Grantee: Detroit, MI

Grant: B-08-MN-26-0004

October 1, 2019 thru December 31, 2019

Grant Number: B-08-MN-26-0004	Obligation Date: 03/25/2009	Award Date:
Grantee Name: Detroit, MI	Contract End Date:	Review by HUD: Original - In Progress
Grant Award Amount: \$47,137,690.00	Grant Status: Active	QPR Contact: Jennifer Mahone
LOCCS Authorized Amount: \$47,137,690.00	Estimated PI/RL Funds: \$686,463.36	

Total Budget: \$47,824,153.36

Disasters:

Declaration Number

NSP

Narratives

Areas of Greatest Need:

The City of Detroit has one of the highest home foreclosure rates among the nation's largest metropolitan areas. The City has over 67,000 foreclosed properties, 65 percent remain vacant. The foreclosure problem is widespread and touches almost every neighborhood in the city. The City recognizes that the \$47,137,690 NSP allocation must be implemented in a strategic manner to result in the stabilization of neighborhoods most severly impacted by foreclosure and abandonment. The funds have been targeted to nine neighborhoods that were selected based upon the data that showed: over 51 percent of the population in the Census block groups met the low moderate middle income criteria; a high prcentage of home foreclosures, a high percentage of homes financed by sub=prime mortagage related loans; and were also identified as likely to face a significant rise in the rate of home foreclosures. The City also aliging this process with othr local stabilization and development efforts.

Distribution and and Uses of Funds:

The goals of the City of Detroit Neighborhood Strategy Program are: Continue to implement the City¿s Master Plan to reinforce,revitalize and rebuild targeted neighborhoods; Reduce the vast numbers of vacant properties causing blight and undermining the vitality of neighborhoods; Reverse the decline of neighborhood housing values; Stabilize neighborhoods negatively impacted by foreclosure and abandonment; Eliminate blighted structures to enhance public safety and improve quality of life; Invest in select neighborhoods to achieve greater impact with limited resources especially neighborhoods targeted by LISC, Skillman, the Community Foundation and NDNI; Protect recent investments by public and private partners Attract other public/private financing to leverage NSP funds; Create new jobs and stimulate small business development;Demolish existing structures to accommodate future development or alternative uses.

Definitions and Descriptions:

1. Definition of "Blighted Structures" in context of state or local law. According to State of Michigan Act 344 of 1945, Section 125.72, "Blighted property or structures," means property that meets any of the following criteria: (a) The property has been declared a public nuisance in accordance with a local housing, building, plumbing, fire, or other related code or ordinance. (b) The property is an attractive nuisance because of physical condition or use. (c) The property has had the utilities, plumbing, heating, or sewerage disconnected, destroyed, removed, or rendered ineffective for a period of one (1) year or more so that the property is unit for its intended use. (d) The property is tax reverted property owned by a municipality, by a county, or by this state, the sale, lease, or transfer of tax reverted property by a municipality, a county, or this state shall not result in the loss to the property of eligibility for any project authorized under this act or any other act. (e) The property is owned or is under the control of a land bank fast track authority under the land bank fast rack act, 2003 PA 258, MCL 124.751 to 124.774. The sale, lease, or transfer of the property by a land bank fast track authority shall not City of Detroit NSP 12/08 34 result in the loss to the property by a land bank fast track authority shall not City of Detroit NSP 12/08 34 result in the loss to the property by a land bank fast track authority shall not City of Detroit NSP 12/08 34 result in the loss to the property is improved real property that has remained vacant for five (5) consecutive years and that is not maintained in accordance with applicable local housing or property maintenance codes or ordinances. (g) The property has code violations posing a severe and immediate health or safety threat and has not been substantially rehabilitated within one (1) year after the receipt of notice to rehabilitate from the appropriate code enforcement agency or final determination of any appeal, whichever is later. (2) Definition of "



of the median income of the area as determined by HUD, with adjustments for smaller and larger families. (The City of Detroit is adopting its' HOME Program Rent Limits) (3) Describe how the grantee will ensure continued affordability for NSP assisted housing. Response: The City of Detroit, as part of the NSP requirement, for the "for- sale" property, "rental units" and "lease-to-own" properties will require a "deed restriction" and/or "affordable housing restriction" that will mandate and require compliance during the continued period of affordability, described in the City of Detroit's NSP requirements, policies and procedures. In addition, the continued affordability compliance will be a part of any Development Agreement implemented between the City and the Developer/Non-profit owner. (4) Describe housing rehabilitation standards that will apply to NSP assisted activities. Response: The City of Detroit, Planning and Development Department (P&DD) continually upgrades and enhances its' contractor rehabilitation "Performance Standards". The most recent City of Detroit NSP 12/08 35 revision was completed Oc

Low Income Targeting:

LOW INCOME TARGETING

Identify the estimated amount of funds appropriated or otherwise made available under the NSP to be used to purchase and redevelop abandoned or foreclosed upon homes or residential properties for housing individuals or families whose income do not exceed 50% of area median income: \$ 11,784,422.50

Note: At least 25% of funds must be used for housing individuals and families whose incomes do not exceed 50 percent of area median income. Response:

The City of Detroit will use at least \$11,784,422.50 of the NSP grant and 25% of any program income received to provide subsidy assistance to offset acquisition and

construction/rehabilitation costs, of single family and multi-family residential properties for households whose incomes do not exceed 50% of Area Median Income (AMI). The City will issue a public Notice of Funding Availability (NOFA) to eligible for-profit and non-profit developers and sponsors to submit projects that are "ready to go" for NSP consideration and funding approval. Section 8 certificates may also be available to targeted low-income rental households

Acquisition and Relocation:

ACQUISITIONS & RELOCATION

The City of Detroit is projecting to demolish 1,400 dwelling units that are < 80% of area median income If so, include:

• The number of low- and moderate-income dwelling units-i.e., 80% of area

The NSP program includes two low- and moderate-income requirements at section 2301(f)(3)(A) that supersede existing CDBG income qualification requirements. NSP allows the

use of only the low- and moderate income National Objective.

All NSP funding will be spent on individuals and families at or below 120 percent of the area

median income. At least 25 percent of appropriated funds must be spent on housing for individuals or families with incomes that do not exceed 50% AMI For the purposes of NSP an activity may meet the HERA low- and moderate income national objective if the assisted activity:

oprovides or improves permanent residential structures that will be occupied by a household whose income is at or below 120 percent of area median income abbreviated (LMMH);

Às a projection, we will demolish 1,400 units. units. However, the physical inspection median income-reasonably expected to be demolished or converted as a direct result of NSP-assisted activities.

and/ or appraisal will ultimately, determine the actual numbers. The cost to rehabilitate the property and the likelihood of it being sold in the existing market conditions will be

the criteria

Response:

Background

Indicate whether grantee intends to demolish or convert any low- and moderate-income

dwelling units (i.e., 80% of area median income).

o serves an area in which at least 51 percent of the residents have incomes at or below 120 percent of area median income (LMMA);

ocreates or retains jobs for persons whose household incomes are at or below 120 percent of median income (LMMJ); or

oserves a limited clientele whose incomes are at or below 120 percent of area median income (LMMC).

Property acquisition activities are dependent on the national objective met by the subsequent reuse of the property. Activities identified by the City of Detroit will comply with a national objective as follows:

oAcquisition for rehabilitation structures will meet the LMMH national objective

oAcquisition for demolition possible green spaces or land bank will meet the LMMA

national objective

oAcquisition for land bank use will meet the LMMA national objective1

1 Acquisition and management activities of the land bank may provide sufficient benefit to an area generally to meet a national objective (LMMA) prior to final disposition of the banked property. HUD notes that the grantee must determine theactual service area benefiting from a land bank's activities, in accordance with the regulations. The Land bank may not hold a property for more than 10 years without obligating the property for a specific, eligible redevelopment of that property in accordance with NSP requirements.

Public Comment:

The City of Detroit posted a notice in the newspaper November 5, 2008 announcing the Neighborhood Stabilization Program (NSP) funds allocated to Detroit and the substantial amendment to the Consolidated Plan. A revision was also posted on November 19, 2008 to correct a typo regarding the website. We took citizen comments into consideration and worked with the Detroit City Council and their staff to decide the best use of NSP funds. We modified the allocation amounts and added some additional activities based on comments from citizens and City Council. However, some of the comments did not apply to NSP and others were not eligible. The City of Detroit conducted community level meetings to obtain additional citizen input regarding program implementation. Meeting dates, requests for proposals, and program updates were posted on the Detroit website as well as any amendments. A summary of the comments received from our NSP website during the comment period is summarized in the substantial amendment. The City of Detroit received 119 comments regarding



demolition, historic structures, location questions, suggested projects, use of NSP funding, tax questions and miscellaneous comments.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$47,714,463.18
Total Budget	\$0.00	\$47,659,449.65
Total Obligated	\$0.00	\$47,659,449.65
Total Funds Drawdown	\$0.00	\$47,610,681.37
Program Funds Drawdown	\$0.00	\$46,924,218.01
Program Income Drawdown	\$0.00	\$686,463.36
Program Income Received	\$0.00	\$694,963.36
Total Funds Expended	\$0.00	\$47,514,809.37
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement Overall Benefit Percentage (Projected) Overall Benefit Percentage (Actual)	Target	Actual 0.00% 0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$7,070,653.50	\$0.00
Limit on Admin/Planning	\$4,713,769.00	\$646,040.61
Limit on Admin	\$0.00	\$646,040.61
Most Impacted and Distressed Threshold (Projected)	\$0.00	\$0.00
Progress towards LH25 Requirement	\$11,956,038.34	\$12,689,777.81

Overall Progress Narrative:

The City received \$100,422 in Program Income in December 2019, which reflects past due interest-only payments on NDNI Elderly LDHALP. Additionally, this property (located on 4663 East Outer Drive) was sold to Conner Creek 2019 LDHA LLC in December 2019. The new owner assumed the NSP Loan, in the amount of \$1,285,000 along with the existing affordability restrictions/covenants that were from the NSP Loan at the time it was originated. Also, HRD worked with HUD CPD to close all open audit recommendations in Q4 and is awaiting notice from the OIG and CPD that all actions and documentation were sufficient to close HUD Audit Report 2014-CH-1002.

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
NSP-01, NSP Acquisition	\$0.00	\$1,938,271.74	\$1,896,812.94
NSP-02, NSP Disposition	\$0.00	\$2,097,416.70	\$1,783,799.05
NSP-03, NSP-Public Improvements	\$0.00	\$0.00	\$0.00
NSP-04, NSP Demolition	\$0.00	\$19,632,055.07	\$19,632,055.07
NSP-10, NSP Administration	\$0.00	\$680,315.61	\$646,040.61





NSP-12, NSP New Construction	\$0.00	\$5,228,000.00	\$5,104,313.05
NSP-14, NSP Rehabilitation	\$0.00	\$18,028,377.00	\$17,861,197.29
Program Income, DLBA Program Income	\$0.00	\$55,013.53	\$0.00



Activities

Project # / NSP-02 / NSP Disposition

Grantee Activity Number:	02a NSP Disp	
Activity Title:	Landbank Disposition	
Activitiy Category:	Activity Status:	
Disposition	Under Way	
Drain at Number	Droinot Titler	

Project Number: NSP-02 Projected Start Date: 09/01/2009 Benefit Type:

National Objective: NSP Only - LMMI Activity Status: Under Way Project Title: NSP Disposition Projected End Date: 03/30/2013 Completed Activity Actual End Date:

Responsible Organization: City of Detroit Land Bank

Overall	Oct 1 thru Dec 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$2,097,416.70
Total Budget	\$0.00	\$2,097,416.70
Total Obligated	\$0.00	\$2,097,416.70
Total Funds Drawdown	\$0.00	\$2,097,416.70
Program Funds Drawdown	\$0.00	\$1,783,799.05
Program Income Drawdown	\$0.00	\$313,617.65
Program Income Received	\$0.00	\$589,058.03
Total Funds Expended	\$0.00	\$2,097,416.70
City of Detroit Land Bank	\$0.00	\$2,097,416.70
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Land Bank will maintain vacant, foreclosed, and abandoned NSP properties pending disposition, including leagal services, financial services, appraisals, surveys and transfer costs

Location Description:

Nine Target areas

Activity Progress Narrative:





Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/200
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units		

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources

Amount

Project # / NSP-12 / NSP New Construction

Grantee Activity Number:	12A Maxwell Homes-LH25
Activity Title:	Maxwell Homes LH25
Activitiy Category:	Activity Status:
Construction of new housing	Under Way
Project Number:	Project Title:
NSP-12	NSP New Construction
Projected Start Date:	Projected End Date:
03/12/2010	03/29/2013
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
NSP Only - LH - 25% Set-Aside	Maxwell Homes

Overall Oct 1 thru Dec 31, 2019 To Date **Total Projected Budget from All Sources** N/A \$875,000.00 **Total Budget** \$0.00 \$875,000.00 **Total Obligated** \$0.00 \$875,000.00 **Total Funds Drawdown** \$875,000.00 \$0.00 **Program Funds Drawdown** \$0.00 \$875,000.00



Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$875,000.00
Maxwell Homes	\$0.00	\$875,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New Construction of Housing

Location Description:

NSP1 Kettering

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
ow toilets	0	0/5
ow showerheads	0	0/5
vith bus/rail access	0	0/5
exceeding Energy Star	0	0/5
e-used	0	0/5
ow showerheads vith bus/rail access exceeding Energy Star	0 0 0 0	0/5 0/5 0/5 0/5

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/5
# of Singlefamily Units	0	0/5

Beneficiaries Performance Measures

	This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/5	0/0	0/5	0
# Renter Households	0	0	0	0/5	0/0	0/5	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





12B Northwest Unity Homes-LH25 Northwest Unity Homes LH25

Activitiy Category:

Construction of new housing

Project Number:

NSP-12

Projected Start Date: 03/12/2010

Benefit Type: Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status: Under Way Project Title: NSP New Construction Projected End Date: 03/29/2010 Completed Activity Actual End Date:

Responsible Organization:

Northwest Unity Homes

Overall Total Projected Budget from All Sources	Oct 1 thru Dec 31, 2019 N/A	To Date \$1,020,000.00
Total Budget	\$0.00	\$1,020,000.00
Total Obligated	\$0.00	\$1,020,000.00
Total Funds Drawdown	\$0.00	\$1,020,000.00
Program Funds Drawdown	\$0.00	\$1,020,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,020,000.00
Northwest Unity Homes	\$0.00	\$1,020,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New Construction of housing

Location Description:

NSP1 Grand river/Greenfield

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Low flow toilets	0	0/6
#Low flow showerheads	0	0/6
#Units with bus/rail access	0	0/6
#Units exceeding Energy Star	0	0/6



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/6
# of Singlefamily Units	0	0/6

	This Report Period			Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/6	0/0	0/6	0
# Renter Households	0	0	0	0/6	0/0	0/6	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



12C West Oakland Homes-LH 25 West Oakland Homes-LH25

Activitiy Category:

Construction of new housing

Project Number:

NSP-12

Projected Start Date: 03/12/2010

Benefit Type: Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way **Project Title:** NSP New Construction **Projected End Date:** 03/29/2010 **Completed Activity Actual End Date:**

Responsible Organization:

West Oakland Homes

Overall Total Projected Budget from All Sources	Oct 1 thru Dec 31, 2019 N/A	To Date \$1,020,000.00
Total Budget	\$0.00	\$1,020,000.00
Total Obligated	\$0.00	\$1,020,000.00
Total Funds Drawdown	\$0.00	\$1,020,000.00
Program Funds Drawdown	\$0.00	\$1,020,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,020,000.00
West Oakland Homes	\$0.00	\$1,020,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New construction of housing

Location Description:

NSP1 North End Area

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Low flow toilets	0	0/6
#Low flow showerheads	0	0/6
#Units with bus/rail access	0	0/6
#Units exceeding Energy Star	0	0/6



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/6
# of Singlefamily Units	0	0/6

	This Report Period			Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/6	0/0	0/6	0
# Renter Households	0	0	0	0/6	0/0	0/6	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



12D NDNI Elderly LD HALP - LH25 NDNI Elderly LD HALP - LH25

Activitiy Category:

Construction of new housing

Project Number:

NSP-12

Projected Start Date: 03/12/2010

Benefit Type: Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status: Under Way Project Title: NSP New Construction Projected End Date: 03/30/2013 Completed Activity Actual End Date:

Responsible Organization:

NDNI Elderly LD HALP

Overall	Oct 1 thru Dec 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,285,000.00
Total Budget	\$0.00	\$1,285,000.00
Total Obligated	\$0.00	\$1,285,000.00
Total Funds Drawdown	\$0.00	\$1,285,000.00
Program Funds Drawdown	\$0.00	\$1,285,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,285,000.00
NDNI Elderly LD HALP	\$0.00	\$1,285,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New Construction of Apartment Units

Location Description:

NSP1 Osborn Area

Activity Progress Narrative:

The City received \$100,422 in Program Income in December 2019, which reflects past due interest-only payments on NDNI Elderly LDHALP. Additionally, this property (located on 4663 East Outer Drive) was sold to Conner Creek 2019 LDHA LLC in December 2019. The new owner assumed the NSP Loan, in the amount of \$1,285,000 along with the existing affordability restrictions/covenants that were from the NSP Loan at the time it was originated.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Low flow toilets	0	0/8
#Low flow showerheads	0	0/8



#Units with bus/rail access	0	0/8
#Units exceeding Energy Star	0	0/8

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/8
# of Multifamily Units	0	0/8

		This Report Period		Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/8	0/0	0/8	0
# Renter Households	0	0	0	0/8	0/0	0/8	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





Activity Title:

Activitiy Category: Construction of new housing Project Number:

NSP-12 Projected Start Date:

03/12/2010

Benefit Type: Direct Benefit (Households)

National Objective: NSP Only - LH - 25% Set-Aside

Paradise Valley Estates LLC - LH25

Activity Status: Under Way Project Title: NSP New Construction Projected End Date: 03/30/2013 Completed Activity Actual End Date:

Responsible Organization:

Paradise Valley Estates LLC

0 "		
Overall	Oct 1 thru Dec 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$377,999.95
Total Budget	\$0.00	\$377,999.95
Total Obligated	\$0.00	\$377,999.95
Total Funds Drawdown	\$0.00	\$377,999.95
Program Funds Drawdown	\$0.00	\$377,999.95
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$377,999.95
Paradise Valley Estates LLC	\$0.00	\$377,999.95
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New Construction of housing

Location Description:

NSP1 Area

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Low flow toilets	0	0/2
#Low flow showerheads	0	0/2
#Units with bus/rail access	0	0/2



#Units exceeding Energy Star	0	0/2
# of Elevated Structures	0	0/2

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2
# of Singlefamily Units	0	0/2

		This Report Period		Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/2	0/0	0/2	0
# Owner Households	0	0	0	0/2	0/0	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





12F HARTFORD VILLAGE - LH25 HARTFORD VILLAGE LH25

Activitiy Category:

Construction of new housing

Project Number:

NSP-12

Projected Start Date: 06/20/2014

Benefit Type: Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status: Under Way Project Title: NSP New Construction Projected End Date: 06/10/2015 Completed Activity Actual End Date:

Responsible Organization: Harford Village

Overall	Oct 1 thru Dec 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$650,000.00
Total Budget	\$0.00	\$650,000.00
Total Obligated	\$0.00	\$650,000.00
Total Funds Drawdown	\$0.00	\$650,000.00
Program Funds Drawdown	\$0.00	\$526,313.10
Program Income Drawdown	\$0.00	\$123,686.90
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$650,000.00
Harford Village	\$0.00	\$650,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The development of a 84-rental units facility for seniors

Location Description:

Located on Meyers Rd between Curtis & W. McNichols. NSP1 area of Grandriver/Greenfield

Activity Progress Narrative:

-	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Low flow toilets	0	0/17
#Low flow showerheads	0	0/17
#Units with bus/rail access	0	0/17
#Sites re-used	0	0/8



0

0/17

Amount

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/17
# of Multifamily Units	0	0/17

Beneficiaries Performance Measures

		This Report Period		Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/17	0/0	0/17	0
# Renter Households	0	0	0	0/17	0/0	0/17	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

Project # / NSP-14 / NSP Rehabilitation

Grantee Activity Number:	14B NSP Rehab - Landbank Rehab		
Activity Title:	Landbank Rehabilitation		
Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of residential struction	ctures Under Way		
Project Number:	Project Title:		
NSP-14	NSP Rehabilitation		
Projected Start Date:	Projected End Date:		
01/22/2013	03/19/2013		
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
NSP Only - LMMI	City of Detroit Land Bank		

Overall Total Projected Budget from All Sources	Oct 1 thru Dec 31, 2019 N/A	To Date \$2,384,615.75
Total Budget	\$0.00	\$2,384,615.75
Total Obligated	\$0.00	\$2,384,615.75
Total Funds Drawdown	\$0.00	\$2,384,615.75
Program Funds Drawdown	\$0.00	\$2,384,615.75





Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,384,615.75
City of Detroit Land Bank	\$0.00	\$2,384,615.75
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project involves the acquisition disposition and renovation of 12 properties for sale or rent in Detroit.

Location Description:

This 12 unit project is located on Detroit's Eastside in East English Village. The area is a border neighborhood to the city limits near Grosse Pointe Park.

Activity Progress Narrative:

Accomplishments Performance Measures

Accomptionnenter enternan	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/12
#Energy Star Replacement	0	0/75
#Additional Attic/Roof	0	0/12
#High efficiency heating plants	0	0/12
#Efficient AC added/replaced	0	0/12
#Replaced thermostats	0	0/12
#Replaced hot water heaters	0	0/12
#Light Fixtures (indoors)	0	0/120
#Light fixtures (outdoors)	0	0/60
#Refrigerators replaced	0	0/12
#Clothes washers replaced	0	0/12
#Dishwashers replaced	0	0/12
#Units with solar panels	0	0/0
#Low flow toilets	0	0/18
#Low flow showerheads	0	0/12
#Units with bus/rail access	0	0/12
#Units exceeding Energy Star	0	0/12
#Sites re-used	0	0/12
#Units deconstructed	0	0/0
#Units ¿ other green	0	0/12
# ELI Households (0-30% AMI)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/12
# of Singlefamily Units	0	0/12

Beneficiaries Performance Measures

This Report Period		Cumulative Actual Total / Expected				
Low	Mod	Total	Low	Mod	Total	Low/Mod





# of Households	0	0	0	0/0	0/12	0/12	0
# Owner Households	0	0	0	0/0	0/2	0/2	0
# Renter Households	0	0	0	0/0	0/10	0/10	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number: NSP-14

Projected Start Date:

12/01/2009

Benefit Type: Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status: Under Way Project Title: NSP Rehabilitation Projected End Date: 03/13/2013 Completed Activity Actual End Date:

Responsible Organization:

American Residential Equities Herman Gardens

Overall	Oct 1 thru Dec 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,286,542.44
Total Budget	\$0.00	\$1,286,542.44
Total Obligated	\$0.00	\$1,286,542.44
Total Funds Drawdown	\$0.00	\$1,286,542.44
Program Funds Drawdown	\$0.00	\$1,286,542.44
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$933.00
Total Funds Expended	\$0.00	\$1,286,542.44
American Residential Equities Herman Gardens	\$0.00	\$1,286,542.44
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehab

Location Description:

6333 Archdale

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/11
#Units exceeding Energy Star	0	0/11



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/11
# of Singlefamily Units	0	0/11

		This Report Pe	riod	Cumula	tive Actual Tota	al / Expected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/10	0/1	0/11	0
# Owner Households	0	0	0	0/3	0/0	0/3	0
# Renter Households	0	0	0	0/7	0/1	0/8	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP-14

Projected Start Date:

03/12/2012 Benefit Type: Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way **Project Title:** NSP Rehabilitation **Projected End Date:** 03/29/2013 **Completed Activity Actual End Date:**

Responsible Organization:

Ferlito Construction

Overall Total Projected Budget from All Sources	Oct 1 thru Dec 31, 2019 N/A	To Date \$691,661.00
Total Budget	\$0.00	\$691,661.00
Total Obligated	\$0.00	\$691,661.00
Total Funds Drawdown	\$0.00	\$691,661.00
Program Funds Drawdown	\$0.00	\$691,661.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$691,661.00
Ferlito Construction	\$0.00	\$691,661.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of houses

Location Description:

NSP1 East English Village Area

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/6
#Energy Star Replacement	0	0/110
#Additional Attic/Roof	0	0/6
#High efficiency heating plants	0	0/6



#Efficient AC added/replaced	0	0/6
#Replaced thermostats	0	0/6
#Replaced hot water heaters	0	0/6
#Light Fixtures (indoors)	0	0/110
#Light fixtures (outdoors)	0	0/6
#Low flow toilets	0	0/8
#Low flow showerheads	0	0/6
#Units with bus/rail access	0	0/6

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/6
# of Singlefamily Units	0	0/6

	This	s Report Period		Cumulative	Actual Total / E	kpected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/5	0/1	0/6	0
# Owner Households	0	0	0	0/4	0/1	0/5	0
# Renter Households	0	0	0	0/1	0/0	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP-14

Projected Start Date:

03/12/2010 Benefit Type: Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way **Project Title:** NSP Rehabilitation **Projected End Date:** 03/29/2013 **Completed Activity Actual End Date:**

Responsible Organization:

Ferlito Construction

Overall	Oct 1 thru Dec 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$866,438.85
Total Budget	\$0.00	\$866,438.85
Total Obligated	\$0.00	\$866,438.85
Total Funds Drawdown	\$0.00	\$866,438.85
Program Funds Drawdown	\$0.00	\$866,438.85
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$866,438.85
Ferlito Construction	\$0.00	\$866,438.85
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of houses

Location Description:

NSP1 East English Village Area

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/7
#Energy Star Replacement	0	0/73
#Additional Attic/Roof	0	0/7
#High efficiency heating plants	0	0/7



#Efficient AC added/replaced	0	0/7
#Replaced thermostats	0	0/7
#Replaced hot water heaters	0	0/7
#Light Fixtures (indoors)	0	0/105
#Light fixtures (outdoors)	0	0/7
#Low flow toilets	0	0/9
#Low flow showerheads	0	0/7
#Units with bus/rail access	0	0/7

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/7
# of Singlefamily Units	0	0/7

	TI	his Report Period		Cumulative	Actual Total / E	xpected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/4	0/3	0/7	0
# Owner Households	0	0	0	0/4	0/3	0/7	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



14G - TJ American P1 LMMI TJ America LLC Phase 1 LMMI

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP-14

Projected Start Date: 03/12/2010

Benefit Type: Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way **Project Title:** NSP Rehabilitation **Projected End Date:** 03/29/2013 **Completed Activity Actual End Date:**

Responsible Organization:

TJ American LLC

Overall Total Projected Budget from All Sources	Oct 1 thru Dec 31, 2019 N/A	To Date \$509,077.66
Total Budget	\$0.00	\$509,077.66
Total Obligated	\$0.00	\$509,077.66
Total Funds Drawdown	\$0.00	\$509,077.66
Program Funds Drawdown	\$0.00	\$509,077.66
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$509,077.66
TJ American LLC	\$0.00	\$509,077.66
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of housing

Location Description:

NSP 1 Grand River/Greenfield Area

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/2
#Energy Star Replacement	0	0/12
#Additional Attic/Roof	0	0/2
#High efficiency heating plants	0	0/2



#Efficient AC added/replaced	0	0/2
#Replaced thermostats	0	0/2
#Replaced hot water heaters	0	0/2
#Light Fixtures (indoors)	0	0/30
#Light fixtures (outdoors)	0	0/2
#Refrigerators replaced	0	0/2
#Dishwashers replaced	0	0/2
#Low flow toilets	0	0/2
#Low flow showerheads	0	0/2
#Units with bus/rail access	0	0/2

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2
# of Singlefamily Units	0	0/2

	This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/2	0/2	0
# Owner Households	0	0	0	0/0	0/2	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



14H TJ American P2 LMMI TJ American LLC Phase 2 LMMI

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP-14

Projected Start Date: 03/12/2010

Benefit Type: Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way **Project Title:** NSP Rehabilitation **Projected End Date:** 03/29/2013 **Completed Activity Actual End Date:**

Responsible Organization:

TJ American LLC

Overall Total Projected Budget from All Sources	Oct 1 thru Dec 31, 2019 N/A	To Date \$282,262.14
Total Budget	\$0.00	\$282,262.14 \$282,262.14
Total Obligated	\$0.00	\$282,262.14
Total Funds Drawdown	\$0.00	\$282,262.14
Program Funds Drawdown	\$0.00	\$282,262.14
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$282,262.14
TJ American LLC	\$0.00	\$282,262.14
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of housing

Location Description:

NSP1 Grand River/Greenfield Area

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/5
#Energy Star Replacement	0	0/46
#Additional Attic/Roof	0	0/5
#High efficiency heating plants	0	0/5



#Efficient AC added/replaced	0	0/5
#Replaced thermostats	0	0/5
#Replaced hot water heaters	0	0/5
#Light Fixtures (indoors)	0	0/75
#Light fixtures (outdoors)	0	0/5
#Refrigerators replaced	0	0/3
#Dishwashers replaced	0	0/3
#Low flow toilets	0	0/5
#Low flow showerheads	0	0/5
#Units with bus/rail access	0	0/5

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/5
# of Singlefamily Units	0	0/5

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/5	0/5	0
# Owner Households	0	0	0	0/0	0/5	0/5	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



14I S-Dot Collections LH25 S-Dot Collections LLC

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP-14

Projected Start Date: 03/12/2010

Benefit Type: Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way **Project Title:** NSP Rehabilitation **Projected End Date:** 03/29/2013 **Completed Activity Actual End Date:**

Responsible Organization:

S-Dot Collections, LLC

Overall Total Projected Budget from All Sources	Oct 1 thru Dec 31, 2019 N/A	To Date \$1,589,338.84
Total Budget	\$0.00	\$1,589,338.84
Total Obligated	\$0.00	\$1,589,338.84
Total Funds Drawdown	\$0.00	\$1,589,338.84
Program Funds Drawdown	\$0.00	\$1,589,338.84
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,589,338.84
S-Dot Collections, LLC	\$0.00	\$1,589,338.84
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of housing

Location Description:

NSP1 Kettering area

Activity Progress Narrative:

This Report Period	Cumulative Actual Total / Expected
Total	Total
0	0/13
0	0/146
0	0/3
0	0/13
	Total 0 0 0



#Efficient AC added/replaced	0	0/13
#Replaced thermostats	0	0/13
#Replaced hot water heaters	0	0/13
#Light Fixtures (indoors)	0	0/115
#Light fixtures (outdoors)	0	0/9
#Refrigerators replaced	0	0/13
#Low flow toilets	0	0/13
#Low flow showerheads	0	0/13
#Units with bus/rail access	0	0/13

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/13
# of Singlefamily Units	0	0/13

		This Report Period		Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/13	0
# Renter Households	0	0	0	0/0	0/0	0/13	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP-14

Projected Start Date:

03/12/2010 Benefit Type:

Direct Benefit (Households)

National Objective: NSP Only - LMMI

Activity Status:

Under Way **Project Title:** NSP Rehabilitation **Projected End Date:** 03/29/2013 **Completed Activity Actual End Date:**

Responsible Organization:

Neighborhood Art

Overall	Oct 1 thru Dec 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$587,421.00
Total Budget	\$0.00	\$587,421.00
Total Obligated	\$0.00	\$587,421.00
Total Funds Drawdown	\$0.00	\$587,421.00
Program Funds Drawdown	\$0.00	\$587,421.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$587,421.00
Neighborhood Art	\$0.00	\$587,421.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of Housing

Location Description:

NSP1 Grand River/Greenfield area

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/5
#Energy Star Replacement	0	0/28
#Additional Attic/Roof	0	0/5
#High efficiency heating plants	0	0/5



#Efficient AC added/replaced	0	0/5
#Replaced thermostats	0	0/5
#Replaced hot water heaters	0	0/5
#Light Fixtures (indoors)	0	0/60
#Refrigerators replaced	0	0/5
#Dishwashers replaced	0	0/5
#Low flow toilets	0	0/5
#Low flow showerheads	0	0/5
#Units with bus/rail access	0	0/5

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/5
# of Singlefamily Units	0	0/5

		This Report Per	riod	Cumula	tive Actual Tota	I / Expected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/5	0/5	0
# Owner Households	0	0	0	0/0	0/5	0/5	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP-14

Projected Start Date:

03/12/2010 Benefit Type: Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way **Project Title:** NSP Rehabilitation **Projected End Date:** 03/29/2013 **Completed Activity Actual End Date:**

Responsible Organization:

Neighborhood Art

Overall Total Projected Budget from All Sources	Oct 1 thru Dec 31, 2019 N/A	To Date \$1,467,401.53
Total Budget	\$0.00	\$1,467,401.53
Total Obligated	\$0.00	\$1,467,401.53
Total Funds Drawdown	\$0.00	\$1,467,401.53
Program Funds Drawdown	\$0.00	\$1,467,401.53
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,467,401.53
Neighborhood Art	\$0.00	\$1,467,401.53
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of housing

Location Description:

NSP1 Grand River/Greenfield Area

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/11
#Energy Star Replacement	0	0/114
#Additional Attic/Roof	0	0/11
#High efficiency heating plants	0	0/11



#Efficient AC added/replaced	0	0/11
#Replaced thermostats	0	0/11
#Replaced hot water heaters	0	0/11
#Light Fixtures (indoors)	0	0/198
#Light fixtures (outdoors)	0	0/11
#Refrigerators replaced	0	0/11
#Low flow toilets	0	0/17
#Units with bus/rail access	0	0/11

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/11
# of Singlefamily Units	0	0/11

	Th	is Report Period		Cumulative	Actual Total / E	xpected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/11	0/11	0
# Owner Households	0	0	0	0/0	0/11	0/11	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP-14

Projected Start Date: 03/12/2010

Benefit Type: Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way **Project Title:** NSP Rehabilitation **Projected End Date:** 03/29/2013 **Completed Activity Actual End Date:**

Responsible Organization:

Bailey Development Group

Overall	Oct 1 thru Dec 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$280,526.87
Total Budget	\$0.00	\$280,526.87
Total Obligated	\$0.00	\$280,526.87
Total Funds Drawdown	\$0.00	\$280,526.87
Program Funds Drawdown	\$0.00	\$280,526.87
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$280,526.87
Bailey Development Group	\$0.00	\$280,526.87
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of housing

Location Description:

NSP 1 Grand River/Greenfield area

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/2
#Energy Star Replacement	0	0/37
#Additional Attic/Roof	0	0/2
#High efficiency heating plants	0	0/2



#Efficient AC added/replaced	0	0/2
#Replaced thermostats	0	0/2
#Replaced hot water heaters	0	0/2
#Light Fixtures (indoors)	0	0/26
#Light fixtures (outdoors)	0	0/2
#Low flow toilets	0	0/3
#Low flow showerheads	0	0/2
#Units with bus/rail access	0	0/2

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2
# of Singlefamily Units	0	0/2

		This Report Per	riod	Cumula	ative Actual Tota	I / Expected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/2	0/2	0
# Owner Households	0	0	0	0/0	0/2	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP-14

Projected Start Date: 03/12/2010

Benefit Type: Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way **Project Title:** NSP Rehabilitation **Projected End Date:** 03/29/2010 **Completed Activity Actual End Date:**

Responsible Organization:

Kodiak Landarc, LLC

Overall Total Projected Budget from All Sources	Oct 1 thru Dec 31, 2019 N/A	To Date \$486,609.35
Total Budget	\$0.00	\$486,609.35
Total Obligated	\$0.00	\$486,609.35
Total Funds Drawdown	\$0.00	\$486,609.35
Program Funds Drawdown	\$0.00	\$486,609.35
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$486,609.35
Kodiak Landarc, LLC	\$0.00	\$486,609.35
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of housing

Location Description:

NSP1 Osborn Area

Activity Progress Narrative:

This Report Period	Cumulative Actual Total / Expected
Total	Total
0	0/5
0	0/31
0	0/5
0	0/5
	Total 0 0 0



#Replaced thermostats	0	0/5
#Replaced hot water heaters	0	0/5
#Light Fixtures (indoors)	0	0/60
#Light fixtures (outdoors)	0	0/5
#Low flow toilets	0	0/6
#Low flow showerheads	0	0/5
#Units with bus/rail access	0	0/5
# ELI Households (0-30% AMI)	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/5
# of Singlefamily Units	0	0/5

		This Report Per	riod	Cumula	tive Actual Tota	I / Expected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/5	0/0	0/5	0
# Owner Households	0	0	0	0/5	0/0	0/5	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP-14

Projected Start Date: 03/12/2010

Benefit Type: Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way **Project Title:** NSP Rehabilitation **Projected End Date:** 03/29/2010 **Completed Activity Actual End Date:**

Responsible Organization:

Kodiak Landarc, LLC

Overall	Oct 1 thru Dec 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$484,161.96
Total Budget	\$0.00	\$484,161.96
Total Obligated	\$0.00	\$484,161.96
Total Funds Drawdown	\$0.00	\$484,161.96
Program Funds Drawdown	\$0.00	\$484,161.96
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$484,161.96
Kodiak Landarc, LLC	\$0.00	\$484,161.96
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of Housing

Location Description:

NSP1 Far East/East English Village area

Activity Progress Narrative:

This Report Period	Cumulative Actual Total / Expected
Total	Total
0	0/5
0	0/49
0	0/5
0	0/5
	Total 0 0 0



#Replaced thermostats	0	0/5
#Replaced hot water heaters	0	0/5
#Light Fixtures (indoors)	0	0/60
#Light fixtures (outdoors)	0	0/5
#Low flow toilets	0	0/5
#Low flow showerheads	0	0/5
#Units with bus/rail access	0	0/5

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/5
# of Singlefamily Units	0	0/5

		This Report Pe	riod	Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/5	0/0	0/5	0
# Owner Households	0	0	0	0/5	0/0	0/5	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP-14

Projected Start Date: 03/12/2010

Benefit Type: Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way **Project Title:** NSP Rehabilitation **Projected End Date:** 03/30/2013 **Completed Activity Actual End Date:**

Responsible Organization:

New Center Square

Overall Total Projected Budget from All Sources	Oct 1 thru Dec 31, 2019 N/A	To Date \$2,534,910.00
Total Budget	\$0.00	\$2,534,910.00
Total Obligated	\$0.00	\$2,534,910.00
Total Funds Drawdown	\$0.00	\$2,534,910.00
Program Funds Drawdown	\$0.00	\$2,417,250.00
Program Income Drawdown	\$0.00	\$117,660.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,534,910.00
New Center Square	\$0.00	\$2,534,910.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of Multifamily Apartments

Location Description:

North End 628 Delaware and 112 Seward

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/19
#Energy Star Replacement	0	0/760
#Additional Attic/Roof	0	0/19
#High efficiency heating plants	0	0/2



#Efficient AC added/replaced	0	0/19
#Replaced thermostats	0	0/19
#Replaced hot water heaters	0	0/2
#Light Fixtures (indoors)	0	0/319
#Light fixtures (outdoors)	0	0/6
#Refrigerators replaced	0	0/19
#Clothes washers replaced	0	0/6
#Dishwashers replaced	0	0/19
#Low flow toilets	0	0/27
#Low flow showerheads	0	0/19
#Units with bus/rail access	0	0/19
#Units exceeding Energy Star	0	0/19

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/19
# of Multifamily Units	0	0/19

	This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/19	0/19	0
# Renter Households	0	0	0	0/0	0/19	0/19	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP-14

Projected Start Date: 03/12/2010

Benefit Type: Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way **Project Title:** NSP Rehabilitation **Projected End Date:** 03/30/2013 **Completed Activity Actual End Date:**

Responsible Organization:

Paradise Valley Estate LLC

Overall	Oct 1 thru Dec 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$198,915.00
Total Budget	\$0.00	\$198,915.00
Total Obligated	\$0.00	\$198,915.00
Total Funds Drawdown	\$0.00	\$198,915.00
Program Funds Drawdown	\$0.00	\$198,915.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$198,915.00
Paradise Valley Estate LLC	\$0.00	\$198,915.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of Housing Units

Location Description:

NSP1 Area Kettering

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/9
#Energy Star Replacement	0	0/99
#Additional Attic/Roof	0	0/49
#High efficiency heating plants	0	0/9



#Efficient AC added/replaced	0	0/9
#Replaced thermostats	0	0/9
#Replaced hot water heaters	0	0/9
#Light Fixtures (indoors)	0	0/108
#Light fixtures (outdoors)	0	0/18
#Refrigerators replaced	0	0/9
#Dishwashers replaced	0	0/9
#Low flow toilets	0	0/18
#Low flow showerheads	0	0/9
#Units with bus/rail access	0	0/9
#Units exceeding Energy Star	0	0/9
#Units ¿ other green	0	0/9

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/9
# of Singlefamily Units	0	0/9

	This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/9	0/9	0
# Owner Households	0	0	0	0/0	0/9	0/9	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 14R U Snap Bac - LH25

U Snap Bac - LH25

Activitiy Category:

Activity Title:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP-14

Projected Start Date: 03/12/2010

Benefit Type: Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way **Project Title:** NSP Rehabilitation **Projected End Date:** 03/30/2013 **Completed Activity Actual End Date:**

Responsible Organization: U Snap Bac

Overall	Oct 1 thru Dec 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$534,376.22
Total Budget	\$0.00	\$534,376.22
Total Obligated	\$0.00	\$534,376.22
Total Funds Drawdown	\$0.00	\$534,376.22
Program Funds Drawdown	\$0.00	\$534,376.22
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$534,376.22
U Snap Bac	\$0.00	\$534,376.22
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of Singlefamily Housing Units

Location Description:

Far East/East English Village

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/5
#Energy Star Replacement	0	0/47
#Additional Attic/Roof	0	0/49
#High efficiency heating plants	0	0/5



#Efficient AC added/replaced	0	0/5
#Replaced thermostats	0	0/5
#Replaced hot water heaters	0	0/5
#Light Fixtures (indoors)	0	0/65
#Light fixtures (outdoors)	0	0/5
#Refrigerators replaced	0	0/5
#Clothes washers replaced	0	0/5
#Dishwashers replaced	0	0/5
#Low flow toilets	0	0/5
#Low flow showerheads	0	0/5
#Units with bus/rail access	0	0/5
#Units exceeding Energy Star	0	0/5

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/5
# of Singlefamily Units	0	0/5

	Thi	s Report Period		Cumulative	Actual Total / Ex	pected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/5	0/0	0/5	0
# Owner Households	0	0	0	0/1	0/0	0/1	0
# Renter Households	0	0	0	0/4	0/0	0/4	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





14S 1800 Brainard (Phoenix Comm) LMMI
1800 Brainard (Phoenix Comm) LMMI

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP-14

Projected Start Date:

03/12/2010 Benefit Type:

Direct Benefit (Households)

National Objective: NSP Only - LMMI

Activity Status:

Under Way **Project Title:** NSP Rehabilitation **Projected End Date:** 03/30/2013 **Completed Activity Actual End Date:**

Responsible Organization:

1800 Brainard LLC

Overall	Oct 1 thru Dec 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,117,000.00
Total Budget	\$0.00	\$1,117,000.00
Total Obligated	\$0.00	\$1,117,000.00
Total Funds Drawdown	\$0.00	\$1,117,000.00
Program Funds Drawdown	\$0.00	\$1,117,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,117,000.00
1800 Brainard LLC	\$0.00	\$1,117,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehab multi-family housing

Location Description:

1800 Brainard NSP Area

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/17
#Energy Star Replacement	0	0/32
#Additional Attic/Roof	0	0/1
#High efficiency heating plants	0	0/17



#Efficient AC added/replaced	0	0/17
#Replaced thermostats	0	0/17
#Replaced hot water heaters	0	0/1
#Light Fixtures (indoors)	0	0/29
#Light fixtures (outdoors)	0	0/5
#Refrigerators replaced	0	0/17
#Low flow toilets	0	0/18
#Low flow showerheads	0	0/17
#Units with bus/rail access	0	0/17

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/17
# of Multifamily Units	0	0/17

		This Report Pe	riod	Cumula	tive Actual Tota	I / Expected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/17	0
# Renter Households	0	0	0	0/0	0/0	0/17	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



14T Citadel - P1 - LMMI

Grantee Activity Number: Activity Title:

Citadel - Phase 1 - LMMI

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP-14

Projected Start Date: 03/12/2010

Benefit Type: Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way **Project Title:** NSP Rehabilitation **Projected End Date:** 03/30/2013 **Completed Activity Actual End Date:**

Responsible Organization: Citadel

Overall	Oct 1 thru Dec 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$221,473.53
Total Budget	\$0.00	\$221,473.53
Total Obligated	\$0.00	\$221,473.53
Total Funds Drawdown	\$0.00	\$221,473.53
Program Funds Drawdown	\$0.00	\$221,473.53
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$221,473.53
Citadel	\$0.00	\$221,473.53
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehab Single-family housing

Location Description:

NSP1 areas

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/2
#Energy Star Replacement	0	0/12
#Additional Attic/Roof	0	0/2
#High efficiency heating plants	0	0/2





#Efficient AC added/replaced	0	0/2
#Replaced thermostats	0	0/2
#Light Fixtures (indoors)	0	0/20
#Refrigerators replaced	0	0/2
#Dishwashers replaced	0	0/2
#Low flow toilets	0	0/2
#Low flow showerheads	0	0/2
# of Elevated Structures	0	0/2

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2
# of Singlefamily Units	0	0/2

	Т	his Report Period	t k	Cumulativ	ve Actual Total	/ Expected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/2	0/0	0/2	0
# Owner Households	0	0	0	0/2	0/0	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



er: 14U CITADEL P2 - LMMI

Grantee Activity Number: Activity Title:

Citadel Phase 2 - LMMI

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP-14

Projected Start Date: 03/12/2010

Benefit Type: Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way **Project Title:** NSP Rehabilitation **Projected End Date:** 03/30/2013 **Completed Activity Actual End Date:**

Responsible Organization: Citadel

Overall	Oct 1 thru Dec 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$144,489.76
Total Budget	\$0.00	\$144,489.76
Total Obligated	\$0.00	\$144,489.76
Total Funds Drawdown	\$0.00	\$144,489.76
Program Funds Drawdown	\$0.00	\$144,489.76
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$144,489.76
Citadel	\$0.00	\$144,489.76
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehab housing

Location Description:

NSP1 area

Activity Progress Narrative:

This Report Period	Cumulative Actual Total / Expected
Total	Total
0	0/1
0	0/1
0	0/1
0	0/1
	Total 0 0 0





#Replaced thermostats	0	0/1
#Replaced hot water heaters	0	0/1
#Light Fixtures (indoors)	0	0/10
#Dishwashers replaced	0	0/1
#Low flow toilets	0	0/1
#Units with bus/rail access	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

		This Report Period		Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/1	0/1	0
# Owner Households	0	0	0	0/0	0/1	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP-14

Projected Start Date:

03/12/2010 Benefit Type: Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way **Project Title:** NSP Rehabilitation **Projected End Date:** 03/30/2013 **Completed Activity Actual End Date:**

Responsible Organization:

Paradise Valley HALP

Overall Total Projected Budget from All Sources	Oct 1 thru Dec 31, 2019 N/A	To Date \$438,998.60
Total Budget	\$0.00	\$438,998.60
Total Obligated	\$0.00	\$438,998.60
Total Funds Drawdown	\$0.00	\$438,998.60
Program Funds Drawdown	\$0.00	\$438,998.60
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$438,998.60
Paradise Valley HALP	\$0.00	\$438,998.60
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehab housing

Location Description:

NSP1 area

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/5
#Energy Star Replacement	0	0/78
#Additional Attic/Roof	0	0/2
#High efficiency heating plants	0	0/5



#Efficient AC added/replaced	0	0/5
#Replaced thermostats	0	0/5
#Replaced hot water heaters	0	0/5
#Light Fixtures (indoors)	0	0/15
#Light fixtures (outdoors)	0	0/3
#Refrigerators replaced	0	0/5
#Low flow toilets	0	0/5
#Low flow showerheads	0	0/5
#Units with bus/rail access	0	0/5

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/5
# of Singlefamily Units	0	0/5

		This Report Period		Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/5	0/5	0
# Renter Households	0	0	0	0/0	0/5	0/5	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources Amount

Project # / Program Income / DLBA Program Income

Grantee Activity Number:	Program Income1
Activity Title:	DLBA Program Income
Activitiy Category:	Activity Status:
Land Banking - Disposition (NSP Only)	Under Way
Project Number:	Project Title:
Program Income	DLBA Program Income
Projected Start Date:	Projected End Date:
11/01/2013	02/05/2014
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
NSP Only - LMMI	City of Detroit Land Bank

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2019 N/A

To Date \$55,013.53



Total Budget	\$0.00	\$55,013.53
Total Obligated	\$0.00	\$55,013.53
Total Funds Drawdown	\$0.00	\$55,013.53
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$55,013.53
Program Income Received	\$0.00	\$55,013.53
Total Funds Expended	\$0.00	\$55,013.53
City of Detroit Land Bank	\$0.00	\$55,013.53
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

DLBA Program Income

Location Description:

DLBA Program Income

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
DLBA Program Income	\$55,013.53
Total Other Funding Sources	\$55,013.53



