Grantee: Detroit, MI

Grant: B-08-MN-26-0004

January 1, 2019 thru March 31, 2019 Performance Report





Grant Number: **Obligation Date:** Award Date: 03/25/2009 B-08-MN-26-0004 **Contract End Date: Review by HUD: Grantee Name: Original - In Progress** Detroit. MI **Grant Award Amount: Grant Status: QPR Contact:** \$47,137,690.00 Active Jennifer Mahone **LOCCS Authorized Amount: Estimated PI/RL Funds:** \$47,137,690.00 \$686,463.36 **Total Budget:**

Disasters:

\$47,824,153.36

Declaration Number

Narratives

Areas of Greatest Need:

The City of Detroit has one of the highest home foreclosure rates among the nation's largest metropolitan areas. The City has over 67,000 foreclosed properties, 65 percent remain vacant. The foreclosure problem is widespread and touches almost every neighborhood in the city. The City recognizes that the \$47,137,690 NSP allocation must be implemented in a strategic manner to result in the stabilization of neighborhoods most severly impacted by foreclosure and abandonment. The funds have been targeted to nine neighborhoods that were selected based upon the data that showed: over 51 percent of the population in the Census block groups met the low moderate middle income criteria; a high prcentage of home foreclosures, a high percentage of homes financed by sub=prime mortagage related loans; and were also identified as likely to face a significant rise in the rate of home foreclosures. The City also aliging this process with othr local stabilization and development efforts.

Distribution and and Uses of Funds:

The goals of the City of Detroit Neighborhood Strategy Program are: Continue to implement the City¿s Master Plan to reinforce,revitalize and rebuild targeted neighborhoods; Reduce the vast numbers of vacant properties causing blight and undermining the vitality of neighborhoods; Reverse the decline of neighborhood housing values; Stabilize neighborhoods negatively impacted by foreclosure and abandonment; Eliminate blighted structures to enhance public safety and improve quality of life; Invest in select neighborhoods to achieve greater impact with limited resources especially neighborhoods targeted by LISC, Skillman, the Community Foundation and NDNI; Protect recent investments by public and private partners Attract other public/private financing to leverage NSP funds; Create new jobs and stimulate small business development;Demolish existing structures to accommodate future development or alternative uses.

Definitions and Descriptions:

1. Definition of "Blighted Structures" in context of state or local law. According to State of Michigan Act 344 of 1945. Section 125.72. "Blighted property or structures," means property that meets any of the following criteria: (a) The property has been declared a public nuisance in accordance with a local housing, building, plumbing, fire, or other related code or ordinance. (b) The property is an attractive nuisance because of physical condition or use. (c) The property has had the utilities, plumbing, heating, or sewerage disconnected, destroyed, removed, or rendered ineffective for a period of one (1) year or more so that the property is unfit for its intended use. (d) The property is tax reverted property owned by a municipality, by a county, or by this state, the sale, lease, or transfer of tax reverted property by a municipality, a county, or this state shall not result in the loss to the property of eligibility for any project authorized under this act for the rehabilitation of a blighted area, platting authorized under this act, or tax relief or assistance, including financial assistance, authorized under this act or any other act. (e) The property is owned or is under the control of a land bank fast track authority under the land bank fast rack act, 2003 PA 258, MCL 124.751 to 124.774. The sale, lease, or transfer of the property by a land bank fast track authority shall not City of Detroit NSP 12/08 34 result in the loss to the property of eligibility for any project authorized under this act for the rehabilitation of a blighted area, platting authorized under this act, or tax relief or assistance, including financial assistance, authorized under this act or any other act. (f) The property is improved real property that has remained vacant for five (5) consecutive years and that is not maintained in accordance with applicable local housing or property maintenance codes or ordinances. (g) The property has code violations posing a severe and immediate health or safety threat and has not been substantially rehabilitated within one (1) year after the receipt of notice to rehabilitate from the appropriate code enforcement agency or final determination of any appeal, whichever is later. (2) Definition of "affordable rents." Note: Grantees may use the definition they have adopted for their CDBG program but should review their existing definition to ensure compliance with NSP program -specific requirements such as



continued affordability . Response: 2. Definition of "Affordable Rents" For the purpose of the NSP grant, affordable rents will be defined as follows: "The rent does not exceed 30% of the annual income of a family, whose income equals 50% of the median income of the area as determined by HUD, with adjustments for smaller and larger families. (The City of Detroit is adopting its' HOME Program Rent Limits) (3) Describe how the grantee will ensure continued affordability for NSP assisted housing. Response: The City of Detroit, as part of the NSP requirement, for the "for- sale" property, "rental units" and "lease-to-own" properties will require a "deed restriction" and/or "affordable housing restriction" that will mandate and require compliance during the continued period of affordability, described in the City of Detroit's NSP requirements, policies and procedures. In addition, the continued affordability compliance will be a part of any Development Agreement implemented between the City and the Developer/Non-profit owner. (4) Describe housing rehabilitation standards that will apply to NSP assisted activities. Response: The City of Detroit, Planning and Development Department (P&DD) continually upgrades and enhances its' contractor rehabilitation "Performance Standards". The most recent City of Detroit NSP 12/08 35 revision was completed Oc

Low Income Targeting:

LOW INCOME TARGETING

Identify the estimated amount of funds appropriated or otherwise made available under the NSP to be used to purchase and redevelop abandoned or foreclosed upon homes or residential properties for housing individuals or families whose income do not exceed 50% of area median income: \$ 11,784,422.50

Note: At least 25% of funds must be used for housing individuals and families whose incomes do not exceed 50 percent of area median income.

Response:

The City of Detroit will use at least \$11,784,422.50 of the NSP grant and 25% of any program income received to provide subsidy assistance to offset acquisition and construction/rehabilitation costs, of single family and multi-family residential properties for households whose incomes do not exceed 50% of Area Median Income (AMI). The City will issue a public Notice of Funding Availability (NOFA) to eligible for-profit and non-profit developers and sponsors to submit projects that are "ready to go" for NSP consideration and funding approval. Section 8 certificates may also be available to targeted low-income rental households.

Acquisition and Relocation:

ACQUISITIONS & RELOCATION

The City of Detroit is projecting to demolish 1,400 dwelling units that are < 80% of area median income If so, include:

• The number of low- and moderate-income dwelling units-i.e., 80% of area

The NSP program includes two low- and moderate-income requirements at section

2301(f)(3)(A) that supersede existing CDBG income qualification requirements. NSP allows the

use of only the low- and moderate income National Objective.

All NSP funding will be spent on individuals and families at or below 120 percent of the area

median income. At least 25 percent of appropriated funds must be spent on housing for individuals or families with incomes that do not exceed 50% AMI For the purposes of NSP an activity may meet the HERA low- and moderate income national objective if the assisted activity:

oprovides or improves permanent residential structures that will be occupied by a household whose income is at or below 120 percent of area median income abbreviated (LMMH);

As a projection, we will demolish 1,400 units. units. However, the physical inspection median income—reasonably expected to be demolished or converted as a direct result of NSP-assisted activities.

and/ or appraisal will ultimately, determine the actual numbers. The cost to rehabilitate the property and the likelihood of it being sold in the existing market conditions will be the criteria

Response:

Background

Indicate whether grantee intends to demolish or convert any low- and moderate-income dwelling units (i.e., 80% of area median income).

o serves an area in which at least 51 percent of the residents have incomes at or below 120 percent of area median income (LMMA);

ocreates or retains jobs for persons whose household incomes are at or below 120 percent of median income (LMMJ); or

oserves a limited clientele whose incomes are at or below 120 percent of area median income (LMMC).

Property acquisition activities are dependent on the national objective met by the subsequent reuse of the property. Activities identified by the City of Detroit will comply with a national objective as follows:

oAcquisition for rehabilitation structures will meet the LMMH national objective oAcquisition for demolition possible green spaces or land bank will meet the LMMA national objective

oAcquisition for land bank use will meet the LMMA national objective1



1 Acquisition and management activities of the land bank may provide sufficient benefit to an area generally to meet a national objective (LMMA) prior to final disposition of the banked property. HUD notes that the grantee must determine theactual service area benefiting from a land bank's activities, in accordance with the regulations. The Land bank may not hold a property for more than 10 years without obligating the property for a specific, eligible redevelopment of that property in accordance with NSP requirements.

Public Comment:

The City of Detroit posted a notice in the newspaper November 5, 2008 announcing the Neighborhood Stabilization Program (NSP) funds allocated to Detroit and the substantial amendment to the Consolidated Plan. A revision was also posted on November 19, 2008 to correct a typo regarding the website. We took citizen comments into consideration and worked with the Detroit City Council and their staff to decide the best use of NSP funds. We modified the allocation amounts and added some additional activities based on comments from citizens and City Council. However, some of the comments did not apply to NSP and others were not eligible. The City of Detroit conducted community level meetings to obtain additional citizen input regarding program implementation. Meeting dates, requests for proposals, and program updates were posted on the Detroit website as well as any amendments. A summary of the comments received from our NSP website during the comment period is summarized in the substantial amendment. The City of Detroit received 119 comments regarding demolition, historic structures, location questions, suggested projects, use of NSP funding, tax questions and miscellaneous comments.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$47,714,463.18
Total Budget	\$0.00	\$47,659,449.65
Total Obligated	\$0.00	\$47,659,449.65
Total Funds Drawdown	\$0.00	\$47,610,681.37
Program Funds Drawdown	\$0.00	\$46,924,218.01
Program Income Drawdown	\$0.00	\$686,463.36
Program Income Received	\$0.00	\$694,963.36
Total Funds Expended	\$0.00	\$47,514,809.37
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement Overall Benefit Percentage (Projected) Overall Benefit Percentage (Actual)	Target	Actual 0.00% 0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$7,070,653.50	\$0.00
Limit on Admin/Planning	\$4,713,769.00	\$646,040.61
Limit on Admin	\$0.00	\$646,040.61
Most Impacted and Distressed Threshold (Projected)	\$0.00	\$0.00
Progress towards LH25 Requirement	\$11,956,038.34	\$12,689,777.81

Overall Progress Narrative:

There were no changes since the last QPR of October 1, 2018 to December 31, 2018 in the activities. However, in a continuing effort moving toward closing out NSP Grants and to address open OIG Audit Findings referenced in June 29, 2017 letter from HUD. The City of Detroit submits the following progress updates:

HRD continues to meet with its internal NSP closeout working group on a monthly basis and or asneeded. Staff also has done a complete review of files that were eligible under use C, land banking, and is working with the Detroit Land Bank Authority to closeout files.



HRD staff is working to resolve findings 1B, 1C, and 1G associated with the HUD Audit Report 2014-CH-1002, as well as the high-risk designation related to resolved finding 1E. HRD met with the regional HUD Field Office team on April 11th, and communicated proposed resolutions to align on the next steps; HUD will confirm with the OIG that these next steps are appropriate. Internally, HRD staff is working with the Office of the Chief Financial Officer (OCFO) on all next steps involving transfers of funds, in alignment with our ongoing conversations with the Field Office to close out above findings.

With regard to finding 1B, HRD has submitted documentation of payments made with approximately \$604,000 of program-credit funds for HUD's approval. HUD is currently reviewing HRD's revised calculation of interest paid on inappropriately drawn-down program funds, to be reimbursed by the City with non-federal funds; HRD aims to submit reimbursement based on this calculation by June 1. HRD will coordinate the return of approximately \$9,000 in funds associated with one unpaid invoice to the line of credit; once these funds are transferred, HRD will provide a separate interest calculation for this amount and reimburse HUD appropriately.

To resolve findings 1C and 1G, HRD anticipates transferring funds to the line of credit; these funds are associated with 2 addresses for which FIE funds were available when program-credited funds were spent, as well as 177 addresses for which program funds may have been drawn inappropriately, respectively. Once the transfer occurs, HRD will also provide an interest calculation associated with the funds for 1G and reimburse HUD accordingly.

To address the high risk designation, HRD is working to provide HUD with all requested documentation confirming ongoing compliance with federal program requirements. HRD staff has identified eligible uses for remaining program funds, as well as those funds to be transferred to the line of credit, and will allocate the funds appropriately once the findings are resolved. HRD will provide HUD with documentation of these draws and payments.

Project Summary

Project #, Project Title	This Report Period	To Dat	e
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
NSP-01, NSP Acquisition	\$0.00	\$1,938,271.74	\$1,896,812.94
NSP-02, NSP Disposition	\$0.00	\$2,097,416.70	\$1,783,799.05
NSP-03, NSP-Public Improvements	\$0.00	\$0.00	\$0.00
NSP-04, NSP Demolition	\$0.00	\$19,632,055.07	\$19,632,055.07
NSP-10, NSP Administration	\$0.00	\$680,315.61	\$646,040.61
NSP-12, NSP New Construction	\$0.00	\$5,228,000.00	\$5,104,313.05
NSP-14, NSP Rehabilitation	\$0.00	\$18,028,377.00	\$17,861,197.29
Program Income, DLBA Program Income	\$0.00	\$55,013.53	\$0.00



Activities

Project # / Title: NSP-02 / NSP Disposition

Grantee Activity Number:	02a NSP Disp
Activity Title:	Landbank Disposition

Activitiy Category:	Activity Status:
Disposition	Under Way
Project Number:	Project Title:
NSP-02	NSP Disposition
Projected Start Date:	Projected End Date:
09/01/2009	03/30/2013
Benefit Type:	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
NCD Only I MMI	City of Datasit Land Dank

NSP Only - LMMI

City of Detroit Land Bank

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$2,097,416.70
Total Budget	\$0.00	\$2,097,416.70
Total Obligated	\$0.00	\$2,097,416.70
Total Funds Drawdown	\$0.00	\$2,097,416.70
Program Funds Drawdown	\$0.00	\$1,783,799.05
Program Income Drawdown	\$0.00	\$313,617.65
Program Income Received	\$0.00	\$589,058.03
Total Funds Expended	\$0.00	\$2,097,416.70
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Land Bank will maintain vacant, foreclosed, and abandoned NSP properties pending disposition, including leagal services, financial services, appraisals, surveys and transfer costs

Location Description:

Nine Target areas

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/200
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/200
# of Singlefamily Units	0	0/200

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources Amount

Project # / Title: NSP-12 / NSP New Construction

Grantee Activity Number:	12A Maxwell Homes-LH25
Activity Title:	Maxwell Homes LH25

Activitiy Category:	Activity Status:
Construction of new housing	Under Way
Project Number:	Project Title:
NSP-12	NSP New Construction
Projected Start Date:	Projected End Date:
03/12/2010	03/29/2013
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
NSP Only - LH - 25% Set-Aside	Maxwell Homes



Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2019 N/A	To Date \$875,000.00
Total Budget	\$0.00	\$875,000.00
Total Obligated	\$0.00	\$875,000.00
Total Funds Drawdown	\$0.00	\$875,000.00
Program Funds Drawdown	\$0.00	\$875,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$875,000.00
Most Impacted and Distressed Expended Match Contributed	\$0.00 \$0.00	\$0.00 \$0.00

New Construction of Housing

Location Description:

NSP1 Kettering

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Low flow toilets	0	0/5
#Low flow showerheads	0	0/5
#Units with bus/rail access	0	0/5
#Units exceeding Energy Star	0	0/5
#Sites re-used	0	0/5

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/5
# of Singlefamily Units	0	0/5

Beneficiaries Performance Measures

	This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/5	0/0	0/5	0
# Renter Households	0	0	0	0/5	0/0	0/5	0

Activity Locations

No Activity Locations found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



12B Northwest Unity Homes-LH25 Northwest Unity Homes LH25

Activitiy Category:	Activity Status:
Construction of new housing	Under Way
Project Number:	Project Title:
NSP-12	NSP New Construction
Projected Start Date:	Projected End Date:
03/12/2010	03/29/2010
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
NSP Only - LH - 25% Set-Aside	Northwest Unity Homes

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,020,000.00
Total Budget	\$0.00	\$1,020,000.00
Total Obligated	\$0.00	\$1,020,000.00
Total Funds Drawdown	\$0.00	\$1,020,000.00
Program Funds Drawdown	\$0.00	\$1,020,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,020,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New Construction of housing

Location Description:

NSP1 Grand river/Greenfield

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Low flow toilets	0	0/6
#Low flow showerheads	0	0/6
#Units with bus/rail access	0	0/6
#Units exceeding Energy Star	0	0/6



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/6
# of Singlefamily Units	0	0/6

	This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/6	0/0	0/6	0
# Renter Households	0	0	0	0/6	0/0	0/6	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



12C West Oakland Homes-LH 25 West Oakland Homes-LH25

Activitiy Category:	Activity Status:
Construction of new housing	Under Way
Project Number:	Project Title:
NSP-12	NSP New Construction
Projected Start Date:	Projected End Date:
03/12/2010	03/29/2010
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
NSP Only - LH - 25% Set-Aside	West Oakland Homes

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,020,000.00
Total Budget	\$0.00	\$1,020,000.00
Total Obligated	\$0.00	\$1,020,000.00
Total Funds Drawdown	\$0.00	\$1,020,000.00
Program Funds Drawdown	\$0.00	\$1,020,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,020,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New construction of housing

Location Description:

NSP1 North End Area

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Low flow toilets	0	0/6
#Low flow showerheads	0	0/6
#Units with bus/rail access	0	0/6
#Units exceeding Energy Star	0	0/6



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/6
# of Singlefamily Units	0	0/6

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/6	0/0	0/6	0
# Renter Households	0	0	0	0/6	0/0	0/6	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



12D NDNI Elderly LD HALP - LH25 NDNI Elderly LD HALP - LH25

Activitiy Category:	Activity Status:
Construction of new housing	Under Way
Project Number:	Project Title:
NSP-12	NSP New Construction
Projected Start Date:	Projected End Date:
03/12/2010	03/30/2013
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
NSP Only - LH - 25% Set-Aside	NDNI Elderly LD HALP

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,285,000.00
Total Budget	\$0.00	\$1,285,000.00
Total Obligated	\$0.00	\$1,285,000.00
Total Funds Drawdown	\$0.00	\$1,285,000.00
Program Funds Drawdown	\$0.00	\$1,285,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,285,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New Construction of Apartment Units

Location Description:

NSP1 Osborn Area

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Low flow toilets	0	0/8
#Low flow showerheads	0	0/8
#Units with bus/rail access	0	0/8
#Units exceeding Energy Star	0	0/8



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/8
# of Multifamily Units	0	0/8

	т	his Report Peri	od	Cumula	tive Actual Tota	I / Expected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/8	0/0	0/8	0
# Renter Households	0	0	0	0/8	0/0	0/8	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



12E PARADISE VALLEY ESTATES LLC - LH25 Paradise Valley Estates LLC - LH25

Activitiy Category:	Activity Status:
Construction of new housing	Under Way
Project Number:	Project Title:
NSP-12	NSP New Construction
Projected Start Date:	Projected End Date:
03/12/2010	03/30/2013
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
NSP Only - LH - 25% Set-Aside	Paradise Valley Estates LLC

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$377,999.95
Total Budget	\$0.00	\$377,999.95
Total Obligated	\$0.00	\$377,999.95
Total Funds Drawdown	\$0.00	\$377,999.95
Program Funds Drawdown	\$0.00	\$377,999.95
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$377,999.95
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New Construction of housing

Location Description:

NSP1 Area

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Low flow toilets	0	0/2
#Low flow showerheads	0	0/2
#Units with bus/rail access	0	0/2
#Units exceeding Energy Star	0	0/2



0

0/2

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2
# of Singlefamily Units	0	0/2

Beneficiaries Performance Measures

		This Report Pe	riod	Cumula	tive Actual Tota	I / Expected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/2	0/0	0/2	0
# Owner Households	0	0	0	0/2	0/0	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



12F HARTFORD VILLAGE - LH25 HARTFORD VILLAGE LH25

Activitiy Category:	Activity Status:
Construction of new housing	Under Way
Project Number:	Project Title:
NSP-12	NSP New Construction
Projected Start Date:	Projected End Date:
06/20/2014	06/10/2015
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
NSP Only - LH - 25% Set-Aside	Harford Village

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$650,000.00
Total Budget	\$0.00	\$650,000.00
Total Obligated	\$0.00	\$650,000.00
Total Funds Drawdown	\$0.00	\$650,000.00
Program Funds Drawdown	\$0.00	\$526,313.10
Program Income Drawdown	\$0.00	\$123,686.90
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$650,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The development of a 84-rental units facility for seniors

Location Description:

Located on Meyers Rd between Curtis & W. McNichols. NSP1 area of Grandriver/Greenfield

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Low flow toilets	0	0/17
#Low flow showerheads	0	0/17
#Units with bus/rail access	0	0/17
#Sites re-used	0	0/8



0

0/17

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/17
# of Multifamily Units	0	0/17

Beneficiaries Performance Measures

		This Report Pe	riod	Cumula	tive Actual Tota	I / Expected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/17	0/0	0/17	0
# Renter Households	0	0	0	0/17	0/0	0/17	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources Amount

Project # / Title: NSP-14 / NSP Rehabilitation

Grantee Activity Number:	14B NSP Rehab - Landbank Rehab
Activity Title:	Landbank Rehabilitation

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
NSP-14	NSP Rehabilitation
Projected Start Date:	Projected End Date:
01/22/2013	03/19/2013
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
NSP Only - LMMI	City of Detroit Land Bank

Overall

Jan 1 thru Mar 31, 2019 To Date



Total Projected Budget from All Sources	N/A	\$2,384,615.75
Total Budget	\$0.00	\$2,384,615.75
Total Obligated	\$0.00	\$2,384,615.75
Total Funds Drawdown	\$0.00	\$2,384,615.75
Program Funds Drawdown	\$0.00	\$2,384,615.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,384,615.75
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

The project involves the acquisition disposition and renovation of 12 properties for sale or rent in Detroit.

Location Description:

This 12 unit project is located on Detroit's Eastside in East English Village. The area is a border neighborhood to the city limits near Grosse Pointe Park.

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/12
#Energy Star Replacement	0	0/75
#Additional Attic/Roof Insulation	0	0/12
#High efficiency heating plants	0	0/12
#Efficient AC added/replaced	0	0/12
#Replaced thermostats	0	0/12
#Replaced hot water heaters	0	0/12
#Light Fixtures (indoors) replaced	0	0/120
#Light fixtures (outdoors)	0	0/60
#Refrigerators replaced	0	0/12
#Clothes washers replaced	0	0/12
#Dishwashers replaced	0	0/12
#Units with solar panels	0	0/0
#Low flow toilets	0	0/18
#Low flow showerheads	0	0/12
#Units with bus/rail access	0	0/12
#Units exceeding Energy Star	0	0/12
#Sites re-used	0	0/12
#Units deconstructed	0	0/0
#Units ¿ other green	0	0/12



0

0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/12
# of Singlefamily Units	0	0/12

Beneficiaries Performance Measures

	This	Report Period		Cumulative	Actual Total / E	kpected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/12	0/12	0
# Owner Households	0	0	0	0/0	0/2	0/2	0
# Renter Households	0	0	0	0/0	0/10	0/10	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





Grantee Activity Number: Activity Title:

14C A.R.E. Herman Gardens LMMI American Residential Equities Herman Gardens LMMI

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
NSP-14	NSP Rehabilitation
Projected Start Date:	Projected End Date:
12/01/2009	03/13/2013
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
NSP Only - LMMI	American Residential Equities Herman Gardens

Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2019 N/A	To Date \$1,286,542.44
Total Budget	\$0.00	\$1,286,542.44
Total Obligated	\$0.00	\$1,286,542.44
Total Funds Drawdown	\$0.00	\$1,286,542.44
Program Funds Drawdown	\$0.00	\$1,286,542.44
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$933.00
Total Funds Expended	\$0.00	\$1,286,542.44
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehab

Location Description:

6333 Archdale

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/11
#Units exceeding Energy Star	0	0/11



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/11
# of Singlefamily Units	0	0/11

	This	Report Period		Cumulative	Actual Total / Ex	cpected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/10	0/1	0/11	0
# Owner Households	0	0	0	0/3	0/0	0/3	0
# Renter Households	0	0	0	0/7	0/1	0/8	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
NSP-14	NSP Rehabilitation
Projected Start Date:	Projected End Date:
03/12/2012	03/29/2013
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
NSP Only - LH - 25% Set-Aside	Ferlito Construction

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$691,661.00
Total Budget	\$0.00	\$691,661.00
Total Obligated	\$0.00	\$691,661.00
Total Funds Drawdown	\$0.00	\$691,661.00
Program Funds Drawdown	\$0.00	\$691,661.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$691,661.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Rehabilitation of houses

Location Description:

NSP1 East English Village Area

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/6
#Energy Star Replacement	0	0/110
#Additional Attic/Roof Insulation	0	0/6
#High efficiency heating plants	0	0/6



#Efficient AC added/replaced	0	0/6
#Replaced thermostats	0	0/6
#Replaced hot water heaters	0	0/6
#Light Fixtures (indoors) replaced	0	0/110
#Light fixtures (outdoors)	0	0/6
#Low flow toilets	0	0/8
#Low flow showerheads	0	0/6
#Units with bus/rail access	0	0/6

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/6
# of Singlefamily Units	0	0/6

		This Report Pe	riod	Cumula	ative Actual Tota	al / Expected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/5	0/1	0/6	0
# Owner Households	0	0	0	0/4	0/1	0/5	0
# Renter Households	0	0	0	0/1	0/0	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
NSP-14	NSP Rehabilitation
Projected Start Date:	Projected End Date:
03/12/2010	03/29/2013
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
NSP Only - LMMI	Ferlito Construction

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$866,438.85
Total Budget	\$0.00	\$866,438.85
Total Obligated	\$0.00	\$866,438.85
Total Funds Drawdown	\$0.00	\$866,438.85
Program Funds Drawdown	\$0.00	\$866,438.85
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$866,438.85
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Rehabilitation of houses

Location Description:

NSP1 East English Village Area

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/7
#Energy Star Replacement	0	0/73
#Additional Attic/Roof Insulation	0	0/7
#High efficiency heating plants	0	0/7



#Efficient AC added/replaced	0	0/7
#Replaced thermostats	0	0/7
#Replaced hot water heaters	0	0/7
#Light Fixtures (indoors) replaced	0	0/105
#Light fixtures (outdoors)	0	0/7
#Low flow toilets	0	0/9
#Low flow showerheads	0	0/7
#Units with bus/rail access	0	0/7

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/7
# of Singlefamily Units	0	0/7

	Th	is Report Period		Cumulative	Actual Total / Ex	kpected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/4	0/3	0/7	0
# Owner Households	0	0	0	0/4	0/3	0/7	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
NSP-14	NSP Rehabilitation
Projected Start Date:	Projected End Date:
03/12/2010	03/29/2013
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
NSP Only - LMMI	TJ American LLC

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$509,077.66
Total Budget	\$0.00	\$509,077.66
Total Obligated	\$0.00	\$509,077.66
Total Funds Drawdown	\$0.00	\$509,077.66
Program Funds Drawdown	\$0.00	\$509,077.66
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$509,077.66
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Rehabilitation of housing

Location Description:

NSP 1 Grand River/Greenfield Area

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/2
#Energy Star Replacement	0	0/12
#Additional Attic/Roof Insulation	0	0/2
#High efficiency heating plants	0	0/2



#Replaced thermostats00/2#Replaced hot water heaters00/2#Light Fixtures (indoors) replaced00/30#Light fixtures (outdoors)00/2#Refrigerators replaced00/2#Dishwashers replaced00/2#Low flow toilets00/2#Low flow showerheads00/2#Units with bus/rail access00/2	#Efficient AC added/replaced	0	0/2
#Light Fixtures (indoors) replaced00/30#Light fixtures (outdoors)00/2#Refrigerators replaced00/2#Dishwashers replaced00/2#Low flow toilets00/2#Low flow showerheads00/2	#Replaced thermostats	0	0/2
#Light fixtures (outdoors)00/2#Refrigerators replaced00/2#Dishwashers replaced00/2#Low flow toilets00/2#Low flow showerheads00/2	#Replaced hot water heaters	0	0/2
#Refrigerators replaced00/2#Dishwashers replaced00/2#Low flow toilets00/2#Low flow showerheads00/2	#Light Fixtures (indoors) replaced	0	0/30
#Dishwashers replaced00/2#Low flow toilets00/2#Low flow showerheads00/2	#Light fixtures (outdoors)	0	0/2
#Low flow toilets 0 0/2 #Low flow showerheads 0 0/2	#Refrigerators replaced	0	0/2
#Low flow showerheads 0 0/2	#Dishwashers replaced	0	0/2
	#Low flow toilets	0	0/2
#Units with bus/rail access 0 0/2	#Low flow showerheads	0	0/2
	#Units with bus/rail access	0	0/2

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2
# of Singlefamily Units	0	0/2

		This Report Per	iod	Cumula	tive Actual Tota	I / Expected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/2	0/2	0
# Owner Households	0	0	0	0/0	0/2	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
NSP-14	NSP Rehabilitation
Projected Start Date:	Projected End Date:
03/12/2010	03/29/2013
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
NSP Only - LMMI	TJ American LLC

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$282,262.14
Total Budget	\$0.00	\$282,262.14
Total Obligated	\$0.00	\$282,262.14
Total Funds Drawdown	\$0.00	\$282,262.14
Program Funds Drawdown	\$0.00	\$282,262.14
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$282,262.14
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Rehabilitation of housing

Location Description:

NSP1 Grand River/Greenfield Area

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/5
#Energy Star Replacement	0	0/46
#Additional Attic/Roof Insulation	0	0/5
#High efficiency heating plants	0	0/5



#Efficient AC added/replaced	0	0/5
#Replaced thermostats	0	0/5
#Replaced hot water heaters	0	0/5
#Light Fixtures (indoors) replaced	0	0/75
#Light fixtures (outdoors)	0	0/5
#Refrigerators replaced	0	0/3
#Dishwashers replaced	0	0/3
#Low flow toilets	0	0/5
#Low flow showerheads	0	0/5
#Units with bus/rail access	0	0/5

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/5
# of Singlefamily Units	0	0/5

	This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/5	0/5	0
# Owner Households	0	0	0	0/0	0/5	0/5	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

Activitiy Category: Rehabilitation/reconstruction of residential structures

Project Number: NSP-14

Projected Start Date: 03/12/2010

Benefit Type: Direct Benefit (Households)

National Objective: NSP Only - LH - 25% Set-Aside

Activity Status: Under Way Project Title: NSP Rehabilitation Projected End Date: 03/29/2013 Completed Activity Actual End Date:

Responsible Organization: S-Dot Collections, LLC

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,589,338.84
Total Budget	\$0.00	\$1,589,338.84
Total Obligated	\$0.00	\$1,589,338.84
Total Funds Drawdown	\$0.00	\$1,589,338.84
Program Funds Drawdown	\$0.00	\$1,589,338.84
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,589,338.84
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of housing

Location Description:

NSP1 Kettering area

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/13
#Energy Star Replacement	0	0/146
#Additional Attic/Roof Insulation	0	0/3
#High efficiency heating plants	0	0/13



#Efficient AC added/replaced	0	0/13
#Replaced thermostats	0	0/13
#Replaced hot water heaters	0	0/13
#Light Fixtures (indoors) replaced	0	0/115
#Light fixtures (outdoors)	0	0/9
#Refrigerators replaced	0	0/13
#Low flow toilets	0	0/13
#Low flow showerheads	0	0/13
#Units with bus/rail access	0	0/13

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/13
# of Singlefamily Units	0	0/13

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/13	0
# Renter Households	0	0	0	0/0	0/0	0/13	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
NSP-14	NSP Rehabilitation
Projected Start Date:	Projected End Date:
03/12/2010	03/29/2013
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
NSP Only - LMMI	Neighborhood Art

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$587,421.00
Total Budget	\$0.00	\$587,421.00
Total Obligated	\$0.00	\$587,421.00
Total Funds Drawdown	\$0.00	\$587,421.00
Program Funds Drawdown	\$0.00	\$587,421.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$587,421.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Rehabilitation of Housing

Location Description:

NSP1 Grand River/Greenfield area

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/5
#Energy Star Replacement	0	0/28
#Additional Attic/Roof Insulation	0	0/5
#High efficiency heating plants	0	0/5



#Efficient AC added/replaced	0	0/5
#Replaced thermostats	0	0/5
#Replaced hot water heaters	0	0/5
#Light Fixtures (indoors) replaced	0	0/60
#Refrigerators replaced	0	0/5
#Dishwashers replaced	0	0/5
#Low flow toilets	0	0/5
#Low flow showerheads	0	0/5
#Units with bus/rail access	0	0/5

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/5
# of Singlefamily Units	0	0/5

	This Report Period			Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/5	0/5	0
# Owner Households	0	0	0	0/0	0/5	0/5	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of residential structures	Under Way	
Project Number:	Project Title:	
NSP-14	NSP Rehabilitation	
Projected Start Date:	Projected End Date:	
03/12/2010	03/29/2013	
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
NSP Only - LMMI	Neighborhood Art	

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,467,401.53
Total Budget	\$0.00	\$1,467,401.53
Total Obligated	\$0.00	\$1,467,401.53
Total Funds Drawdown	\$0.00	\$1,467,401.53
Program Funds Drawdown	\$0.00	\$1,467,401.53
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,467,401.53
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Rehabilitation of housing

Location Description:

NSP1 Grand River/Greenfield Area

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/11
#Energy Star Replacement	0	0/114
#Additional Attic/Roof Insulation	0	0/11
#High efficiency heating plants	0	0/11



#Efficient AC added/replaced	0	0/11
#Replaced thermostats	0	0/11
#Replaced hot water heaters	0	0/11
#Light Fixtures (indoors) replaced	0	0/198
#Light fixtures (outdoors)	0	0/11
#Refrigerators replaced	0	0/11
#Low flow toilets	0	0/17
#Units with bus/rail access	0	0/11

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/11
# of Singlefamily Units	0	0/11

	Th	is Report Period		Cumulative	Actual Total / E	xpected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/11	0/11	0
# Owner Households	0	0	0	0/0	0/11	0/11	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
NSP-14	NSP Rehabilitation
Projected Start Date:	Projected End Date:
03/12/2010	03/29/2013
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
NSP Only - LMMI	Bailey Development Group

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$280,526.87
Total Budget	\$0.00	\$280,526.87
Total Obligated	\$0.00	\$280,526.87
Total Funds Drawdown	\$0.00	\$280,526.87
Program Funds Drawdown	\$0.00	\$280,526.87
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$280,526.87
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Rehabilitation of housing

Location Description:

NSP 1 Grand River/Greenfield area

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/2
#Energy Star Replacement	0	0/37
#Additional Attic/Roof Insulation	0	0/2
#High efficiency heating plants	0	0/2



#Efficient AC added/replaced	0	0/2
#Replaced thermostats	0	0/2
#Replaced hot water heaters	0	0/2
#Light Fixtures (indoors) replaced	0	0/26
#Light fixtures (outdoors)	0	0/2
#Low flow toilets	0	0/3
#Low flow showerheads	0	0/2
#Units with bus/rail access	0	0/2

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2
# of Singlefamily Units	0	0/2

	Th	is Report Period		Cumulative	Actual Total / E	xpected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/2	0/2	0
# Owner Households	0	0	0	0/0	0/2	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
NSP-14	NSP Rehabilitation
Projected Start Date:	Projected End Date:
03/12/2010	03/29/2010
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
NSP Only - LMMI	Kodiak Landarc, LLC

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$486,609.35
Total Budget	\$0.00	\$486,609.35
Total Obligated	\$0.00	\$486,609.35
Total Funds Drawdown	\$0.00	\$486,609.35
Program Funds Drawdown	\$0.00	\$486,609.35
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$486,609.35
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Rehabilitation of housing

Location Description:

NSP1 Osborn Area

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/5
#Energy Star Replacement	0	0/31
#High efficiency heating plants	0	0/5
#Efficient AC added/replaced	0	0/5



#Replaced thermostats	0	0/5	
#Replaced hot water heaters	0	0/5	
#Light Fixtures (indoors) replaced	0	0/60	
#Light fixtures (outdoors)	0	0/5	
#Low flow toilets	0	0/6	
#Low flow showerheads	0	0/5	
#Units with bus/rail access	0	0/5	
# ELI Households (0-30% AMI)	0	0/1	

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/5
# of Singlefamily Units	0	0/5

	Th	is Report Period		Cumulative	Actual Total / E	xpected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/5	0/0	0/5	0
# Owner Households	0	0	0	0/5	0/0	0/5	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
NSP-14	NSP Rehabilitation
Projected Start Date:	Projected End Date:
03/12/2010	03/29/2010
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
NSP Only - LMMI	Kodiak Landarc, LLC

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$484,161.96
Total Budget	\$0.00	\$484,161.96
Total Obligated	\$0.00	\$484,161.96
Total Funds Drawdown	\$0.00	\$484,161.96
Program Funds Drawdown	\$0.00	\$484,161.96
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$484,161.96
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Rehabilitation of Housing

Location Description:

NSP1 Far East/East English Village area

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/5
#Energy Star Replacement	0	0/49
#High efficiency heating plants	0	0/5
#Efficient AC added/replaced	0	0/5



#Replaced thermostats	0	0/5
#Replaced hot water heaters	0	0/5
#Light Fixtures (indoors) replaced	0	0/60
#Light fixtures (outdoors)	0	0/5
#Low flow toilets	0	0/5
#Low flow showerheads	0	0/5
#Units with bus/rail access	0	0/5

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/5
# of Singlefamily Units	0	0/5

		This Report Pe	riod	Cumula	tive Actual Tota	al / Expected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/5	0/0	0/5	0
# Owner Households	0	0	0	0/5	0/0	0/5	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





Grantee Activity Number: Activity Title:

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
NSP-14	NSP Rehabilitation
Projected Start Date:	Projected End Date:
03/12/2010	03/30/2013
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
NSP Only - LH - 25% Set-Aside	New Center Square

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$2,534,910.00
Total Budget	\$0.00	\$2,534,910.00
Total Obligated	\$0.00	\$2,534,910.00
Total Funds Drawdown	\$0.00	\$2,534,910.00
Program Funds Drawdown	\$0.00	\$2,417,250.00
Program Income Drawdown	\$0.00	\$117,660.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,534,910.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of Multifamily Apartments

Location Description:

North End 628 Delaware and 112 Seward

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/19
#Energy Star Replacement	0	0/760
#Additional Attic/Roof Insulation	0	0/19
#High efficiency heating plants	0	0/2



0	0/19
0	0/19
0	0/2
0	0/319
0	0/6
0	0/19
0	0/6
0	0/19
0	0/27
0	0/19
0	0/19
0	0/19
	0 0 0 0 0 0 0 0 0 0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/19
# of Multifamily Units	0	0/19

		This Report Period		Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/19	0/19	0
# Renter Households	0	0	0	0/0	0/19	0/19	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
NSP-14	NSP Rehabilitation
Projected Start Date:	Projected End Date:
03/12/2010	03/30/2013
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
NSP Only - LMMI	Paradise Valley Estate LLC

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$198,915.00
Total Budget	\$0.00	\$198,915.00
Total Obligated	\$0.00	\$198,915.00
Total Funds Drawdown	\$0.00	\$198,915.00
Program Funds Drawdown	\$0.00	\$198,915.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$198,915.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Rehabilitation of Housing Units

Location Description:

NSP1 Area Kettering

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/9
#Energy Star Replacement	0	0/99
#Additional Attic/Roof Insulation	0	0/49
#High efficiency heating plants	0	0/9



0	0/9
0	0/9
0	0/9
0	0/108
0	0/18
0	0/9
0	0/9
0	0/18
0	0/9
0	0/9
0	0/9
0	0/9
	0 0 0 0 0 0 0 0 0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/9
# of Singlefamily Units	0	0/9

		This Report Period		Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/9	0/9	0
# Owner Households	0	0	0	0/0	0/9	0/9	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number: NSP-14

Projected Start Date: 03/12/2010

Benefit Type: Direct Benefit (Households)

National Objective: NSP Only - LH - 25% Set-Aside

Activity Status: Under Way Project Title: NSP Rehabilitation Projected End Date: 03/30/2013 Completed Activity Actual End Date:

Responsible Organization: U Snap Bac

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$534,376.22
Total Budget	\$0.00	\$534,376.22
Total Obligated	\$0.00	\$534,376.22
Total Funds Drawdown	\$0.00	\$534,376.22
Program Funds Drawdown	\$0.00	\$534,376.22
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$534,376.22
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of Singlefamily Housing Units

Location Description:

Far East/East English Village

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/5
#Energy Star Replacement	0	0/47
#Additional Attic/Roof Insulation	0	0/49
#High efficiency heating plants	0	0/5



0	0/5
0	0/5
0	0/5
0	0/65
0	0/5
0	0/5
0	0/5
0	0/5
0	0/5
0	0/5
0	0/5
0	0/5

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/5
# of Singlefamily Units	0	0/5

	This	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/5	0/0	0/5	0
# Owner Households	0	0	0	0/1	0/0	0/1	0
# Renter Households	0	0	0	0/4	0/0	0/4	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
NSP-14	NSP Rehabilitation
Projected Start Date:	Projected End Date:
03/12/2010	03/30/2013
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
NSP Only - LMMI	1800 Brainard LLC

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,117,000.00
Total Budget	\$0.00	\$1,117,000.00
Total Obligated	\$0.00	\$1,117,000.00
Total Funds Drawdown	\$0.00	\$1,117,000.00
Program Funds Drawdown	\$0.00	\$1,117,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,117,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehab multi-family housing

Location Description:

1800 Brainard NSP Area

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/17
#Energy Star Replacement	0	0/32
#Additional Attic/Roof Insulation	0	0/1
#High efficiency heating plants	0	0/17



#Efficient AC added/replaced	0	0/17
#Replaced thermostats	0	0/17
#Replaced hot water heaters	0	0/1
#Light Fixtures (indoors) replaced	0	0/29
#Light fixtures (outdoors)	0	0/5
#Refrigerators replaced	0	0/17
#Low flow toilets	0	0/18
#Low flow showerheads	0	0/17
#Units with bus/rail access	0	0/17

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/17
# of Multifamily Units	0	0/17

		This Report Period		Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/17	0
# Renter Households	0	0	0	0/0	0/0	0/17	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
NSP-14	NSP Rehabilitation
Projected Start Date:	Projected End Date:
03/12/2010	03/30/2013
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
NSP Only - LMMI	Citadel

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$221,473.53
Total Budget	\$0.00	\$221,473.53
Total Obligated	\$0.00	\$221,473.53
Total Funds Drawdown	\$0.00	\$221,473.53
Program Funds Drawdown	\$0.00	\$221,473.53
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$221,473.53
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehab Single-family housing

Location Description:

NSP1 areas

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/2
#Energy Star Replacement	0	0/12
#Additional Attic/Roof Insulation	0	0/2
#High efficiency heating plants	0	0/2



#Efficient AC added/replaced	0	0/2
#Replaced thermostats	0	0/2
#Light Fixtures (indoors) replaced	0	0/20
#Refrigerators replaced	0	0/2
#Dishwashers replaced	0	0/2
#Low flow toilets	0	0/2
#Low flow showerheads	0	0/2
# of Elevated Structures	0	0/2
# of Elevated Structures	0	0/2

	This Report Period	Cumulative Actual Total / Expected	
	Total	Total	
# of Housing Units	0	0/2	
# of Singlefamily Units	0	0/2	

	Th	is Report Period		Cumulative	Actual Total / E	xpected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/2	0/0	0/2	0
# Owner Households	0	0	0	0/2	0/0	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





Grantee Activity Number: Activity Title: 14U CITADEL P2 - LMMI Citadel Phase 2 - LMMI

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number: NSP-14

Projected Start Date: 03/12/2010

Benefit Type: Direct Benefit (Households)

National Objective: NSP Only - LMMI

Activity Status: Under Way Project Title: NSP Rehabilitation Projected End Date: 03/30/2013

Completed Activity Actual End Date:

Responsible Organization: Citadel

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$144,489.76
Total Budget	\$0.00	\$144,489.76
Total Obligated	\$0.00	\$144,489.76
Total Funds Drawdown	\$0.00	\$144,489.76
Program Funds Drawdown	\$0.00	\$144,489.76
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$144,489.76
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehab housing

Location Description:

NSP1 area

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
#Additional Attic/Roof Insulation	0	0/1
#High efficiency heating plants	0	0/1
#Efficient AC added/replaced	0	0/1



0	0/1
0	0/1
0	0/10
0	0/1
0	0/1
0	0/1
	0 0 0 0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

	т	his Report Peri	od	Cumula	tive Actual Tota	I / Expected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/1	0/1	0
# Owner Households	0	0	0	0/0	0/1	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources





Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
NSP-14	NSP Rehabilitation
Projected Start Date:	Projected End Date:
03/12/2010	03/30/2013
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
NSP Only - LH - 25% Set-Aside	Paradise Valley HALP

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$438,998.60
Total Budget	\$0.00	\$438,998.60
Total Obligated	\$0.00	\$438,998.60
Total Funds Drawdown	\$0.00	\$438,998.60
Program Funds Drawdown	\$0.00	\$438,998.60
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$438,998.60
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Rehab housing

Location Description:

NSP1 area

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/5
#Energy Star Replacement	0	0/78
#Additional Attic/Roof Insulation	0	0/2
#High efficiency heating plants	0	0/5



#Efficient AC added/replaced	0	0/5
#Replaced thermostats	0	0/5
#Replaced hot water heaters	0	0/5
#Light Fixtures (indoors) replaced	0	0/15
#Light fixtures (outdoors)	0	0/3
#Refrigerators replaced	0	0/5
#Low flow toilets	0	0/5
#Low flow showerheads	0	0/5
#Units with bus/rail access	0	0/5

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/5
# of Singlefamily Units	0	0/5

	1	This Report Period		Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/5	0/5	0
# Renter Households	0	0	0	0/0	0/5	0/5	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources Amount

Project # / Title: Program Income / DLBA Program Income

Grantee Activity Number:	Program Income1
Activity Title:	DLBA Program Income

Activitiy Category: Land Banking - Disposition (NSP Only) Project Number: Program Income Projected Start Date: 11/01/2013 Activity Status: Under Way Project Title: DLBA Program Income Projected End Date: 02/05/2014



Benefit Type: Area Benefit (Census)

National Objective:

NSP Only - LMMI

Completed Activity Actual End Date:

Responsible Organization:

City of Detroit Land Bank

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$55,013.53
Total Budget	\$0.00	\$55,013.53
Total Obligated	\$0.00	\$55,013.53
Total Funds Drawdown	\$0.00	\$55,013.53
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$55,013.53
Program Income Received	\$0.00	\$55,013.53
Total Funds Expended	\$0.00	\$55,013.53
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

DLBA Program Income

Location Description:

DLBA Program Income

Activity Progress Narrative:

Accomplishments Performance Measures

·	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	0/0
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other	Funding	Sources
0	· anang	0000

Other Funding Sources	Amount
DLBA Program Income	\$55,013.53
Total Other Funding Sources	\$55,013.53

