60 Harper Apartments HMA/ECS August 2023

Response Activity or Continuing Obligation	Required Activities	Party Responsible for Completing Activity	Timing of Activity	Cost	Required Follow- up or Reporting
ResAP – Impacted Soil	Remove Impact Soil Across the Subject Property, mainly non- native urban fill material. In locations of the proposed building foundation depths of material to be removed are approximately 5-6 feet. Across the remaining portions of the Subject Property depths are approximately 3 feet.	Contractor/ Environmental Consultant	During Construction	\$854,500	Include results in DDCC report.
ResAP – Verification of Remediation Sampling	Verification of Remediation Sampling will be conducted at bottom of excavation depths across the Subject Property to ensure that adequate impacted soil has been removed and clean soil remains. Soil will be analyzed by laboratory prior to clean backfill material being placed at the Subject Property.	Environmental Consultant	After Impacted Soil Removal/Prior to Clean Fill Installation	\$48,100	Include results in DDCC report.
ResAP – Clean Fill	The fill material brought to the site will be documented as clean by analytical results from samples collected from the site of origin documenting that the material does not contain volatile organic compounds, polynuclear aromatic hydrocarbons, or Michigan Ten Metals at concentrations above the applicable generic cleanup criteria. With final grade topographic survey.	Contractor/ Environmental Consultant	During Construction	\$503,700	Include results in DDCC report.
Documentation of Due Care Compliance	 A. Complete a DDCC report and submit to the City of Detroit Environmental Review Officer for review prior to submitting to EGLE. Engineering controls will require an Operations and Maintenance plan. B. Additional requirements such as a Restrictive Covenants and/or a recorded Notice to Title may be requested depending on site conditions. 	Environmental Consultant	During Construction	\$6,000	Provide report to HRD's ER Team
ResAP – Vapor Mitigation	No vapor mitigation necessary based on proposed response actions.	Environmental Consultant	N/A	N/A	N/A

60 Harper Apartments HMA/ECS August 2023

	A. Prior to the start of any work, building plans,	General	Prior to		Submit work to
	specifications and photos must be submitted to the	Contractor	Construction		Preservation
Section 106 -	Preservation Specialist for review and Conditional				Specialist.
Conditional No	Approval			N/A -	
Adverse Effect				Completed	Notify
Requirements	B. If there is a change in the scope of work, those				Preservation
	changes will be required to undergo additional Section	General			Specialist
	106 Review prior to the execution of any work.	Contractor	At any time		
Section 106 – Unanticipated Discoveries Plan	Once construction has started, the SHPO approved Unanticipated Discoveries Plan shall be followed for the duration of the project.	Construction Crew, Foremen, Developer	During Construction	N/A	Unanticipated Discoveries Plan with SHPO approval
Noise Analysis – Unacceptable Noise	Appropriate construction materials will be incorporated in the building to mitigate noise levels within the acceptable range.	Architect, Construction, Crew, Foremen, Developer,	During Construction	N/A – Part of Construction	Building specs