#DETROITDEMO

WER

Detroit Construction & Demolition Newsletter As of **June 30, 2024**

NEAR ANGER SWANG CONTRA WEAR TO A CONTRA WEAR AND A CONTRA WEAR TO A CONTRA WEAR AND A CONTRA WEAR AND

DAILER ASBESTOS -

STABILIZATION

The Construction & Demolition Department created the Vacant Property Unit. This unit will use Prop N funds to clear out & secure vacant homes.





OUR PARTNERS

1st Choice Hauling AW Preservation Bing Youth Institute Cleaning Up Detroit Detroit Grounds Crew Gayanga **GTJ Consulting/MWV Huntman Transport J. Keith Construction Emerging Industries Training Institute Motor City Preservation Payne Landscaping Premier Group** P & P Group **Resourceful Vending RT Contracting Staffing Equipment Evolution**

DETROIT

CLEAR BOARDS

Our Securing Team uses Polycarbonate Clear Board, a superior material for boarding, offering strength, durability, and aesthetic appeal beyond traditional options like plywood or metal.



as of 6/30/2024

Demo Dashboard Overview







HOMES CONTRACTED USING BOND FUNDING



PENDING ABATEMENT



HOMES DEMOLISHED

As of 6/30/2024



HOMES CURRENTLY OUT FOR BID

644

READY FOR DEMOLITION

6,383

DEMOLITIONS THAT HAVE BEEN GRADED





DISTRICT 1	DISTRICT 2	DISTRICT 3	DISTRICT 4	DISTRICT 5	DISTRICT 6	DISTRICT 7
562	410	1,634	1,392	611	862	1,003
91	56	406	380	159	86	219
154	146	575	466	309	267	335
79	61	264	217	150	45	160
13	20	31	30	68	54	36
14	18	39	26	37	29	33
	562 91 154 79	 562 410 91 56 154 146 79 61 13 20 	562 410 1,634 91 56 406 154 146 575 79 61 264 13 20 31	562 410 1,634 1,392 91 56 406 380 154 146 575 466 79 61 264 217 13 20 31 30	562 410 1,634 1,392 611 91 56 406 380 159 154 146 575 466 309 79 61 264 217 150 13 20 31 30 68	562 410 1,634 1,392 611 862 91 56 406 380 159 86 154 146 575 466 309 267 79 61 264 217 150 45 13 20 31 30 68 54

As Of June 2024



Emergency Demolition Performance

Demolition Contractor	EMG Count	Within EMG Timeline
DMC Consultants	10	50%
Inner City Contracting, LLC	5	100%
Leadhead Construction	2	100%

June 2024 Payments

CONTRACTOR	Sum of Amount Paid	
ADAMO DEMOLITION COMPANY	\$ 407,114.30	
ATC GROUP SERVICES	\$ 12,425.00	
BDM TRANSPORT LLC	\$ 47,675.00	
Beam, Longest and Neff, LLC	\$ 74,480.00	
BING YOUTH INSTITUTE	\$ 26,487.50	
Blue Star, Inc.	\$ 2,500.00	
Detroit Next Inc.	\$ 2,500.00	
DLZ	\$ 13,500.00	
DMC CONSULTANTS INC	\$ 118,777.00	
EMERGING INDUSTRIES TRAINING INSTITUTE	\$ 7,800.00	
GAYANGA CO	\$ 1,266,551.00	
GTJ CONSULTING LLC	\$ 722,635.00	
HOME DEPOT USA INC	\$ 50,342.29	
Inner City Contracting, LLC	\$ 1,958,391.09	
LEADHEAD CONSTRUCTION LLC	\$ 437,330.30	
Professional Service Industries, Inc	\$ 10,650.00	
RT CONTRACTING INC	\$ 55,800.00	
Salenbien Trucking and Excavating, Inc.	\$ 43,500.00	
SC Environmental Services, LLC	\$ 1,332,027.00	
THE MANNIK & SMITH GROUP INC	\$ 16,600.00	
Grand Total	\$6,607,085.48	

12 Month Discipline Report

Account Name Date Issued Infraction Type Contractor Violation: Contractor Violation Name Notes Notice of Appeal Date Outcome of Hearing Disqualification State Able Demolition Image: State Image:	Start Date Disqualification End Date
Able DemolitionImage: Construction and DemolitionImage: Construction and DemolitionImage: Construction and Demolition10/3/2023OtherVIO-000734Wrongful Knock-2008 W. Davison. Discovered by Construction and Demo Planning Specialist while processing an emergency order in 2023. Property knocked on 6/19/2015. It was determined to be wrongfully demo'd by Able. 2000 W. Davison was contracted.Image: Construction and Demo Planning Specialist while processing an emergency order in 2023. Property knocked on 6/19/2015. It was determined to be wrongfully demo'd by Able. 2000 W. Davison was contracted.Image: Construction and Demo Planning Specialist while processing an emergency order in 2023. Property knocked on 6/19/2015. It was determined to be wrongfully demo'd by Able. 2000 W. Davison was contracted.Image: Construction and Demo Planning Specialist while processing an emergency order in 2023. Property knocked on Grupper 2000 W. DavisonImage: Construction and Demo Planning Wassed Demolition Specialist while processing an emergency order in 2023. Property knocked on was contracted.Image: Construction and Demo Planning Wassed Demolition Specialist while processing an emergency order in 2023. Property knocked on was contracted.Image: Construction and Demolition Specialist while processing an emergency order in 2023. Property knocked on was contracted.Image: Construction and Demolition Specialist while processing an emergency order in 2023. Property knocked on was contracted.Image: Construction and Demolition Specialist while processing an emergency order in 2023. Property knocked on was contracted.Image: Construction and Demolition Specialist while processing an emergency order in 2023. Property knocked and Property knocked and Property knocked and Property knocked an appeal. <tr< th=""><th></th></tr<>	
Adamo Group, Inc. Other VIO-000734 Wrongful Knock-2008 W. Davison. Discovered by Construction and Demo Planning Specialist while processing an emergency order in 2023. Property knocked on 6/19/2015. It was determined to be wrongfully demo'd by Able. 2000 W. Davison was contracted. Multiple violations: 1) Missed Planned Knock Down and 2) Fencing inspections not requested in advance. Property-S174 W. Grand River. Multiple violations: 1) Missed Planned Knock Down and 2) Fencing inspections not requested in advance. Property-S174 W. Grand River. Multiple violations: 1) Missed Planned Knock Down and 2) Fencing inspections not requested in advance. Property-S174 W. Grand River. Multiple violations: 1) Missed Commercial Benchmarks. Multiple violations: 1) Missed Vio-000738 W. Over 14 Days since OH approved no FG Grade request-4 properties. Multiple violations: 1) Missed Vio-000738 Multiple violations: 1) Missing water pipe material-11 properties. Multiple violations: 1) Missing Water pipe material-11 properties. Detroit Next VIO-0007	
Adamo Group, Inc. Other VIO-000734 Specialist while processing an emergency order in 2023. Property knocked on 6/19/2015. It was determined to be wrongfully dem'd by Able. 2000 W. Davison was contracted. Adamo Group, Inc. Image: Contract of the second of the s	
Adamo Group, Inc. Other VIO-000734 Specialist while processing an emergency order in 2023. Property knocked on 6/19/2015. It was determined to be wrongfully dem'd by Able. 2000 W. Davison was contracted. Adamo Group, Inc. Image: Contract of the second of the s	
IndexIndexOtherVIO-000734was contracted.Index <t< td=""><td></td></t<>	
Adamo Group, Inc.Image: Constraint of the second seco	
9/20/2023 Warning VIO-000728 Multiple violations: 1) Missed Planned Knock Down and 2) Fencing inspections on the requested in advance. Property-\$174 W. Grand River. Image: Star Star Star Star Star Star Star Star	
$ \frac{9/20/202}{10/11/2023} & Warning W10-000728 & requested a requ$	
$ \frac{9/20/202}{10/11/2023} & Warning & ViO-000728 & requested in advance. Property-$174 W. Grand River. (Constraints on the second seco$	
Indifu Warning Worning Window Missed Commercial Benchmarks-Bond Groups-203 & 207. Letter rescinded due to missing permits. 4/5/2024 Warning Window Window missing permits. Blue Star 9/26/2023 Warning ViO-000789 Missed Commercial Benchmarks. 9/26/2023 Warning ViO-000795 Missing water pipe material-11 properties. 1/1/2023 Warning ViO-000745 Over 14 Days since OH approved no FG Grade request-4 properties. Detroit Next Image: Start	
10/11/2023 Warning VIO-000788 missing permits. Missing permits. Blue Star VIO-000789 Missing VIO-000789 Missing Commercial Benchmarks. 9/26/2023 Warning VIO-000731 Missing water pipe material-11 properties. 11/1/2023 Warning VIO-000745 Over 14 Days since OH approved no FG Grade request-4 properties. Detroit Next Over 14 Days since OH approved no FG Grade request-4 properties.	
4/5/2024 Warning VIO-000789 Missed Commercial Benchmarks. Image: Commercial Benchmarks. Blue Star	
9/26/2023 Warning VIO-000731 Missing water pipe material-11 properties. 11//2023 Warning VIO-000745 Over 14 Days since OH approved no FG Grade request-4 properties. Detroit Next Image: Comparison of the state of the st	
Detroit Next VIO-000745 Over 14 Days since OH approved no FG Grade request-4 properties. Detroit Next Outstanding Winter Grade properties. Sproperties. Requested an appeal.	
Detroit Next Outstanding Winter Grade properties-S properties. Requested an appeal.	
Detroit Next Outstanding Winter Grade properties-S properties. Requested an appeal.	
Outstanding Winter Grade properties-S properties. Requested an appeal.	
8/14/2023 LOD VIO-000716 UnSubstantiated by director. 9/13/2023 UnSubstantiated	
12/8/2023 Warning VIO-000753 Warning-Missed Term of Performance for Emergency Property-19608 Coventry.	
DMC Consultants Ended	
Over 14 Days since OH approved-no FG request-15 properties.Requested a Final	
8/1/2023 LOD - Non-Salesforce VIO-000711 appeal. Next violation will result in automatic LOD. 9/7/2023 UnSubstantiated	
8/23/2023 Warning VIO-000721 Missing hydrant addresses for 13 properties. Corrected the same day.	
8/23/2023 Warning VIO-000721 Missing hydrant addresses for 13 properties. Corrected the same day.	
10/25/2023 Warning VIO-000743 Properties (19) Over 14 Days since Open Hole Approved-no Final Grade requested.	
11/7/2023 Warning VIO-000746 Properties (22) Over 14 Days since Open Hole Approved-no Final Grade requested.	
Over 14 Days since OH approved-no FG request-18 properties. Due to a history of	
11/29/2023 LOD - Non-Salesforce VIO-000759 this type of violation it resulted in an automatic LOD. Substantiated	
2/12/2024 Warning VIO-000769 Warning-missing Water Pipe Material information-12 properties. Other	
Missed an Demo Performance Benchmark-2 (50%) for Bond Groups Q1&2.See	
4/29/2024 Warning VIO-000792 attached Salesforce report.	
5/13/2024 Warning VIO-000796 Missed EMG timeline on a property located at 17144 Harlow.	
A section of asphalt near 5968 Seminole, between Lambert and Medbury, was	
damaged. See attached pictures. DMC has acknowledged responsibility for this	
6/17/2024 LOD - Non-Salesforce VIO-000806 damage. Paid for damage-Invoice attached. 6/17/2024 UnSubstantiated	
Missed a Demo Performance Benchmark-3 (75%) for Bond Groups Q1 (64%), & Q2	
7/1/2024 Warning VIO-000807 (64%). See attached Salesforce report. Gayanga Co. LLC <th<< td=""><td></td></th<<>	
Gayanga Co. LLC	
Violations:19129 Teppert-1. Failure to adequately wet ACWM. 2. Failure to dispose	
8/1/2023 EGLE VIO-000708 of ACWM as soon as practical Appealed 88.23. Final Decision is on Hold. 8//2023	
Failure to wait for verification on the PASV Smartsheet before starting abatement	
10/23/2023 Warning VIO-000741 work-7123 Chatfield. Other	
2/13/2024 Warning VIO-000775 Missed Abatement Performance Milestones-1 (25%) for Bond Groups Q10 and Q11. Other	
Missed Demolition Performance Milestones-1 (25%) for Bond Groups Q10, Q11 &	
2/21/2024 Warning VIO-000776 Q12. Other	
Health and Safety Violation: Failure to Remove or Report asbestos containing waste	
Algorithm material-floor tile to Demolition Department. Deputy Director unsubstantiated 2/29/2024 HSV-3D VIO-000779 violation. 2/29/2024 UnSubstantiated	
3/27/2024 Warning VIO-000786 Over 7 days since knock no OH request. Other	
Missed Abatement Performance Milestones-1 (50%) for Bond Groups Q10 and Q11.	
5/3/2024 Warning VIO-000791 They had abatement issues in Jan and Feb 2024. Other	
Homrich	
1. Failure to Cooperate, Coordinate and Communicate with Field Operation team.	
2. Failure to perform demo services within the Days and Hours of Operation. 8/17/2023 LDD VI/0-000718 Appealed. 8/24/2023 Substantiated	
8/17/2023 LOD VIO-000718 Appealed. 8/24/2023 Substantiated Properties over 14 Days since Open Hole approved-no FG request-21 Properties over 14 Days since Open Hole approved-no FG request-21 Substantiated	
Properties over 14 Uays since Upen Hole approvem on 6 to request-21 properties learning with Time no 10/5/23-Unsubstantiated. ONU J property	
9/13/2023 LOD VIO-000725 remaining on 10/5/23. 9/20/2023 UnSubstantiated	
9/22/2023 Warning VIO-000729 Commercial properties that missed 1 or more benchmarks.	
Warning: damage of fencing at 7575 Palmetto due to the collapse of the property's	
6/12/2024 Warning VIO-000804 exterior rear wall.	
Inner City Contracting, LLC	
Inner City Contracting, LLC Violations: 10920 Shoemaker-1. Failure to adequately wet ACWM. 2. Failure to	
Inner City Contracting, LLC Image: Contracting Contracting, LLC Image: Contracting, LLC Image: Contracting Contracting Contracting Contracting, LLC Image	
Inner City Contracting, LLC Violations: 10920 Shoemaker-1. Failure to adequately wet ACWM. 2. Failure to dispose of ACWM as soon as practical. Appealed. Final Decision on Hold from appeals board. 8/7/2023	
Inner City Contracting, LLC Image: Contracting Contracting, LLC Image: Contreacting, LLC Image: Contracting, LLC </td <td></td>	
Inner City Contracting, LLC Image: City Contracting, City	
Inner City Contracting, LLC Image: City Contracting, City Contred, City Contred, City Contracting, City Contracting, City Contra	
Inner City Contracting, LLC Vol Volations: 10920 Shoemaker-1. Failure to adequately wet ACWM. 2. Failure to dispose of ACWM as soon as practical. Appealed. Final Decision on Hold from appeals baard. 8/7/2023 EGLE VIO-000712 9/25/2023 Warning VIO-000730 Missing fencing on sides C&D at 4405 Cadillac. 8/7/2023	
Inner City Contracting, LLC Vol Inner City Contracting, LLC Inner City Contrecontracting, LLC Inner City Contr	
Inner City Contracting, LLC Vol Inner City Contracting, LLC Inner City Contrecontracting, LLC Inner City C	
Inner City Contracting, LLC Vol Inner City Contracting, LLC Inner City Contrecontracting, LLC Inner City C	
Inner City Contracting, LLC Image: City Contracting, LLC <thi< td=""><td></td></thi<>	

	2/9/2024	Other	VIO-000781	Conference Call Record: Contractor failed to Failure to submit Emergency Demolition Fence Plans in a timely fashion.				
	2/12/2024	Warning	VIO-000768	Missed entering the Planned knock-down date for 4 properties.				
	2/15/2024 2/21/2024	Warning Warning	VIO-000799 VIO-000777	Properties over 30 days Missed Demolition Benchmark-1 (25%) Bond Group Q20.				
	-,,							
	2/29/2024	Other	VIO-000780	Conference Call Record: Contractor failed to verify location of scheduled demolition. Without intervention from DCDD Field Liaison, the wrong property would have been knocked. See attached conference record from Linda Montgomery.				
	2/22/2024	Other	1/10 000704	Conference Call Record: Subject: Miscommunication between ICC and demo team. They changed their fencing plan without informing demo team. Not a recurring				
	3/22/2024	Other	VIO-000784	event. Missed an Abatement Performance Benchmark-2 (50%) for Bond Group Q3.				
	3/25/2024	Warning	VIO-000785	Abatements rolling complete-43. Abatement rolling pct-44%. Don't count. Timeline revised.				
	4/11/2024	Warning	VIO-000809	Over 14 Days since Open Hole-No FG request-36 properties.				
	4/18/2024	EGLE	VIO-000790	Violations: 7757 Rosemont-1. Failure to remove all RACM. 2. Failure to adequately wet RACM. Violation substantiated on 5/2/24 by Deputy. Requested Final Board hearing with Director.	5/9/2024			
	7/11/2024	Other	VIO-000808	Wrongful demolition. 10156 Elmira was the scheduled property to be knocked. 10146 Elmira was knocked instead.				
	7/17/2024	LOD - Non-Salesforce	VIO-000810	Over 14 Days since Open Hole-No FG request-36 properties. Did not appeal.		Substantiated		
J Keith Construction								
	8/2/2023	Warning	VIO-000710	Over 14 Days since Open Hole approved no FG request-5 properties. Company Asbestos Abatement Contractor License has expired.Released from SWO				
	8/3/2023	Stop Work	VIO-000713	on 8/9/2023.				
	8/18/2023	LOD - Non-Salesforce	VIO-000720	Missed Demo 4 Benchmark dated 8/18/23. Demo was 26% of 100%. Only 21 out of 81 properties knocked. Released from Stop Work (4/7/23 to 4/12/23 & 8/3/23 to 8/9/23)-Final Appealed.Did not attend final appeal.	9/15/2023	Substantiated		
	10/16/2023	Warning	VIO-000737	Failure to update Salesforce with the Knock Down Date in a timely manner. Property was knocked on 10/4/23. Entered into SF on 10/16-12381 Wisconsin.				
	10/17/2023	LOD - Non-Salesforce	VIO-000739	Missed Final Grade Benchmark-4 dated 10/13/23. FG was 28% of 100%. Only 23 out of 81 properties were FG.	10/23/2023	Substantiated		
	10/17/2023	LOD - Non-Salesforce	VIO-000739	of 81 properties were FG.	10/23/2023	Substantiated		
	12/6/2023	LOD - Non-Salesforce	V10-000752	Missed Demolition Benchmark-4 dated 12/6/2023. Demo rolling completed-46% of 100%. Only 37 out of 81 properties completed. Demo benchmark ended on 12/8/2023. Substantiated by Deputy Dir. on 1/4/24. No Final appeal requested.	12/11/2023	Substantiated		
	1/8/2024	Warning	VIO-000760	Missed Planned Knock Down date. Property located at 15774 Mendota.				
	1/29/2024	LOD - Non-Salesforce	VIO-000762	Missed Demolition Benchmark-4 dated 1/29/2024. Demo rolling completed-51% of 100%. Only 41 out of 81 properties completed. Demo benchmark ended on 12/8/2023. Did not final appeal.		Substantiated		
	2/12/2024	Warning	VIO-000767	Failure to update Planned Knock Down dates for 3 properties.				
	2/28/2024	LOD - Non-Salesforce	VIO-000778	Missed Demolition Benchmark-4 (100%).Demo rolling completed-56% of 100%. Only 45 out of 81 properties completed. Deputy Dir. substantiated on 3/15/24. On 3/28/24, suspended by Director for 6 months.	3/5/2024	Substantiated	3/28/2024	9/27/2024
	4/9/2024	Warning	VIO-000787	Failure to update Planned Knock Down dates for a property.				
	4/30/2024	LOD - Non-Salesforce	VIO-000794	Missed Demolition Benchmark-4 (100%).Demo rolling completed-79% of 100%. Demo'd 63 out of 81 properties completed. Sixth LOD issued on 4/30/24. Did not appeal. 365 days susp. Ends 5/8/25.		Substantiated	5/8/2024	5/8/2025
	6/6/2024	Stop Work	VIO-000803	A number of sites that have exceeded their time frames as stipulated in the Scope of Services.				
Leadhead Construction								
	8/15/2023	Warning	VIO-000719	Failure to remove poly at demo site. City Abatement was the abatement contractor. Email sent by Tom F-2995 Clairmont				
	8/30/2023	LOD - Non-Salesforce	VIO-000722	Failure to maintain fencing at 8896 & 8925 Kimberly. Appealed.	9/1/2023	UnSubstantiated		
	9/29/2023	LOD - Non-Salesforce	VIO-000733	Missed Demo 3 (75%) benchmark with only a 42% attainment.Benchmark date was 9/22/2023. Did not appeal.		Substantiated		
				Missed a Final Grade Performance Milestone 3 (75%). Attained only 44.44%. Benchmark date was 11/10/2023. Substantiated by deputy-11/30. Did not appeal-				
	11/17/2023	LOD - Non-Salesforce	VIO-000747	due on 12/8/23. Sixteen (16) properties that are over 14 Days Since Open Hole-no Final Grade		Substantiated		
		LOD - Non-Salesforce	VIO-000756	Request. As of 1/4/2024, none of the previous properties were on the Salesforce report.	12/15/2023	UnSubstantiated		
	12/11/2023							
	12/11/2023	Warning	VIO-000758	Missing Water Hydrant addresses in Salesforce-12 properties.				
	12/13/2023	Warning		Request for affidavit due to altered Asbestos Waste Manifest submitted to				
			VIO-000758 VIO-000765 VIO-000802		5/13/2024	UnSubstantiated		
	12/13/2023 2/2/2024	Warning Warning	VIO-000765	Request for affidavit due to altered Asbestos Waste Manifest submitted to Livegistics.	5/13/2024	UnSubstantiated		

	6/12/2024	LOD - Non-Salesforce	VIO-000805	It was discovered that an emergency demo notification with an incorrect address was submitted to EGLE to demolish property. Correct was 14607 Northlawn not 14707.	6/19/2024	Substantiated		
Moss Company LLC								
	8/9/2023	Warning	VIO-000715	Over 14 Days since Open Hole approval-No Final Grade request-9 properties.				
	9/5/2023	Warning	VIO-000724	Warning-Missing Water Pipe material-9 properties.				
	10/9/2023	Warning	VIO-000736	Over 14 Days since Open Hole approval-No Final Grade request-5 properties.				
	10/25/2023	LOD - Non-Salesforce	VIO-000742	Over 14 Days since Open Hole approval-No Final Grade request-1 property-17195 Arlington. Appealed. Substantiated by deputy-11/30/2023.Did not final appeal by 12/8/2023.	11/1/2023	Substantiated		
RDC Construction Services								
	0/1/2022	EGLE	N//0 000700	Violations: 2249 Fairview-1. Failure to adequately wet ACWM. 2. Failure to dispose of ACWM as soon as practical. Substantiated by Deputy. Did not request final	0/0/2022	Colorise Marcal	9/16/2023	11/15/2023
	8/1/2023	EGLE	VIO-000709	appeal.	8/8/2023	Substantiated	9/16/2023	11/15/2023
	8/30/2023	Warning	VIO-000723	Failed to update the hydrant addresses in a timely manner-8 properties.				
	9/14/2023	LOD - Non-Salesforce	VIO-000727	Over 14 Days since OH approved-no FG request-5 properties. Did not appeal.		Substantiated		
Salenbien Trucking & Excavating Inc.								
	7/31/2023	EGLE	VIO-000714	Violations: 12538 Goulburn-1. Failure to adequately wet ACWM. 2. Failure to dispose of ACWM as soon as practical. Demo issue opened 6/14/23 and closed on 2(1440)	8/3/3033	UnSubstantiated		
SC Environmental Services, LLC	7/31/2023	EGLE	VIO-000714	7/14/23.	8/2/2023	Unsubstantiated		
Se Environmental Services, Lee								
				Wrongful Knock-17191 Justine-Contractor error-failure to validate address. Both				
				properties are under contract with SC Environmental. Employee suspended w/o				
	9/28/2023	Other	VIO-000732	pay. Other employees issued Warning letters. Policy updated. Did not appeal.		Substantiated		
				Wrongful Knock-19636 Albany.19652 Albany was the contracted property. Both properties are DLBA owned. Will not appeal.60 Day Suspension starts 11/30/2023				
	11/21/2023	Other	VIO-000748	and ends 1/29/24		Substantiated	11/30/2023	1/29/2024
	4/29/2024	Warning	VIO-000793	Over 14 Days since Open Hole approval-No Final Grade request-17 properties. Company is currently working on a restructure of their team.				
				Wrongful Knock-654 E Savannah. 645 E Savannah was the contracted property. This is the third violation within a 365 day period. Director substantiated on July 18th.				
	5/31/2024	EGLE	VIO-000798	Received EGLE violation. Will review progress in October 2024.		Substantiated	7/18/2024	7/18/2025

Detroit Block X Block

Powered by the Construction & Demolition Department

We've launched Detroit Block by Block, an online archive of stories from Detroiters about some of the city's now-closed commercial buildings.

As our department aggressively addresses commercial blight for the overall safety and wellbeing of our residents, Block by Block will maintain memories of the past by highlighting the experiences of Detroiters and the buildings that played impactful roles in their lives.

Join the experience at https://detroitmi.gov/blockbyblock





@DetroitBlockByBlock

Detroit Animal Care and Control

DETROIT ANIMAL

Detroit Block X Block

Rhea Bautista, Capital Planning Manager: "This project means a lot to me. These fur babies deserve a lot of care and hopefully their forever home."

CLICK HERE to take a look inside the new \$11 million Detroit Animal Care and Control facility. Discover why this ARPA-funded project is especially meaningful to Construction and Demolition Capital Planning Manager Rhea Bautista.



5700 Russell St.



Glossary of Terms, Abbreviations, and Acronyms

- **3D** -- Detroit Demolition Department
- **COD -- City of Detroit**
- **CRIO -- Civil Rights, Inclusion & Opportunity Department**
- **DESC -- Detroit Employment Solutions Corporation**
- **DLBA -- Detroit Land Bank Authority**
- **DON -- Department of Neighborhoods**
- **EMG -- Emergency Demolition**
- **HRD -- Housing and Revitalization Department**
- **HSV -- Health and Safety Violation**
- LOD -- Letter of Discipline
- **NIB -- Neighborhood Improvement Bond**
- **NIP -- Neighborhood Improvement Plan**
- **OCFO -- Office of the Chief Financial Officer**
- **OCP -- Office of Contracting and Procurement**
- **ODFS -- Office of Departmental Financial Services**
- **ODM -- Ordered Demolition**





CONTACT INFORMATION TO KNOW



Detroit Construction and Demolition Department 313-224-4737

demo-info@detroitmi.gov



Report abandoned and/or Dangerous Building 313-224-3215 BSEDDemo@detroitmi.gov

Department of Neighborhoods



Locate your District Manager at: www.detroitmi.gov/neighborhoods



I Am Detroit EMPLOYEE SPOTLIGHT



"I Am Detroit" highlights the Detroit Construction & Demolition Department team members and their unwavering commitment to serving Detroit's residents.







DETROIT CONSTRUCTION AND DEMOLITION







Construction & Demolition Department

