

**900 Tuscola Street  
ASTI Environmental  
November 19, 2024**

Response Activity or Continuing Obligation	Required Activities	Party Responsible for Completing Activity	Timing of Activity	Required Follow-up or Reporting
<b>Noise Attenuation</b>	<p>Appropriate construction materials will be incorporated in the building to mitigate noise levels within the acceptable range. The appropriate construction materials are described in the construction plans and the STraCAT calculations. The construction materials include:</p> <ul style="list-style-type: none"> <li>• EIFS with reinforcing mesh</li> <li>• 3-inch rigid EPS insulation</li> <li>• WRB</li> <li>• 5/8-inch plywood sheathing</li> <li>• 2x6-inch wood studs at 16-inch O.C.</li> <li>• 5 ½-inch fiberglass insulation</li> <li>• 5/8-inch gypsum board</li> <li>• 3 5/8-inch brick</li> <li>• 2-inch airspace</li> <li>• 3-inch mineral wool board insulation</li> <li>• 5/8-inch exterior gypsum board</li> </ul>	General Contractor, Architect, Crew, Foreman, Developer	During Construction	Building specs
<b>Remediation Activities</b>	<p>A. Removal of the top 12 inches of soil on the Subject Property.</p> <p>B. Installation of a high-visibility fabric demarcation barrier under 12 inches of verified clean fill material.</p> <p>C. Installation of hard scape direct contact barriers.</p> <p>D. Completion of a Documentation of Due Care Compliance (DDCC) report.</p>	General Contractor and Consultant	During Construction and After Construction	Analytical results, inspection reports with photographs, forward DDCC report with the EGLE approval letter to the City of Detroit
<b>Unanticipated Discoveries Plan</b>	In the event of an unanticipated discovery is made during construction activities, the unanticipated discoveries plan will be followed.	General Contractor	At Any Time	Notify Preservation Specialist