**Grantee: Detroit, MI** 

Grant: B-08-MN-26-0004

# January 1, 2020 thru March 31, 2020 Performance

Grant Number: Obligation Date: Award Date:

B-08-MN-26-0004 03/25/2009

Grantee Name: Contract End Date: Review by HUD:

Detroit, MI Submitted - Await for Review

Grant Award Amount: Grant Status: QPR Contact: \$47,137,690.00 Active Jennifer Mahone

LOCCS Authorized Amount: Estimated PI/RL Funds:

\$47,137,690.00 \$686,463.36

**Total Budget:** \$47,824,153.36

**Disasters:** 

**Declaration Number** 

NSP

#### **Narratives**

#### **Areas of Greatest Need:**

The City of Detroit has one of the highest home foreclosure rates among the nation's largest metropolitan areas. The City has over 67,000 foreclosed properties, 65 percent remain vacant. The foreclosure problem is widespread and touches almost every neighborhood in the city. The City recognizes that the \$47,137,690 NSP allocation must be implemented in a strategic manner to result in the stabilization of neighborhoods most severly impacted by foreclosure and abandonment. The funds have been targeted to nine neighborhoods that were selected based upon the data that showed: over 51 percent of the population in the Census block groups met the low moderate middle income criteria; a high preentage of home foreclosures, a high percentage of homes financed by sub=prime mortagage related loans; and were also identified as likely to face a significant rise in the rate of home foreclosures. The City also aliging this process with othr local stabilization and development efforts.

#### **Distribution and and Uses of Funds:**

The goals of the City of Detroit Neighborhood Strategy Program are: Continue to implement the City's Master Plan to reinforce,revitalize and rebuild targeted neighborhoods; Reduce the vast numbers of vacant properties causing blight and undermining the vitality of neighborhoods; Reverse the decline of neighborhood housing values; Stabilize neighborhoods negatively impacted by foreclosure and abandonment; Eliminate blighted structures to enhance public safety and improve quality of life; Invest in select neighborhoods to achieve greater impact with limited resources especially neighborhoods targeted by LISC, Skillman, the Community Foundation and NDNI; Protect recent investments by public and private partners Attract other public/private financing to leverage NSP funds; Create new jobs and stimulate small business development; Demolish existing structures to accommodate future development or alternative uses.

#### **Definitions and Descriptions:**

1. Definition of "Blighted Structures" in context of state or local law. According to State of Michigan Act 344 of 1945, Section 125.72, "Blighted property or structures," means property that meets any of the following criteria: (a) The property has been declared a public nuisance in accordance with a local housing, building, plumbing, fire, or other related code or ordinance. (b) The property is an attractive nuisance because of physical condition or use. (c) The property has had the utilities, plumbing, heating, or sewerage disconnected, destroyed, removed, or rendered ineffective for a period of one (1) year or more so that the property is unfit for its intended use. (d) The property is tax reverted property owned by a municipality, by a county, or by this state, the sale, lease, or transfer of tax reverted property by a municipality, a county, or this state shall not result in the loss to the property of eligibility for any project authorized under this act for the rehabilitation of a blighted area, platting authorized under this act, or tax relief or assistance, including financial assistance, authorized under this act or any other act. (e) The property is owned or is under the control of a land bank fast track authority under the land bank fast rack act, 2003 PA 258, MCL 124.751 to 124.774. The sale, lease, or transfer of the property by a land bank fast track authority shall not City of Detroit NSP 12/08 34 result in the loss to the property of eligibility for any project authorized under this act for the rehabilitation of a blighted area, platting authorized under this act, or tax relief or assistance, including financial assistance, authorized under this act or any other act. (f) The property is improved real property that has remained vacant for five (5) consecutive years and that is not maintained in accordance with applicable local housing or property maintenance codes or ordinances. (g) The property has code violations posing a severe and immediate health or safety threat and has not been substanti



of the median income of the area as determined by HUD, with adjustments for smaller and larger families. (The City of Detroit is adopting its' HOME Program Rent Limits) (3) Describe how the grantee will ensure continued affordability for NSP assisted housing. Response: The City of Detroit, as part of the NSP requirement, for the "for- sale" property, "rental units" and "lease-to-own" properties will require a "deed restriction" and/or "affordable housing restriction" that will mandate and require compliance during the continued period of affordability, described in the City of Detroit's NSP requirements, policies and procedures. In addition,

#### **Definitions and Descriptions:**

the continued affordability compliance will be a part of any Development Agreement implemented between the City and the Developer/Non-profit owner. (4) Describe housing rehabilitation standards that will apply to NSP assisted activities. Response: The City of Detroit, Planning and Development Department (P&DD) continually upgrades and enhances its' contractor rehabilitation "Performance Standards". The most recent City of Detroit NSP 12/08 35 revision was completed Oc

#### Low Income Targeting:

LOW INCOME TARGETING

Identify the estimated amount of funds appropriated or otherwise made available under the NSP to be used to purchase and redevelop abandoned or foreclosed upon homes or residential properties for housing individuals or families whose income do not exceed 50% of area median income: \$ 11,784,422.50

Note: At least 25% of funds must be used for housing individuals and families whose incomes do not exceed 50 percent of area median income.

Response:

The City of Detroit will use at least \$11,784,422.50 of the NSP grant and 25% of any program income received to provide subsidy assistance to offset acquisition and construction/rehabilitation costs, of single family and multi-family residential properties for households whose incomes do not exceed 50% of Area Median Income (AMI). The City will issue a public Notice of Funding Availability (NOFA) to eligible for-profit and non-profit developers and sponsors to submit projects that are "ready to go" for NSP consideration and funding approval. Section 8 certificates may also be available to targeted low-income rental households.

#### **Public Comment:**

The City of Detroit posted a notice in the newspaper November 5, 2008 announcing the Neighborhood Stabilization Program (NSP) funds allocated to Detroit and the substantial amendment to the Consolidated Plan. A revision was also posted on November 19, 2008 to correct a typo regarding the website. We took citizen comments into consideration and worked with the Detroit City Council and their staff to decide the best use of NSP funds. We modified the allocation amounts and added some additional activities based on comments from citizens and City Council. However, some of the comments did not apply to NSP and others were not eligible. The City of Detroit conducted community level meetings to obtain additional citizen input regarding program implementation. Meeting dates, requests for proposals, and program updates were posted on the Detroit website as well as any amendments. A summary of the comments received from our NSP website during the comment period is summarized in the substantial amendment. The City of Detroit received 119 comments regarding demolition, historic structures, location questions, suggested projects, use of NSP funding, tax questions and miscellaneous comments.

#### **Acquisition and Relocation:**

**ACQUISITIONS & RELOCATION** 

The City of Detroit is projecting to demolish 1,400 dwelling units that are < 80% of area median income If so, include:

• The number of low- and moderate-income dwelling units—i.e., 80% of area The NSP program includes two low- and moderate-income requirements at section 2301(f)(3)(A) that supersede existing CDBG income qualification requirements. NSP allows the use of only the low- and moderate income National Objective.

All NSP funding will be spent on individuals and families at or below 120 percent of the area median income. At least 25 percent of appropriated funds must be spent on housing for individuals or families with incomes that do not exceed 50% AMI For the purposes of NSP an activity may meet the HERA low- and moderate income national objective if the assisted activity:

oprovides or improves permanent residential structures that will be occupied by a household whose income is at or below 120 percent of area median income abbreviated (LMMH);

As a projection, we will demolish 1,400 units. units. However, the physical inspection median income—reasonably expected to be demolished or converted as a direct result of NSP-assisted activities.

and/ or appraisal will ultimately, determine the actual numbers. The cost to rehabilitate the property and the likelihood of it being sold in the existing market conditions will be the criteria

Response:

Background

Indicate whether grantee intends to demolish or convert any low- and moderate-income dwelling units (i.e., 80% of area median income).

o serves an area in which at least 51 percent of the residents have incomes at or below 120

o serves an area in which at least 51 percent of the residents have incomes at or below 120 percent of area median income (LMMA);

ocreates or retains jobs for persons whose household incomes are at or below 120 percent of median income (LMMJ); or

oserves a limited clientele whose incomes are at or below 120 percent of area median income (LMMC).

Property acquisition activities are dependent on the national objective met by the subsequent reuse of the property. Activities identified by the City of Detroit will comply with a national objective as follows:

oAcquisition for rehabilitation structures will meet the LMMH national objective oAcquisition for demolition possible green spaces or land bank will meet the LMMA national objective

oAcquisition for land bank use will meet the LMMA national objective1



1 Acquisition and management activities of the land bank may provide sufficient benefit to an area generally to meet a national objective (LMMA) prior to final disposition of the banked property. HUD notes that the grantee must determine theactual service area benefiting from a land bank's activities, in accordance with the regulations. The Land bank may not hold a property for more than 10 years without obligating the property for a specific, eligible redevelopment of that property in accordance with NSP requirements.

| Overall                                 | This Report Period | To Date         |
|---|--------------------|-----------------|
| Total Projected Budget from All Sources | N/A                | \$47,714,463.18 |
| Total Budget                            | \$0.00             | \$47,659,449.65 |
| Total Obligated                         | \$0.00             | \$47,659,449.65 |
| Total Funds Drawdown                    | \$0.00             | \$47,610,681.37 |
| Program Funds Drawdown                  | \$0.00             | \$46,924,218.01 |
| Program Income Drawdown                 | \$0.00             | \$686,463.36    |
| Program Income Received                 | \$414,843.77       | \$1,109,807.13  |
| Total Funds Expended                    | \$0.00             | \$47,514,809.37 |
| Most Impacted and Distressed Expended   | \$0.00             | \$0.00          |
| Match Contributed                       | \$0.00             | \$0.00          |

# **Progress Toward Required Numeric Targets**

| Requirement  | Target          | Actual          |
|--|-----------------|-----------------|
| Overall Benefit Percentage (Projected)             |                 | 0.00%           |
| Overall Benefit Percentage (Actual)                |                 | 0.00%           |
| Minimum Non-Federal Match                          | \$0.00          | \$0.00          |
| Limit on Public Services                           | \$7,070,653.50  | \$0.00          |
| Limit on Admin/Planning                            | \$4,713,769.00  | \$646,040.61    |
| Limit on Admin                                     | \$0.00          | \$646,040.61    |
| Most Impacted and Distressed Threshold (Projected) | \$0.00          | \$0.00          |
| Progress towards LH25 Requirement                  | \$11,956,038.34 | \$12,689,777.81 |

# **Overall Progress Narrative:**

There were no changes since the last QPR of October 1, 2019 to December 31, 2019 in the project activities. Receipt of \$314,422 program income identified through process of closing out HUD OIG Audit No. 2014-CH-1002. \$5,857 has been processed to Enterprise Community Partners for the Preservation Partnership work. HRD received a letter dated February 3, 2020 from the Detroit CPD HUD Office stating that all findings in the Audit Report 2014-CH-1002 have been closed. HRD will continue to complete any required action items as agreed upon with the HUD CPD.

### **Project Summary**

| ct #, Project Title This Report |  | To Date  |  |
|---------------------------------|--|--|--|
| Program Funds<br>Drawdown       | Project Funds<br>Budgeted                      | Program Funds<br>Drawdown  |  |
| \$0.00                          | \$1,938,271.74                                 | \$1,896,812.94   |  |
| \$0.00                          | \$2,097,416.70                                 | \$1,783,799.05   |  |
| \$0.00                          | \$19,632,055.07                                | \$19,632,055.07  |  |
| \$0.00                          | \$680,315.61                                   | \$646,040.61   |  |
| \$0.00                          | \$5,228,000.00                                 | \$5,104,313.05   |  |
|                                 | \$0.00<br>\$0.00<br>\$0.00<br>\$0.00<br>\$0.00 | Program Funds<br>Drawdown         Project Funds<br>Budgeted           \$0.00         \$1,938,271.74           \$0.00         \$2,097,416.70           \$0.00         \$19,632,055.07           \$0.00         \$680,315.61 |  |



 NSP-14, NSP Rehabilitation
 \$0.00
 \$18,028,377.00
 \$17,861,197.29

 Program Income, DLBA Program Income
 \$0.00
 \$55,013.53
 \$0.00



# **Activities**

## Project # / NSP-02 / NSP Disposition

**Grantee Activity Number:** 02a NSP Disp

Activity Title: Landbank Disposition

Activity Category: Activity Status:

Disposition Under Way

Project Number: Project Title:
NSP-02 NSP Disposition

Projected Start Date: Projected End Date:

09/01/2009 03/30/2013

Benefit Type: Completed Activity Actual End Date:

( )

National Objective: Responsible Organization:

NSP Only - LMMI City of Detroit Land Bank

| Overall                                 | Jan 1 thru Mar 31, 2020 | To Date        |
|---|-------------------------|----------------|
| Total Projected Budget from All Sources | N/A                     | \$2,097,416.70 |
| Total Budget                            | \$0.00                  | \$2,097,416.70 |
| Total Obligated                         | \$0.00                  | \$2,097,416.70 |
| Total Funds Drawdown                    | \$0.00                  | \$2,097,416.70 |
| Program Funds Drawdown                  | \$0.00                  | \$1,783,799.05 |
| Program Income Drawdown                 | \$0.00                  | \$313,617.65   |
| Program Income Received                 | \$0.00                  | \$589,058.03   |
| Total Funds Expended                    | \$0.00                  | \$2,097,416.70 |
| City of Detroit Land Bank               | \$0.00                  | \$2,097,416.70 |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00         |
| Match Contributed                       | \$0.00                  | \$0.00         |

### **Activity Description:**

Land Bank will maintain vacant, foreclosed, and abandoned NSP properties pending disposition, including leagal services, financial services, appraisals, surveys and transfer costs

# **Location Description:**

Nine Target areas

# **Activity Progress Narrative:**



### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 0
 0/200

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 0
 0/200

 0
 0/200

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

### **Activity Locations**

# of Properties

# of Housing Units

# of Singlefamily Units

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

# Project # / NSP-10 / NSP Administration

Grantee Activity Number: 10 NSP Admin Activity Title: Administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

NSP-10 NSP Administration

Projected Start Date: Projected End Date:

10/01/2008 03/30/2013

Benefit Type: Completed Activity Actual End Date:

( )

National Objective: Responsible Organization:

N/A City of Detroit Planning & Dev Dept

| Overall                                 | Jan 1 thru Mar 31, 2020 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$680,315.61 |
| Total Budget                            | \$0.00                  | \$680,315.61 |
| Total Obligated                         | \$0.00                  | \$680,315.61 |
| Total Funds Drawdown                    | \$0.00                  | \$646,040.61 |
| Program Funds Drawdown                  | \$0.00                  | \$646,040.61 |



| Program Income Drawdown               | \$0.00       | \$0.00       |
|---------------------------------------|--------------|--------------|
| Program Income Received               | \$314,421.44 | \$314,421.44 |
| Total Funds Expended                  | \$0.00       | \$646,040.61 |
| Most Impacted and Distressed Expended | \$0.00       | \$0.00       |
| Match Contributed                     | \$0.00       | \$0.00       |

### **Activity Description:**

Administration and management of the NSP program

### **Location Description:**

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

# Project # / NSP-12 / NSP New Construction

Grantee Activity Number: 12A Maxwell Homes-LH25

Activity Title: Maxwell Homes LH25

Activity Category: Activity Status:

Construction of new housing Under Way

Project Number: Project Title:

NSP-12 NSP New Construction

Projected Start Date: Projected End Date:

03/12/2010 03/29/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside Maxwell Homes



Direct (HouseHold)

| Overall                                 | Jan 1 thru Mar 31, 2020 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$875,000.00 |
| Total Budget                            | \$0.00                  | \$875,000.00 |
| Total Obligated                         | \$0.00                  | \$875,000.00 |
| Total Funds Drawdown                    | \$0.00                  | \$875,000.00 |
| Program Funds Drawdown                  | \$0.00                  | \$875,000.00 |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Total Funds Expended                    | \$0.00                  | \$875,000.00 |
| Maxwell Homes                           | \$0.00                  | \$875,000.00 |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00       |
| Match Contributed                       | \$0.00                  | \$0.00       |

### **Activity Description:**

New Construction of Housing

### **Location Description:**

NSP1 Kettering

### **Activity Progress Narrative:**

# **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



12B Northwest Unity Homes-LH25 **Grantee Activity Number: Activity Title: Northwest Unity Homes LH25** 

**Activitiy Category:** 

Construction of new housing

**Project Number:** 

NSP-12

**Projected Start Date:** 

03/12/2010

**Benefit Type:** Direct ( HouseHold )

**National Objective:** 

NSP Only - LH - 25% Set-Aside

**Activity Status:** 

**Under Way** 

**Project Title:** 

**NSP New Construction** 

**Projected End Date:** 

03/29/2010

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Northwest Unity Homes

| Overall                                 | Jan 1 thru Mar 31, 2020 | To Date        |
|---|-------------------------|----------------|
| Total Projected Budget from All Sources | N/A                     | \$1,020,000.00 |
| Total Budget                            | \$0.00                  | \$1,020,000.00 |
| Total Obligated                         | \$0.00                  | \$1,020,000.00 |
| Total Funds Drawdown                    | \$0.00                  | \$1,020,000.00 |
| Program Funds Drawdown                  | \$0.00                  | \$1,020,000.00 |
| Program Income Drawdown                 | \$0.00                  | \$0.00         |
| Program Income Received                 | \$0.00                  | \$0.00         |
| Total Funds Expended                    | \$0.00                  | \$1,020,000.00 |
| Northwest Unity Homes                   | \$0.00                  | \$1,020,000.00 |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00         |
| Match Contributed                       | \$0.00                  | \$0.00         |

## **Activity Description:**

New Construction of housing

### **Location Description:**

NSP1 Grand river/Greenfield

### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 12C West Oakland Homes-LH 25
Activity Title: West Oakland Homes-LH25

**Activitiy Category:** 

Construction of new housing

**Project Number:** 

NSP-12

**Projected Start Date:** 

03/12/2010

Overall

Benefit Type: Direct ( HouseHold )

**National Objective:** 

NSP Only - LH - 25% Set-Aside

**Activity Status:** 

Under Way

**Project Title:** 

NSP New Construction

**Projected End Date:** 

03/29/2010

**Completed Activity Actual End Date:** 

To Date

**Responsible Organization:** 

lan 1 thru Mar 31, 2020

West Oakland Homes

| Overall                                 | Jan 1 thru War 31, 2020 | 10 Date        |
|---|-------------------------|----------------|
| Total Projected Budget from All Sources | N/A                     | \$1,020,000.00 |
| Total Budget                            | \$0.00                  | \$1,020,000.00 |
| Total Obligated                         | \$0.00                  | \$1,020,000.00 |
| Total Funds Drawdown                    | \$0.00                  | \$1,020,000.00 |
| Program Funds Drawdown                  | \$0.00                  | \$1,020,000.00 |
| Program Income Drawdown                 | \$0.00                  | \$0.00         |
| Program Income Received                 | \$0.00                  | \$0.00         |
| Total Funds Expended                    | \$0.00                  | \$1,020,000.00 |
| West Oakland Homes                      | \$0.00                  | \$1,020,000.00 |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00         |
| Match Contributed                       | \$0.00                  | \$0.00         |
|   |                         |                |

## **Activity Description:**

New construction of housing

## **Location Description:**

NSP1 North End Area

### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



12D NDNI Elderly LD HALP - LH25 **Grantee Activity Number: Activity Title: NDNI Elderly LD HALP - LH25** 

**Activitiy Category:** 

Construction of new housing

**Project Number:** 

NSP-12

**Projected Start Date:** 

03/12/2010

**Benefit Type:** Direct ( HouseHold )

**National Objective:** 

NSP Only - LH - 25% Set-Aside

**Activity Status:** 

**Under Way** 

**Project Title:** 

**NSP New Construction** 

**Projected End Date:** 

03/30/2013

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

NDNI Elderly LD HALP

| Overall                                 | Jan 1 thru Mar 31, 2020 | To Date        |
|---|-------------------------|----------------|
| Total Projected Budget from All Sources | N/A                     | \$1,285,000.00 |
| Total Budget                            | \$0.00                  | \$1,285,000.00 |
| Total Obligated                         | \$0.00                  | \$1,285,000.00 |
| Total Funds Drawdown                    | \$0.00                  | \$1,285,000.00 |
| Program Funds Drawdown                  | \$0.00                  | \$1,285,000.00 |
| Program Income Drawdown                 | \$0.00                  | \$0.00         |
| Program Income Received                 | \$100,422.33            | \$100,422.33   |
| Total Funds Expended                    | \$0.00                  | \$1,285,000.00 |
| NDNI Elderly LD HALP                    | \$0.00                  | \$1,285,000.00 |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00         |
| Match Contributed                       | \$0.00                  | \$0.00         |

## **Activity Description:**

New Construction of Apartment Units

### **Location Description:**

NSP1 Osborn Area

### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 12E PARADISE VALLEY ESTATES LLC - LH25

Activity Title: Paradise Valley Estates LLC - LH25

Activity Category: Activity Status:

Construction of new housing

Project Number:

Under Way

Project Title:

NSP-12 NSP New Construction

Projected Start Date: Projected End Date:

03/12/2010 03/30/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside Paradise Valley Estates LLC

**Overall** Jan 1 thru Mar 31, 2020 **To Date Total Projected Budget from All Sources** N/A \$377,999.95 **Total Budget** \$0.00 \$377,999.95 **Total Obligated** \$0.00 \$377,999.95 **Total Funds Drawdown** \$0.00 \$377,999.95 **Program Funds Drawdown** \$0.00 \$377,999.95 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$377,999.95 Paradise Valley Estates LLC \$0.00 \$377,999.95 **Most Impacted and Distressed Expended** \$0.00 \$0.00 **Match Contributed** \$0.00 \$0.00

### **Activity Description:**

Direct (HouseHold)

New Construction of housing

#### **Location Description:**

NSP1 Area

### **Activity Progress Narrative:**

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 12F HARTFORD VILLAGE - LH25
Activity Title: HARTFORD VILLAGE LH25

Activity Category: Activity Status:

Construction of new housing Under Way

Project Number: Project Title:

NSP-12 NSP New Construction

Projected Start Date: Projected End Date:

06/20/2014 06/10/2015

Benefit Type: Completed Activity Actual End Date:
Direct ( HouseHold )

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside Harford Village

| Overall                                 | Jan 1 thru Mar 31, 2020 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$650,000.00 |
| Total Budget                            | \$0.00                  | \$650,000.00 |
| Total Obligated                         | \$0.00                  | \$650,000.00 |
| Total Funds Drawdown                    | \$0.00                  | \$650,000.00 |
| Program Funds Drawdown                  | \$0.00                  | \$526,313.10 |
| Program Income Drawdown                 | \$0.00                  | \$123,686.90 |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Total Funds Expended                    | \$0.00                  | \$650,000.00 |
| Harford Village                         | \$0.00                  | \$650,000.00 |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00       |
| Match Contributed                       | \$0.00                  | \$0.00       |

### **Activity Description:**

The development of a 84-rental units facility for seniors

## **Location Description:**

Located on Meyers Rd between Curtis & W. McNichols. NSP1 area of Grandriver/Greenfield

# **Activity Progress Narrative:**

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / NSP-14 / NSP Rehabilitation

Grantee Activity Number: 14B NSP Rehab - Landbank Rehab

Activity Title: Landbank Rehabilitation

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

NSP-14 NSP Rehabilita

NSP-14 NSP Rehabilitation

Projected Start Date: Projected End Date:

01/22/2013 03/19/2013

Benefit Type: Completed Activity Actual End Date:
Direct ( HouseHold )

National Objective: Responsible Organization:

NSP Only - LMMI City of Detroit Land Bank

| Overall                                 | Jan 1 thru Mar 31, 2020 | To Date        |
|---|-------------------------|----------------|
| Total Projected Budget from All Sources | N/A                     | \$2,384,615.75 |
| Total Budget                            | \$0.00                  | \$2,384,615.75 |
| Total Obligated                         | \$0.00                  | \$2,384,615.75 |
| Total Funds Drawdown                    | \$0.00                  | \$2,384,615.75 |
| Program Funds Drawdown                  | \$0.00                  | \$2,384,615.75 |
| Program Income Drawdown                 | \$0.00                  | \$0.00         |
| Program Income Received                 | \$0.00                  | \$0.00         |
| Total Funds Expended                    | \$0.00                  | \$2,384,615.75 |
| City of Detroit Land Bank               | \$0.00                  | \$2,384,615.75 |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00         |
| Match Contributed                       | \$0.00                  | \$0.00         |



### **Activity Description:**

The project involves the acquisition disposition and renovation of 12 properties for sale or rent in Detroit.

### **Location Description:**

This 12 unit project is located on Detroit's Eastside in East English Village. The area is a border neighborhood to the city limits near Grosse Pointe Park.

### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 14C A.R.E. Herman Gardens LMMI

Activity Title: American Residential Equities Herman Gardens

**LMMI** 

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

NSP-14

**Projected Start Date:** 

12/01/2009

Benefit Type:

Direct ( HouseHold )

National Objective:

NSP Only - LMMI

**Activity Status:** 

Under Way

**Project Title:** 

**NSP** Rehabilitation

**Projected End Date:** 

03/13/2013

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

American Residential Equities Herman Gardens

| Overall                                      | Jan 1 thru Mar 31, 2020 | To Date        |
|--|-------------------------|----------------|
| Total Projected Budget from All Sources      | N/A                     | \$1,286,542.44 |
| Total Budget                                 | \$0.00                  | \$1,286,542.44 |
| Total Obligated                              | \$0.00                  | \$1,286,542.44 |
| Total Funds Drawdown                         | \$0.00                  | \$1,286,542.44 |
| Program Funds Drawdown                       | \$0.00                  | \$1,286,542.44 |
| Program Income Drawdown                      | \$0.00                  | \$0.00         |
| Program Income Received                      | \$0.00                  | \$933.00       |
| Total Funds Expended                         | \$0.00                  | \$1,286,542.44 |
| American Residential Equities Herman Gardens | \$0.00                  | \$1,286,542.44 |
| Most Impacted and Distressed Expended        | \$0.00                  | \$0.00         |
| Match Contributed                            | \$0.00                  | \$0.00         |

### **Activity Description:**

Rehab

### **Location Description:**

6333 Archdale

## **Activity Progress Narrative:**

# **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



14E Ferlito Construction P1 LH25 **Grantee Activity Number:** 

**Activity Title: Ferlito Construction Phase 1** 

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

NSP-14

**Projected Start Date:** 

03/12/2012

**Benefit Type:** Direct ( HouseHold )

**National Objective:** 

NSP Only - LH - 25% Set-Aside

**Activity Status:** 

**Under Way** 

**Project Title:** 

**NSP** Rehabilitation

**Projected End Date:** 

03/29/2013

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Ferlito Construction

| Overall                                 | Jan 1 thru Mar 31, 2020 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$691,661.00 |
| Total Budget                            | \$0.00                  | \$691,661.00 |
| Total Obligated                         | \$0.00                  | \$691,661.00 |
| Total Funds Drawdown                    | \$0.00                  | \$691,661.00 |
| Program Funds Drawdown                  | \$0.00                  | \$691,661.00 |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Total Funds Expended                    | \$0.00                  | \$691,661.00 |
| Ferlito Construction                    | \$0.00                  | \$691,661.00 |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00       |
| Match Contributed                       | \$0.00                  | \$0.00       |

# **Activity Description:**

Rehabilitation of houses

### **Location Description:**

NSP1 East English Village Area

### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



14F Ferito Construction P2 LMMI **Grantee Activity Number: Activity Title: Ferlito Construction Phase 2 LMMI** 

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

NSP-14

**Projected Start Date:** 

03/12/2010

**Benefit Type:** Direct ( HouseHold )

**National Objective:** 

NSP Only - LMMI

**Activity Status:** 

**Under Way** 

**Project Title:** 

**NSP** Rehabilitation

**Projected End Date:** 

03/29/2013

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Ferlito Construction

| Overall                                 | Jan 1 thru Mar 31, 2020 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$866,438.85 |
| Total Budget                            | \$0.00                  | \$866,438.85 |
| Total Obligated                         | \$0.00                  | \$866,438.85 |
| Total Funds Drawdown                    | \$0.00                  | \$866,438.85 |
| Program Funds Drawdown                  | \$0.00                  | \$866,438.85 |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Total Funds Expended                    | \$0.00                  | \$866,438.85 |
| Ferlito Construction                    | \$0.00                  | \$866,438.85 |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00       |
| Match Contributed                       | \$0.00                  | \$0.00       |

## **Activity Description:**

Rehabilitation of houses

### **Location Description:**

NSP1 East English Village Area

### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



14G - TJ American P1 LMMI **Grantee Activity Number:** 

TJ America LLC Phase 1 LMMI **Activity Title:** 

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

NSP-14

**Projected Start Date:** 

03/12/2010

**Benefit Type:** Direct ( HouseHold )

**National Objective:** 

NSP Only - LMMI

**Activity Status:** 

**Under Way** 

**Project Title: NSP** Rehabilitation

**Projected End Date:** 

03/29/2013

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

TJ American LLC

| Overall                                 | Jan 1 thru Mar 31, 2020 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$509,077.66 |
| Total Budget                            | \$0.00                  | \$509,077.66 |
| Total Obligated                         | \$0.00                  | \$509,077.66 |
| Total Funds Drawdown                    | \$0.00                  | \$509,077.66 |
| Program Funds Drawdown                  | \$0.00                  | \$509,077.66 |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Total Funds Expended                    | \$0.00                  | \$509,077.66 |
| TJ American LLC                         | \$0.00                  | \$509,077.66 |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00       |
| Match Contributed                       | \$0.00                  | \$0.00       |

## **Activity Description:**

Rehabilitation of housing

### **Location Description:**

NSP 1 Grand River/Greenfield Area

### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



14H TJ American P2 LMMI **Grantee Activity Number:** 

**Activity Title:** TJ American LLC Phase 2 LMMI

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

NSP-14

**Projected Start Date:** 

03/12/2010

**Benefit Type:** Direct ( HouseHold )

**National Objective:** 

NSP Only - LMMI

**Activity Status:** 

**Under Way** 

**Project Title: NSP** Rehabilitation

**Projected End Date:** 

03/29/2013

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

TJ American LLC

| Overall                                 | Jan 1 thru Mar 31, 2020 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$282,262.14 |
| Total Budget                            | \$0.00                  | \$282,262.14 |
| Total Obligated                         | \$0.00                  | \$282,262.14 |
| Total Funds Drawdown                    | \$0.00                  | \$282,262.14 |
| Program Funds Drawdown                  | \$0.00                  | \$282,262.14 |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Total Funds Expended                    | \$0.00                  | \$282,262.14 |
| TJ American LLC                         | \$0.00                  | \$282,262.14 |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00       |
| Match Contributed                       | \$0.00                  | \$0.00       |

## **Activity Description:**

Rehabilitation of housing

## **Location Description:**

NSP1 Grand River/Greenfield Area

### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 14I S-Dot Collections LH25

Activity Title: S-Dot Collections LLC

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

NSP-14

**Projected Start Date:** 

03/12/2010

Benefit Type: Direct ( HouseHold )

**National Objective:** 

NSP Only - LH - 25% Set-Aside

**Activity Status:** 

**Under Way** 

Project Title:

NSP Rehabilitation

Projected End Date:

03/29/2013

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

S-Dot Collections, LLC

| Overall                                 | Jan 1 thru Mar 31, 2020 | To Date        |
|---|-------------------------|----------------|
| Total Projected Budget from All Sources | N/A                     | \$1,589,338.84 |
| Total Budget                            | \$0.00                  | \$1,589,338.84 |
| Total Obligated                         | \$0.00                  | \$1,589,338.84 |
| Total Funds Drawdown                    | \$0.00                  | \$1,589,338.84 |
| Program Funds Drawdown                  | \$0.00                  | \$1,589,338.84 |
| Program Income Drawdown                 | \$0.00                  | \$0.00         |
| Program Income Received                 | \$0.00                  | \$0.00         |
| Total Funds Expended                    | \$0.00                  | \$1,589,338.84 |
| S-Dot Collections, LLC                  | \$0.00                  | \$1,589,338.84 |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00         |
| Match Contributed                       | \$0.00                  | \$0.00         |

## **Activity Description:**

Rehabilitation of housing

### **Location Description:**

NSP1 Kettering area

### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



14J Neighborhood Art P1 LMMI **Grantee Activity Number: Activity Title: Neighborhood Art Phase 1 LMMI** 

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

NSP-14

**Projected Start Date:** 

03/12/2010

**Benefit Type:** Direct ( HouseHold )

**National Objective:** 

NSP Only - LMMI

**Activity Status:** 

**Under Way** 

**Project Title: NSP** Rehabilitation

**Projected End Date:** 

03/29/2013

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Neighborhood Art

| Overall                                 | Jan 1 thru Mar 31, 2020 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$587,421.00 |
| Total Budget                            | \$0.00                  | \$587,421.00 |
| Total Obligated                         | \$0.00                  | \$587,421.00 |
| Total Funds Drawdown                    | \$0.00                  | \$587,421.00 |
| Program Funds Drawdown                  | \$0.00                  | \$587,421.00 |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Total Funds Expended                    | \$0.00                  | \$587,421.00 |
| Neighborhood Art                        | \$0.00                  | \$587,421.00 |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00       |
| Match Contributed                       | \$0.00                  | \$0.00       |

## **Activity Description:**

Rehabilitation of Housing

## **Location Description:**

NSP1 Grand River/Greenfield area

### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



14K Neighborhood Art P2 - LMMI **Grantee Activity Number: Activity Title:** Neighborhood Art P2 - LMMI

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

NSP-14

**Projected Start Date:** 

03/12/2010

**Benefit Type:** Direct ( HouseHold )

**National Objective:** 

NSP Only - LMMI

**Activity Status:** 

**Under Way** 

**Project Title: NSP** Rehabilitation

**Projected End Date:** 

03/29/2013

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Neighborhood Art

| Overall                                 | Jan 1 thru Mar 31, 2020 | To Date        |
|---|-------------------------|----------------|
| Total Projected Budget from All Sources | N/A                     | \$1,467,401.53 |
| Total Budget                            | \$0.00                  | \$1,467,401.53 |
| Total Obligated                         | \$0.00                  | \$1,467,401.53 |
| Total Funds Drawdown                    | \$0.00                  | \$1,467,401.53 |
| Program Funds Drawdown                  | \$0.00                  | \$1,467,401.53 |
| Program Income Drawdown                 | \$0.00                  | \$0.00         |
| Program Income Received                 | \$0.00                  | \$0.00         |
| Total Funds Expended                    | \$0.00                  | \$1,467,401.53 |
| Neighborhood Art                        | \$0.00                  | \$1,467,401.53 |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00         |
| Match Contributed                       | \$0.00                  | \$0.00         |

## **Activity Description:**

Rehabilitation of housing

### **Location Description:**

NSP1 Grand River/Greenfield Area

### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



14L Bailey Development Group - LMMI **Grantee Activity Number: Activity Title: Bailey Development Group - LMMI** 

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

NSP-14

**Projected Start Date:** 

03/12/2010

**Benefit Type:** Direct ( HouseHold )

**National Objective:** 

NSP Only - LMMI

**Activity Status:** 

**Under Way** 

**Project Title: NSP** Rehabilitation

**Projected End Date:** 

03/29/2013

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

**Bailey Development Group** 

| Overall                                 | Jan 1 thru Mar 31, 2020 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$280,526.87 |
| Total Budget                            | \$0.00                  | \$280,526.87 |
| Total Obligated                         | \$0.00                  | \$280,526.87 |
| Total Funds Drawdown                    | \$0.00                  | \$280,526.87 |
| Program Funds Drawdown                  | \$0.00                  | \$280,526.87 |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Total Funds Expended                    | \$0.00                  | \$280,526.87 |
| Bailey Development Group                | \$0.00                  | \$280,526.87 |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00       |
| Match Contributed                       | \$0.00                  | \$0.00       |

## **Activity Description:**

Rehabilitation of housing

### **Location Description:**

NSP 1 Grand River/Greenfield area

### **Activity Progress Narrative:**

## **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



14M Kodiak Landarc P1 - LMMI **Grantee Activity Number: Kodiak Landarc Phase 1 - LMMI Activity Title:** 

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

NSP-14

**Projected Start Date:** 

03/12/2010

**Benefit Type:** Direct ( HouseHold )

**National Objective:** 

NSP Only - LMMI

**Activity Status:** 

**Under Way** 

**Project Title: NSP** Rehabilitation

**Projected End Date:** 

03/29/2010

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Kodiak Landarc, LLC

| Overall                                 | Jan 1 thru Mar 31, 2020 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$486,609.35 |
| Total Budget                            | \$0.00                  | \$486,609.35 |
| Total Obligated                         | \$0.00                  | \$486,609.35 |
| Total Funds Drawdown                    | \$0.00                  | \$486,609.35 |
| Program Funds Drawdown                  | \$0.00                  | \$486,609.35 |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Total Funds Expended                    | \$0.00                  | \$486,609.35 |
| Kodiak Landarc, LLC                     | \$0.00                  | \$486,609.35 |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00       |
| Match Contributed                       | \$0.00                  | \$0.00       |

### **Activity Description:**

Rehabilitation of housing

### **Location Description:**

NSP1 Osborn Area

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



14N Kodiak Landarc P2 - LMMI **Grantee Activity Number:** 

**Activity Title:** Kodiak Landarc, LLC Phase 2 - LMMI

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

NSP-14

**Projected Start Date:** 

03/12/2010

**Benefit Type:** Direct ( HouseHold )

**National Objective:** 

NSP Only - LMMI

**Activity Status:** 

**Under Way** 

**Project Title: NSP** Rehabilitation

**Projected End Date:** 

03/29/2010

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Kodiak Landarc, LLC

| Overall                                 | Jan 1 thru Mar 31, 2020 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$484,161.96 |
| Total Budget                            | \$0.00                  | \$484,161.96 |
| Total Obligated                         | \$0.00                  | \$484,161.96 |
| Total Funds Drawdown                    | \$0.00                  | \$484,161.96 |
| Program Funds Drawdown                  | \$0.00                  | \$484,161.96 |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Total Funds Expended                    | \$0.00                  | \$484,161.96 |
| Kodiak Landarc, LLC                     | \$0.00                  | \$484,161.96 |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00       |
| Match Contributed                       | \$0.00                  | \$0.00       |

### **Activity Description:**

Rehabilitation of Housing

### **Location Description:**

NSP1 Far East/East English Village area

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 14P New Center Square LH25

Activity Title: New Center Square

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

NSP-14

**Projected Start Date:** 

03/12/2010

Overall

Benefit Type: Direct ( HouseHold )

National Objective:

NSP Only - LH - 25% Set-Aside

**Activity Status:** 

**Under Way** 

Project Title:

NSP Rehabilitation

**Projected End Date:** 

03/30/2013

**Completed Activity Actual End Date:** 

To Date

**Responsible Organization:** 

lan 1 thru Mar 31, 2020

**New Center Square** 

| Overall                                 | Jan 1 thru Mar 31, 2020 | 10 Date        |
|---|-------------------------|----------------|
| Total Projected Budget from All Sources | N/A                     | \$2,534,910.00 |
| Total Budget                            | \$0.00                  | \$2,534,910.00 |
| Total Obligated                         | \$0.00                  | \$2,534,910.00 |
| Total Funds Drawdown                    | \$0.00                  | \$2,534,910.00 |
| Program Funds Drawdown                  | \$0.00                  | \$2,417,250.00 |
| Program Income Drawdown                 | \$0.00                  | \$117,660.00   |
| Program Income Received                 | \$0.00                  | \$0.00         |
| Total Funds Expended                    | \$0.00                  | \$2,534,910.00 |
| New Center Square                       | \$0.00                  | \$2,534,910.00 |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00         |
| Match Contributed                       | \$0.00                  | \$0.00         |

### **Activity Description:**

Rehabilitation of Multifamily Apartments

### **Location Description:**

North End 628 Delaware and 112 Seward

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



14Q Paradise Valley Estates LLC -LMMI **Grantee Activity Number:** 

**Activity Title: Paradise Valley - LMMI** 

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

NSP-14

**Projected Start Date:** 

03/12/2010

**Benefit Type:** Direct ( HouseHold )

**National Objective:** 

NSP Only - LMMI

**Activity Status:** 

**Under Way** 

**Project Title:** 

**NSP** Rehabilitation

**Projected End Date:** 

03/30/2013

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Paradise Valley Estate LLC

| Overall                                 | Jan 1 thru Mar 31, 2020 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$198,915.00 |
| Total Budget                            | \$0.00                  | \$198,915.00 |
| Total Obligated                         | \$0.00                  | \$198,915.00 |
| Total Funds Drawdown                    | \$0.00                  | \$198,915.00 |
| Program Funds Drawdown                  | \$0.00                  | \$198,915.00 |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Total Funds Expended                    | \$0.00                  | \$198,915.00 |
| Paradise Valley Estate LLC              | \$0.00                  | \$198,915.00 |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00       |
| Match Contributed                       | \$0.00                  | \$0.00       |

### **Activity Description:**

Rehabilitation of Housing Units

### **Location Description:**

NSP1 Area Kettering

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 14R U Snap Bac - LH25
Activity Title: U Snap Bac - LH25

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

NSP-14

**Projected Start Date:** 

03/12/2010

Benefit Type: Direct ( HouseHold )

**National Objective:** 

NSP Only - LH - 25% Set-Aside

**Activity Status:** 

**Under Way** 

**Project Title:**NSP Rehabilitation

Projected End Date:

03/30/2013

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

U Snap Bac

| Overall                                 | Jan 1 thru Mar 31, 2020 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$534,376.22 |
| Total Budget                            | \$0.00                  | \$534,376.22 |
| Total Obligated                         | \$0.00                  | \$534,376.22 |
| Total Funds Drawdown                    | \$0.00                  | \$534,376.22 |
| Program Funds Drawdown                  | \$0.00                  | \$534,376.22 |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Total Funds Expended                    | \$0.00                  | \$534,376.22 |
| U Snap Bac                              | \$0.00                  | \$534,376.22 |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00       |
| Match Contributed                       | \$0.00                  | \$0.00       |

### **Activity Description:**

Rehabilitation of Singlefamily Housing Units

### **Location Description:**

Far East/East English Village

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



14S 1800 Brainard (Phoenix Comm) LMMI **Grantee Activity Number: Activity Title:** 1800 Brainard (Phoenix Comm) LMMI

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

NSP-14

**Projected Start Date:** 

03/12/2010

**Benefit Type:** Direct ( HouseHold )

**National Objective:** 

NSP Only - LMMI

**Activity Status:** 

**Under Way** 

**Project Title: NSP** Rehabilitation

**Projected End Date:** 

03/30/2013

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

1800 Brainard LLC

| Overall                                 | Jan 1 thru Mar 31, 2020 | To Date        |
|---|-------------------------|----------------|
| Total Projected Budget from All Sources | N/A                     | \$1,117,000.00 |
| Total Budget                            | \$0.00                  | \$1,117,000.00 |
| Total Obligated                         | \$0.00                  | \$1,117,000.00 |
| Total Funds Drawdown                    | \$0.00                  | \$1,117,000.00 |
| Program Funds Drawdown                  | \$0.00                  | \$1,117,000.00 |
| Program Income Drawdown                 | \$0.00                  | \$0.00         |
| Program Income Received                 | \$0.00                  | \$0.00         |
| Total Funds Expended                    | \$0.00                  | \$1,117,000.00 |
| 1800 Brainard LLC                       | \$0.00                  | \$1,117,000.00 |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00         |
| Match Contributed                       | \$0.00                  | \$0.00         |

### **Activity Description:**

Rehab multi-family housing

### **Location Description:**

1800 Brainard NSP Area

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



14T Citadel - P1 - LMMI **Grantee Activity Number: Activity Title:** Citadel - Phase 1 - LMMI

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

NSP-14

**Projected Start Date:** 

03/12/2010

**Benefit Type:** Direct ( HouseHold )

**National Objective:** 

NSP Only - LMMI

**Activity Status:** 

**Under Way** 

**Project Title: NSP** Rehabilitation

**Projected End Date:** 

03/30/2013

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Citadel

| Overall                                 | Jan 1 thru Mar 31, 2020 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$221,473.53 |
| Total Budget                            | \$0.00                  | \$221,473.53 |
| Total Obligated                         | \$0.00                  | \$221,473.53 |
| Total Funds Drawdown                    | \$0.00                  | \$221,473.53 |
| Program Funds Drawdown                  | \$0.00                  | \$221,473.53 |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Total Funds Expended                    | \$0.00                  | \$221,473.53 |
| Citadel                                 | \$0.00                  | \$221,473.53 |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00       |
| Match Contributed                       | \$0.00                  | \$0.00       |

### **Activity Description:**

Rehab Single-family housing

### **Location Description:**

NSP1 areas

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 14U CITADEL P2 - LMMI
Activity Title: Citadel Phase 2 - LMMI

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

NSP-14

**Projected Start Date:** 

03/12/2010

Benefit Type: Direct ( HouseHold )

**National Objective:** 

NSP Only - LMMI

**Activity Status:** 

**Under Way** 

**Project Title:**NSP Rehabilitation

**Projected End Date:** 

03/30/2013

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Citadel

| Overall                                 | Jan 1 thru Mar 31, 2020 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$144,489.76 |
| Total Budget                            | \$0.00                  | \$144,489.76 |
| Total Obligated                         | \$0.00                  | \$144,489.76 |
| Total Funds Drawdown                    | \$0.00                  | \$144,489.76 |
| Program Funds Drawdown                  | \$0.00                  | \$144,489.76 |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Total Funds Expended                    | \$0.00                  | \$144,489.76 |
| Citadel                                 | \$0.00                  | \$144,489.76 |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00       |
| Match Contributed                       | \$0.00                  | \$0.00       |

### **Activity Description:**

Rehab housing

### **Location Description:**

NSP1 area

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



14V Paradise Valley HALP LH25 **Grantee Activity Number:** 

**Paradise Valley HALP Activity Title:** 

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

NSP-14

**Projected Start Date:** 

03/12/2010

**Benefit Type:** Direct ( HouseHold )

**National Objective:** 

NSP Only - LH - 25% Set-Aside

**Activity Status:** 

**Under Way** 

**Project Title: NSP** Rehabilitation

**Projected End Date:** 

03/30/2013

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Paradise Valley HALP

| Overall                                 | Jan 1 thru Mar 31, 2020 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$438,998.60 |
| Total Budget                            | \$0.00                  | \$438,998.60 |
| Total Obligated                         | \$0.00                  | \$438,998.60 |
| Total Funds Drawdown                    | \$0.00                  | \$438,998.60 |
| Program Funds Drawdown                  | \$0.00                  | \$438,998.60 |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Total Funds Expended                    | \$0.00                  | \$438,998.60 |
| Paradise Valley HALP                    | \$0.00                  | \$438,998.60 |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00       |
| Match Contributed                       | \$0.00                  | \$0.00       |

### **Activity Description:**

Rehab housing

### **Location Description:**

NSP1 area

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

**Other Funding Sources Amount** 

No Other Funding Sources Found **Total Other Funding Sources** 

#### **Program Income / DLBA Program Income** Project #/

**Grantee Activity Number: Program Income1** 

**Activity Title: DLBA Program Income** 

**Activity Status: Activitiy Category:** 

Land Banking - Disposition (NSP Only) **Under Way** 

**Project Number: Project Title:** 

**DLBA Program Income** Program Income **Projected End Date: Projected Start Date:** 

11/01/2013 02/05/2014

**Completed Activity Actual End Date:** 

Area ()

**Benefit Type:** 

**National Objective: Responsible Organization:** 

NSP Only - LMMI City of Detroit Land Bank

| Overall                                 | Jan 1 thru Mar 31, 2020 | To Date     |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A                     | \$55,013.53 |
| Total Budget                            | \$0.00                  | \$55,013.53 |
| Total Obligated                         | \$0.00                  | \$55,013.53 |
| Total Funds Drawdown                    | \$0.00                  | \$55,013.53 |
| Program Funds Drawdown                  | \$0.00                  | \$0.00      |
| Program Income Drawdown                 | \$0.00                  | \$55,013.53 |
| Program Income Received                 | \$0.00                  | \$55,013.53 |
| Total Funds Expended                    | \$0.00                  | \$55,013.53 |
| City of Detroit Land Bank               | \$0.00                  | \$55,013.53 |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00      |
| Match Contributed                       | \$0.00                  | \$0.00      |



### **Activity Description:**

**DLBA Program Income** 

### **Location Description:**

**DLBA Program Income** 

### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

**This Report Period Cumulative Actual Total / Expected** 

**Total Total** 

# of Properties 0 0/0

> **This Report Period Cumulative Actual Total / Expected**

Total Total

# of Housing Units 0/0 0

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

**Other Funding Sources Amount** \$55,013.53

DLBA Program Income

**Total Other Funding Sources** \$0.00

