

# North Rosedale Park Construction & Restoration Update

January 14, 2021 6:00 P.M. – 7:00 P.M.



- Review Restoration Process
- Provide Construction and Restoration Status Update by Street
- Questions

# A neighborhood-wide virtual meeting is scheduled for **Thursday, February 4 at 6 p.m.**

to provide a broader construction update and answer questions. Login details will be posted at <u>www.detroitmi.gov/DWSD</u>.



# **Restoration Process**

- Permanent restoration is generally completed between April and October (weather permitting)
  - Concrete and asphalt are not available or extremely limited between November and mid-March.
  - Cold weather is not the optimal time to place asphalt and concrete because cold weather conditions prevent the bonding that needs to happen.
  - It is recommended to restore grass between the end of March to November newly planted seed to restore grass will not survive in cold weather.

#### Temporary street restoration

- Due to the lack of materials, the contractor will use crushed aggregate to allow residents access to the road.
- The crushed aggregate is maintained by the contractor until permanent restoration is complete.



Once weather is warm, permanent restoration will be completed.

## **Construction and Restoration Status**

- Puritan St. (Warwick St. to Stahelin Ave.)
- Ashton Ave. (Puritan St. to Florence St.)
- Stahelin Ave. (Florence St. To Puritan St.)
- Greenview Ave. (McNichols Rd. to Puritan St.)
- Huntington Rd. (Bretton Dr. to Verne St.)
  - New water main pipes have been installed.
  - Restoration of streets and grass are scheduled for spring.
  - Identified lead service lines will be scheduled for replacement.



# **Construction and Restoration Status (Continued)**

#### • Warwick St. (McNichols Rd. to Florence St.)

- Street restoration was completed on January 11, 2021
- Tie-in will be scheduled
- 5 homes remain for lead service line replacement

#### • Sunderland Rd. (McNichols Rd. to Puritan St.)

- New water main pipes installed
- Identified lead service lines will be scheduled for replacement
- Tie-in will be scheduled
- Restoration of grass, street, driveways, curbs and gutters are scheduled for spring

#### • Edinborough Rd. (McNichols Rd. to Bretton Dr.)

- Street restoration will continue in the spring
- Concrete work is complete, asphalt is remaining
- A green infrastructure project is planned in the easement of Edinborough Rd. between
- Florence St. and Bretton Dr. this summer



Water & Sewerage Department

# Questions?





Water & Sewerage Department

# Neighborhood-Wide Virtual Meeting on Feb. 4 at 6 p.m.





### **THANK YOU!**

#### **Detroit Water & Sewerage Department**

**Email:** dwsd-publicaffairs@detroitmi.gov

**Phone:** 313-276-8000

For more information visit: www.detroitmi.gov/dwsd

## **FOLLOW US!**



