Grantee: Detroit, MI

Grant: B-08-MN-26-0004

January 1, 2012 thru March 31, 2012 Performance Report





Grant Number: B-08-MN-26-0004

Grantee Name:

Detroit, MI

Grant Amount: \$47,137,690.00

Estimated PI/RL Funds: \$0.00

Total Budget: \$47,137,690.00

Disasters:

Declaration Number

Narratives

Areas of Greatest Need:

The City of Detroit has one of the highest home foreclosure rates among the nation's largest metropolitan areas. The City has over 67,000 foreclosed properties, 65 percent remain vacant. The foreclosure problem is widespread and touches almost every neighborhood in the city. The City recognizes that the \$47,137,690 NSP allocation must be implemented in a strategic manner to result in the stabilization of neighborhoods most severly impacted by foreclosure and abandonment. The funds have been targeted to nine neighborhoods that were selected based upon the data that showed: over 51 percent of the population in the Census block groups met the low moderate middle income criteria; a high prcentage of home foreclosures, a high percentage of homes financed by sub=prime mortagage related loans; and were also identified as likely to face a significant rise in the rate of home foreclosures. The City also aliging this process with othr local stabilization and development efforts.

Obligation Date:

Contract End Date:

03/25/2009

03/25/2013

Active

Grant Status:

Distribution and and Uses of Funds:

The goals of the City of Detroit Neighborhood Strategy Program are: Continue to implement the City¿s Master Plan to reinforce,revitalize and rebuild targeted neighborhoods; Reduce the vast numbers of vacant properties causing blight and undermining the vitality of neighborhoods; Reverse the decline of neighborhood housing values; Stabilize neighborhoods negatively impacted by foreclosure and abandonment; Eliminate blighted structures to enhance public safety and improve quality of life; Invest in select neighborhoods to achieve greater impact with limited resources especially neighborhoods targeted by LISC, Skillman, the Community Foundation and NDNI; Protect recent investments by public and private partners Attract other public/private financing to leverage NSP funds; Create new jobs and stimulate small business development;Demolish existing structures to accommodate future development or alternative uses.

Definitions and Descriptions:

1. Definition of &ldquoBlighted Structures&rdquo in context of state or local law. According to State of Michigan Act 344 of 1945, Section 125.72, &ldquoBlighted property or structures,&rdquo

means property that meets any of the following criteria:
(a) The property has been declared a public nuisance in accordance with a local housing, building, plumbing, fire, or other related code or ordinance.
(b) The property is an attractive nuisance because of physical condition or use.
(c) The property has had the utilities, plumbing, heating, or sewerage disconnected, destroyed, removed, or rendered ineffective for a period of one (1) year or more so that the property is unfit for its intended use.
(d) The property is tax reverted property owned by a municipality, by a county, or by this state, the sale, lease, or transfer of tax reverted property by a municipality, a county, or this state shall not result in the loss to the property of eligibility for any

project authorized under this act for the rehabilitation of a blighted area, platting authorized under this act, or tax relief or assistance, including financial assistance, authorized under this act or any other act.

2

Review by HUD: Rejected - Await for Modification

QPR Contact: No QPR Contact Found



(e) The property is owned or is under the control of a land bank fast track authority under the land bank fast rack act, 2003 PA 258, MCL 124.751 to 124.774. The sale, lease, or transfer of the property by a land bank fast track authority shall not City of Detroit NSP 12/08 34

result in the loss to the property of eligibility for any project authorized under this act for the rehabilitation of a blighted area, platting authorized under this act, or tax relief or assistance, including financial assistance, authorized under this act or any other act.

(f) The property is improved real property that has remained vacant for five (5) consecutive years and that is not maintained in accordance with applicable local housing or property maintenance codes or ordinances.

(g) The property has code violations posing a severe and immediate health or safety threat and has not been substantially rehabilitated within one (1) year after the receipt of notice to rehabilitate from the appropriate code enforcement agency or final determination of any appeal, whichever is later.

(2) Definition of &ldguoaffordable rents.&rdguo

Note: Grantees may use the definition they have adopted

for their CDBG program but should review their existing definition to ensure compliance with NSP program &ndashspecific requirements such as continued affordability

Response:

2. Definition of &ldquoAffordable Rents&rdquo

For the purpose of the NSP grant, affordable rents will be defined as follows: &IdquoThe rent does not exceed 30% of the annual income of a family, whose income equals 50% of the median income of the area as determined by HUD, with adjustments for smaller and larger families. (The City of Detroit is adopting its&rsquo HOME Program Rent Limits) (3) Describe how the grantee will ensure continued affordability for NSP assisted housing. Response:

The City of Detroit, as part of the NSP requirement, for the &ldquofor- sale&rdquo property, &ldquorental units&rdquo and &ldquolease-to-own&rdquo properties will require a &ldquodeed restriction&rdquo and/or &ldquoaffordable housing restriction&rdquo that will mandate and require compliance during the continued period of affordability, described in the City of Detroit&rsquos NSP requirements, policies and procedures. In addition, the continued affordability compliance will be a part of any Development

Agreement implemented between the City and the Developer/Non-profit owner.

(4) Describe housing rehabilitation standards that will apply to NSP assisted activities. Response:

The City of Detroit, Planning and Development Department (P&DD) continually upgrades

and enhances its&rsquo contractor rehabilitation &ldquoPerformance Standards&rdquo. The most recent City of Detroit NSP 12/08

35

revision was completed October 2008, which incorporated &ldquoGreen Building&rdquo communities recommendations and standards and &ldquoEnergy Star&rdquo specifications and standards. In addition, the rehabilitation standards must address lead based paint, environmental standards and all local code requirements. Energy Star specifications and standards exceed the Model Energy Codes (MEC), published by the Council of American Building Officials. (Each Developer will be provided a copy of the revised 2008 Contractor Performance Standards and it will also be listed on the P&DD&rsquos website.)

Low Income Targeting:

LOW INCOME TARGETING

Identify the estimated amount of funds appropriated or otherwise made available under the NSP to be used to purchase and redevelop abandoned or foreclosed upon homes or residential properties for housing individuals or families whose income do not exceed 50% of area median income: \$ 11,784,422.50

Note: At least 25% of funds must be used for housing individuals and families whose incomes do not exceed 50 percent of area median income.

Response:

The City of Detroit will use at least \$11,784,422.50 of the NSP grant and 25% of any program income received to provide subsidy assistance to offset acquisition and construction/rehabilitation costs, of single family and multi-family residential properties for

households whose incomes do not exceed 50% of Area Median Income (AMI). The City will issue a public Notice of Funding Availability (NOFA) to eligible for-profit and non-profit

developers and sponsors to submit projects that are &ldquoready to go&rdquo for NSP consideration and funding approval. Section 8 certificates may also be available to targeted low-income rental

Acquisition and Relocation:

ACQUISITIONS & RELOCATION The City of Detroit is projecting to demolish 1,400 dwelling units that are < 80% of area median income If so, include: &bull The number of low- and moderate-income dwelling units&mdashi.e., &le 80% of area The NSP program includes two low- and moderate-income requirements at section 2301(f)(3)(A) that supersede existing CDBG income qualification requirements. NSP allows the use of only the low- and moderate income National Objective.

All NSP funding will be spent on individuals and families at or below 120 percent of the area median income. At least 25 percent of appropriated funds must be spent on housing for individuals or families with incomes that do not exceed 50% AMI For the purposes of NSP an activity may meet the HERA low- and moderate income national objective if the assisted activity:

oprovides or improves permanent residential structures that will be occupied by a

household whose income is at or below 120 percent of area median income abbreviated (LMMH);

As a projection, we will demolish 1,400 units. units. However, the physical inspection

median income&mdashreasonably expected to be demolished or converted as a direct result of NSP-assisted activities.

and/ or appraisal will ultimately, determine the actual numbers. The cost to rehabilitate the property and the likelihood of it being sold in the existing market conditions will be the criteria Response:

Background

Indicate whether grantee intends to demolish or convert any low- and moderate-income dwelling units (i.e., &le 80% of area median income). o serves an area in which at least 51 percent of the residents have incomes at or below 120 percent of area median income (LMMA);

ocreates or retains jobs for persons whose household incomes are at or below 120 percent of median income (LMMJ); or

oserves a limited clientele whose incomes are at or below 120 percent of area median income (LMMC).

Property acquisition activities are dependent on the national objective met by the subsequent reuse of the property. Activities identified by the City of Detroit will comply with a national objective as follows:

oAcquisition for rehabilitation structures will meet the LMMH national objective

oAcquisition for demolition possible green spaces or land bank will meet the LMMA

national objective oAcquisition for land bank use will meet the LMMA national objective1

1 Acquisition and management activities of the land bank may provide sufficient benefit to an area generally to meet a national objective (LMMA) prior to final disposition of the banked property. HUD notes that the grantee must determine theactual service area benefiting from a land bank&rsquos activities, in accordance with the regulations. The Land bank may not hold a property for more than 10 years without obligating the property for a specific, eligible redevelopment of that property in accordance with NSP requirements.

Public Comment:

The City of Detroit posted a notice in the newspaper November 5, 2008 announcing the Neighborhood Stabilization Program (NSP) funds allocated to Detroit and the substantial amendment to the Consolidated Plan. A revision was also posted on November 19, 2008 to correct a typo regarding the website. We took citizen comments into consideration and worked with the Detroit City Council and their staff to decide the best use of NSP funds. We modified the allocation amounts and added some additional activities based on comments from citizens and City Council. However, some of the comments did not apply to NSP and others were not eligible. The City of Detroit conducted community level meetings to obtain additional citizen input regarding program implementation. Meeting dates, requests for proposals, and program updates were posted on the Detroit website as well as any amendments. A summary of the comments received from our NSP website during the comment period is summarized in the substantial amendment. The City of Detroit received 119 comments regarding demolition, historic structures, location questions, suggested projects, use of NSP funding, tax questions and miscellaneous comments.



Overall Total Projected Budget from All Sources	This Report Period N/A	To Date \$47,137,690.00
Total Budget	\$0.00	\$47,137,690.00
Total Obligated	\$0.00	\$47,137,690.00
Total Funds Drawdown	\$904,985.14	\$27,623,994.63
Program Funds Drawdown	\$904,985.14	\$27,623,994.63
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,318,507.58	\$27,623,994.63
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$7,070,653.50	\$0.00
Limit on Admin/Planning	\$4,713,769.00	\$276,434.17
Limit on State Admin	\$0.00	\$276,434.17

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

National Objective	-	-	Target	Actual
NSP Only - LH - 25% Set-Aside			\$11,784,422.50	\$19,562,764.00

Overall Progress Narrative:

The following activity took place during the quarter: Acquisition During the quarter there were no acquisition funds drawn down.

Acquisition-Land Bank

Since August 2010, the Detroit Land Bank Authority (DLBA) has been acquiring foreclosed, vacant, abandoned houses from sellers including Fannie Mae, HUD, and private banks through the National Community Stabilization Trust's First Look Program. The DLBA purchases houses on tipping point blocks within NSP1 neighborhoods in an effort to stabilize neighborhood real estate markets.

Total # Units Under Contract to Purchase: 0 Total # Units Purchased During Quarter: 0



- During the most recent QPR, the DLBA: Continued to land bank foreclosed houses throughout NSP1 areas
- · Conducted weekly inspections and routine property maintenance on all houses
- Completed a tentative disposition schedule for 25 houses to be rehabilitated pending approval by P&DD

Disposition-Land Bank

As part of its land banking disposition strategy, the DLBA ensures all properties remain boarded and secured through weekly inspections and also provide routine property maintenance. The DLBA is developing a disposition sales strategy and program that will be user-friendly to homebuyers who want to make a home in one of our land banked houses.

Pending P&DD approval, the disposition program is scheduled to begin as soon as May 2012 when the DLBA will begin the rehabilitation of approximately 25 houses in theEastEnglishVillageand Boston Edison areas. The DLBA will continue to maintain its remaining NSP1 inventory while determining alternative disposition options for those homes outside of theEastEnglishVillageand Boston Edison areas.

- During the most recent QPR, the DLBA: Continued to land bank foreclosed houses throughout NSP1 areas
- · Conducted weekly inspections and routine property maintenance on all houses
- · Completed a tentative disposition schedule for 25 houses to be rehabilitated pending approval by P&DD

Demolition

During the quarter demolition there were no demolition funds drawn down. The City expects to begin demolishing properties with remaining funds in the upcoming quarter.

Administration

Administrative draw downs totaled \$11,494 during the quarter. Payments covered technical staffing costs and advertising.

New Construction

Paradise Valley Estates LLC loan closing payment of \$13,894.50.

Rehabilitation (UPDATE)

Manna Development:

• Rental project for rehab of 2 four-unit multi-family buildings in Grand River/Greenfield neighborhood. 70% construction complete. Some vandalism and minor theft.

NewCenter SquareLDHALP:

• Rental project for rehab of a 49 unit apartment building in the North Central neighborhood. Construction not yet started.

PhoenixCommunities:

• Rental project of rehab of a 17 unit multifamily building in an emerging neighborhood. Construction is 100% complete. Have waitlist of tenants. All units will be rented to those at 50% and below the AMI. Developer waiting to modify affordable housing restrictive covenant documents to reflect that housing needs to serve 55 and older.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	\$0.00	\$0.00	\$0.00



NSP-01, NSP Acquisition	\$132,792.18	\$2,963,462.00	\$2,120,119.05
NSP-02, NSP Disposition	\$208,669.13	\$3,897,695.00	\$1,267,376.38
NSP-03, NSP-Public Improvements	\$0.00	\$0.00	\$0.00
NSP-04, NSP Demolition	\$0.00	\$16,000,000.00	\$15,160,929.20
NSP-10, NSP Administration	\$11,494.00	\$4,713,769.00	\$276,434.17
NSP-12, NSP New Construction	\$13,894.50	\$4,578,000.00	\$4,254,649.70
NSP-14, NSP Rehabilitation	\$538,135.33	\$14,984,764.00	\$4,544,486.13



Activities

Grantee Activity Number:	01 NSP Acq		
Activity Title:	Acquisition		
Activitiy Category:	Activit	ty Status:	
Acquisition - general	Under	Way	
Project Number:	Projec	ct Title:	
NSP-01	NSP A	cquisition	
Projected Start Date:	Projec	ted End Date:	
07/01/2009	03/30/2	2013	
Benefit Type: Direct Benefit (Households)	Comp	leted Activity Actual E	nd Date:
National Objective:	Respo	onsible Organization:	
NSP Only - LMMI	City of	Detroit Planning & Dev De	pt
Overall	Jan 1	thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A		\$661,157.00
Total Budget	\$0.00		\$661,157.00
Total Obligated	\$0.00		\$661,157.00
Total Funds Drawdown	\$0.00		\$318,497.00
Program Funds Drawdown	\$0.00		\$318,497.00
Program Income Drawdown	\$0.00		\$0.00
Program Income Received	\$0.00		\$0.00
Total Funds Expended	\$0.00		\$318,497.00
City of Detroit Planning & Dev Dept	\$0.00		\$318,497.00
Match Contributed	\$0.00		\$0.00

Activity Description:

Vacant, abandonded or foreclosed property will be acquired in the nine target areas for rehabilitation, demolition or redevelopment including new construction

Location Description:

location to be determined in the 9 target areas

Activity Progress Narrative:

Acquisition During the quarter there were no acquisition funds drawn down.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/350



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/	/Mod%
# of Households	0	0	0	0/0	0/0	0/350	0
# Owner Households	0	0	0	0/0	0/0	0/175	0
# Renter Households	0	0	0	0/0	0/0	0/175	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources Amount





01A NSP ACQ Landbank Acquisition

Activitiy Category:	Activity Status:	
Acquisition - general	Under Way	
Project Number:	Project Title:	
NSP-01	NSP Acquisition	
Projected Start Date:	Projected End Date:	
09/01/2009	03/30/2013	
Benefit Type: Direct Benefit (Households)	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
NSP Only - LMMI	City of Detroit Land Bank	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,302,305.00
Total Budget	\$0.00	\$2,302,305.00
Total Obligated	\$0.00	\$2,302,305.00
Total Funds Drawdown	\$132,792.18	\$1,801,622.05
Program Funds Drawdown	\$132,792.18	\$1,801,622.05
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$546,314.62	\$1,801,622.05
Otto of Detectific and Develo	¢E46 214 62	\$1,801,622.05
City of Detroit Land Bank	\$546,314.62	ψ1,001,022.00

Activity Description:

The Land Bank will acquire abandoned vacant or foreclosed properties for rehabilitation, demolition, redevelopment or new construction

Location Description:

The nine target areas.

Activity Progress Narrative:

Acquisition-Land Bank

Since August 2010, the Detroit Land Bank Authority (DLBA) has been acquiring foreclosed, vacant, abandoned houses from sellers including Fannie Mae, HUD, and private banks through the National Community Stabilization Trust's First Look Program. The DLBA purchases houses on tipping point blocks within NSP1 neighborhoods in an effort to stabilize neighborhood real estate markets.

Total # Units Under Contract to Purchase: 0 Total # Units Purchased During Quarter: 0

- · During the most recent QPR, the DLBA: Continued to land bank foreclosed houses throughout NSP1 areas
- Conducted weekly inspections and routine property maintenance on all houses
- · Completed a tentative disposition schedule for 25 houses to be rehabilitated pending approval by P&DD

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/50
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	71	71/50
# of Singlefamily Units	71	71/50

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/	Mod%
# of Households	0	0	0	0/50	0/0	0/50	0
# Owner Households	0	0	0	0/25	0/0	0/25	0
# Renter Households	0	0	0	0/25	0/0	0/25	0

Activity Locations

Address	City	County	State	Zip	Status / Accept
5250 Bishop	Detroit		Michigan	48224-	Not Validated / N
2215 Longfellow	Detroit		Michigan	48206-	Not Validated / N
16214 Manning	Detroit		Michigan	48205-	Not Validated / N
5811 Grayton	Detroit		Michigan	48224-	Not Validated / N
5958 Yorkshire	Detroit		Michigan	48224-	Not Validated / N
16477 Collingham	Detroit		Michigan	48205-	Not Validated / N
18070 Strasburg	Detroit		Michigan	48205-	Not Validated / N
17341 Washburn	Detroit		Michigan	48221-	Not Validated / N
11774 Engleside	Detroit		Michigan	48205-	Not Validated / N
17330 Appoline	Detroit		Michigan	48235-	Not Validated / N
18631 Albion	Detroit		Michigan	48234-	Not Validated / N
5239 Three Mile Dr.	Detroit		Michigan	48224-	Not Validated / N
17140 Prest	Detroit		Michigan	48235-	Not Validated / N
19586 Westphalia	Detroit		Michigan	48205-	Not Validated / N
4707 Notttingham	Detroit		Michigan	48224-	Not Validated / N
5737 Grayton	Detroit		Michigan	48224-	Not Validated / N
17881 Teppert	Detroit		Michigan	48234-	Not Validated / N
2460 Atkinson	Detroit		Michigan	48206-	Not Validated / N
4708 Buckingham	Detroit		Michigan	48224-	Not Validated / N
4177 Audobon	Detroit		Michigan	48224-	Not Validated / N
1756 W. Boston Blvd	Detroit		Michigan	48206-	Not Validated / N
16585 Burt Rd	Detroit		Michigan	48219-	Not Validated / N
12012 Wayburn	Detroit		Michigan	48224-	Not Validated / N
16591 Bentler	Detroit		Michigan	48219-	Not Validated / N
1485 Chicago	Detroit		Michigan	48206-	Not Validated / N





176	616 Beland	Detroit	Michigan	48234-	Not Validated / N
173	397 Monica	Detroit	Michigan	48221-	Not Validated / N
194	145 Yonka	Detroit	Michigan	48234-	Not Validated / N
526	66 Grayton	Detroit	Michigan	48224-	Not Validated / N
149	001 E. State Fair	Detroit	Michigan	48205-	Not Validated / N
997	71 Balfour	Detroit	Michigan	48224-	Not Validated / N
472	22 Avery	Detroit	Michigan	48208-	Not Validated / N
440	05 Somerset	Detroit	Michigan	48224-	Not Validated / N
158	300 Bringard Dr.	Detroit	Michigan	48205-	Not Validated / N
222	24 W. Boston Blvd	Detroit	Michigan	48206-	Not Validated / N
720) Virginia Park	Detroit	Michigan	48202-	Not Validated / N
173	334 Santa Rosa	Detroit	Michigan	48221-	Not Validated / N
200	00 Atkinson	Detroit	Michigan	48206-	Not Validated / N
115	5 Chicago	Detroit	Michigan	48202-	Not Validated / N
122	23 Edison	Detroit	Michigan	48206-	Not Validated / N
222	24 Chicago	Detroit	Michigan	48206-	Not Validated / N
180	005 Wisconsin	Detroit	Michigan	48221-	Not Validated / N
175	570 Ohio	Detroit	Michigan	48221-	Not Validated / N
469	00 Devonshire	Detroit	Michigan	48224-	Not Validated / N
419	96 Buckingham	Detroit	Michigan	48224-	Not Validated / N
420	04 Buckingham	Detroit	Michigan	48224-	Not Validated / N
116	637 Lansdowne	Detroit	Michigan	48224-	Not Validated / N
486	61 Berkshire	Detroit	Michigan	48224-	Not Validated / N
350	01 Devonshire	Detroit	Michigan	48224-	Not Validated / N
171	17 W.Boston Blvd	Detroit	Michigan	48206-	Not Validated / N
184	401 Teppert	Detroit	Michigan	48234-	Not Validated / N
136	640 Collingham	Detroit	Michigan	48205-	Not Validated / N
175	573 Prairie	Detroit	Michigan	48221-	Not Validated / N
202	283 Pelkey	Detroit	Michigan	48205-	Not Validated / N
184	111 Shiawassee	Detroit	Michigan	48219-	Not Validated / N
461	11 Berkshire	Detroit	Michigan	48224-	Not Validated / N
364	40 Beaconsfield	Detroit	Michigan	48224-	Not Validated / N
741	19 Memorial	Detroit	Michigan	48228-	Not Validated / N
150	035 Minock	Detroit	Michigan	48223-	Not Validated / N
530	01 Harvard	Detroit	Michigan	48224-	Not Validated / N
192	219 Alcoy	Detroit	Michigan	48205-	Not Validated / N
573	30 Audubon	Detroit	Michigan	48224-	Not Validated / N
510	09 Kensington	Detroit	Michigan	48224-	Not Validated / N
938	39 Penrod	Detroit	Michigan	48228-	Not Validated / N
118	37 Edison	Detroit	Michigan	48206-	Not Validated / N
571	E.Grand Blvd	Detroit	Michigan	48211-	Not Validated / N
100	014 Minock	Detroit	Michigan	48228-	Not Validated / N
685	57 Abington	Detroit	Michigan	48228-	Not Validated / N



9530 St. Marys	Detroit	Michigan	48227-	Not Validated / N
16559 Wisconsin	Detroit	Michigan	48221-	Not Validated / N
8055 Bliss	Detroit	Michigan	48234-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources Amount



02a NSP Disp Landbank Disposition

Activitiy Category:	Activity Status:		
Disposition	Under Way		
Project Number:	Project Title:		
NSP-02	NSP Disposition		
Projected Start Date:	Projected End Date:		
09/01/2009	03/30/2013		
Benefit Type:	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
NSP Only - LMMI	City of Detroit Land Bank		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$3,897,695.00	
Total Budget	\$0.00	\$3,897,695.00	
Total Obligated	\$0.00	\$3,897,695.00	
Total Funds Drawdown	\$208,669.13	\$1,267,376.38	
Program Funds Drawdown	\$208,669.13	\$1,267,376.38	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$208,669.13	\$1,267,376.38	
City of Detroit Land Bank	\$208,669.13	\$1,267,376.38	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Land Bank will maintain vacant, foreclosed, and abandoned NSP properties pending disposition, including leagal services, financial services, appraisals, surveys and transfer costs

Location Description:

Nine Target areas

Activity Progress Narrative:

Disposition-Land Bank

As part of its land banking disposition strategy, the DLBA ensures all properties remain boarded and secured through weekly inspections and also provide routine property maintenance. The DLBA is developing a disposition sales strategy and program that will be user-friendly to homebuyers who want to make a home in one of our land banked houses.

Pending P&DD approval, the disposition program is scheduled to begin as soon as May 2012 when the DLBA will begin the rehabilitation of approximately 25 houses in theEastEnglishVillageand Boston Edison areas. The DLBA will continue to maintain its remaining NSP1 inventory while determining alternative disposition options for those homes outside of theEastEnglishVillageand Boston Edison areas.

- · During the most recent QPR, the DLBA: Continued to land bank foreclosed houses throughout NSP1 areas
- Conducted weekly inspections and routine property maintenance on all houses
- Completed a tentative disposition schedule for 25 houses to be rehabilitated pending approval by P&DD

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/200
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/200

0

of Singlefamily Units

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources Amount

0/200



04 NSP Demolition Demolition

Activitiv	Category:
-----------	-----------

Clearance and Demolition **Project Number:**

NSP-04

Projected Start Date: 04/01/2009

Benefit Type: Area Benefit (Census)

National Objective: NSP Only - LMMI

Activity Status:

Under Way Project Title:

NSP Demolition

Projected End Date:

03/30/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Detroit Buildings & Safety Eng

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$16,000,000.00
Total Budget	\$0.00	\$16,000,000.00
Total Obligated	\$0.00	\$16,000,000.00
Total Funds Drawdown	\$0.00	\$15,160,929.20
Program Funds Drawdown	\$0.00	\$15,160,929.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$15,160,929.20
City of Detroit Buildings & Safety Eng	\$0.00	\$15,160,929.20
Match Contributed	\$0.00	\$0.00

Activity Description:

Demolish blighted and abandoned structures

Location Description:

within the 9 NSP1 locations

Activity Progress Narrative:

Demolition

During the quarter demolition there were no demolition funds drawn down. The City expects to begin demolishing properties with remaining funds in the upcoming quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	3046/1600
	This Report Period	Cumulative Actual Total / Expected

Total



# of Housing Units	0	1567/1600
# of Singlefamily Units	0	1567/1600

Beneficiaries Performance Measures

		Beneficiaries - Area Benefit Census Method			od
		Low Mod Total Low/Mo			al Low/Mod%
# of Persons			0 0) 43434	3 0.00
Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Michigan	-	Not Validated / N
Other Funding Sources Budgeted - Detail					
No Other Match Funding Sources	Found				
Other Funding Sources					Amount
No Other Funding Sources Found					

Total Other Funding Sources



10 NSP Admin Administration

Activitiy Category:	Activity Status:		
Administration	Under Way		
Project Number:	Project Title:		
NSP-10	NSP Administration		
Projected Start Date:	Projected End Date:		
10/01/2008	03/30/2013		
Benefit Type: N/A	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
N/A	City of Detroit Planning & Dev Dept		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$4,713,769.00	
Total Budget	\$0.00	\$4,713,769.00	
	\$0.00	ψ1,710,700.00	
Total Obligated	\$0.00	\$4,713,769.00	
5	· · · ·		
Total Obligated	\$0.00	\$4,713,769.00	
Total Obligated Total Funds Drawdown	\$0.00 \$11,494.00	\$4,713,769.00 \$276,434.17	
Total Obligated Total Funds Drawdown Program Funds Drawdown	\$0.00 \$11,494.00 \$11,494.00	\$4,713,769.00 \$276,434.17 \$276,434.17	
Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	\$0.00 \$11,494.00 \$11,494.00 \$0.00	\$4,713,769.00 \$276,434.17 \$276,434.17 \$0.00	
Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	\$0.00 \$11,494.00 \$11,494.00 \$0.00 \$0.00	\$4,713,769.00 \$276,434.17 \$276,434.17 \$0.00 \$0.00	

Activity Description:

Administration and management of the NSP program

Location Description:

Activity Progress Narrative:

Administration Administrative draw downs totaled \$11,494 during the quarter. Payments covered technical staffing costs and advertising.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources Amount



Grantee Activity Number: Activity Title:

12 NSP New Construction New Construction

Activitiy Category:	Acti	vitiv	Categ	orv:
---------------------	------	-------	-------	------

Construction of new housing

Project Number: NSP-12

Projected Start Date: 07/01/2009

Benefit Type: Direct Benefit (Households)

National Objective: NSP Only - LH - 25% Set-Aside

Activity Status: Under Way Project Title: NSP New Construction Projected End Date: 03/30/2013 Completed Activity Actual End Date:

Responsible Organization:

City of Detroit Planning & Dev Dept

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,578,000.00
Total Budget	\$0.00	\$4,578,000.00
Total Obligated	\$0.00	\$4,578,000.00
Total Funds Drawdown	\$13,894.50	\$4,254,649.70
Program Funds Drawdown	\$13,894.50	\$4,254,649.70
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$13,894.50	\$4,254,649.70
City of Detroit Planning & Dev Dept	\$13,894.50	\$4,254,649.70
Match Contributed	\$0.00	\$0.00

Activity Description:

Affordable housing projects will be developed for sale, rent, or lease-purchase

Location Description:

Activity Progress Narrative:

New Construction

Paradise Valley Estates LLC loan closing payment of \$13,894.50.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Units with solar panels	0	0/0
#Low flow toilets	0	0/168
#Low flow showerheads	0	0/168
#Units with bus/rail access	0	0/168
#Units exceeding Energy Star	0	0/0



#Sites re-used	0	0/0
#Units ¿ other green	0	0/168
Activity funds eligible for DREF (Ike	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/168
# of Multifamily Units	0	0/168

Beneficiaries Performance Measures

	This Report Period			Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total L	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/168	0	
# Renter Households	0	0	0	0/0	0/0	0/168	0	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources Amount



Grantee Activity Number: Activity Title: 14 NSP Rehab Rehabilitation

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP-14

Projected Start Date: 07/01/2009

Benefit Type: Direct Benefit (Households)

National Objective: NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way **Project Title:** NSP Rehabilitation **Projected End Date:**

03/30/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Detroit Planning & Dev Dept

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$14,984,764.00
Total Budget	\$0.00	\$14,984,764.00
Total Obligated	\$0.00	\$14,984,764.00
Total Funds Drawdown	\$538,135.33	\$4,544,486.13
Program Funds Drawdown	\$538,135.33	\$4,544,486.13
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$538,135.33	\$4,544,486.13
City of Detroit Planning & Dev Dept	\$538,135.33	\$4,544,486.13
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of single and multi-family rentals and lease-purchase will benefit individuals/families at or below 50% AMI. 212 total units of single and multi-family housing estimated: 83% or 118 units of single-family housing estimated.

17% or 94 units of multi-family housing estimated

Location Description:

Activity Progress Narrative:

Rehabilitation (UPDATE)

Manna Development:

• Rental project for rehab of 2 four-unit multi-family buildings in Grand River/Greenfield neighborhood. 70% construction complete. Some vandalism and minor theft.

NewCenter SquareLDHALP:

Rental project for rehab of a 49 unit apartment building in the North Central neighborhood. Construction not yet started. PhoenixCommunities:

• Rental project of rehab of a 17 unit multifamily building in an emerging neighborhood. Construction is 100% complete. Have waitlist of tenants. All units will be rented to those at 50% and below the AMI. Developer waiting to modify affordable housing restrictive covenant documents to reflect that housing needs to serve 55 and older.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/212
#Energy Star Replacement Windows	0	0/212
#Additional Attic/Roof Insulation	0	0/118
#High efficiency heating plants	0	0/212
#Efficient AC added/replaced	0	0/212
#Replaced thermostats	0	0/212
#Replaced hot water heaters	0	0/212
#Light Fixtures (indoors) replaced	0	0/212
#Light fixtures (outdoors) replaced	0	0/212
#Refrigerators replaced	0	0/100
#Clothes washers replaced	0	0/94
#Dishwashers replaced	0	0/212
#Units with solar panels	0	0/0
#Low flow toilets	0	0/212
#Low flow showerheads	0	0/212
#Units with bus/rail access	0	0/212
#Units exceeding Energy Star	0	0/10
#Sites re-used	0	0/0
#Units ¿ other green	0	0/94

	This Report Period	Cumulative Actual Total / Expected			
	Total	Total			
# of Housing Units	0	0/212			
# of Multifamily Units	0	0/94			
# of Singlefamily Units	0	0/118			

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/212	0
# Owner Households	0	0	0	0/0	0/0	0/118	0
# Renter Households	0	0	0	0/0	0/0	0/94	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

