

**3917 McClellan Street  
ASTI Environmental  
March 15, 2023**

Response Activity or Continuing Obligation	Required Activities	Party Responsible for Completing Activity	Timing of Activity	Required Follow-up or Reporting
<p><b>Asbestos-Containing Materials</b></p>	<p>A. The materials, pipe insulation, dark brown/black glue pods, beige window caulk, and brown window graze were found throughout the building are ACMs. Black mastic beneath the floor tile in the building center section offices are ACMs. All ACMs are to be removed by a licensed asbestos abatement specialist contractor before demolition.</p> <p>B. The fire doors and frames were identified as a potential ACM. The potential ACMs are to be treated as ACM until further analysis can be completed by an ACM specialist. Potential ACMs are to be removed by a licensed asbestos abatement specialist contractor before demolition.</p>	<p>General Contractor</p> <p>Licensed Asbestos Abatement Contractor</p>	<p>Prior to Demolition</p>	<p>ACM Close Out Report.</p>